

1st ON A/C BILL

1

Name for work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work</u> - Construction of road & C.D. works from Baduli Bitch road to haripnola rayabasti Under mm G.S.Y. (Genl).					
<u>Agency</u> - M/s. Timari Construction					
<u>Agreement No.</u> - 25/S.B.D. (mm G.S.Y.) (Genl) / 2020-21					
<u>Agreement Value (C)</u> ₹ 71,09,029 = 00					
(M) ₹ 10,28,018 = 00					
<u>Date of start</u> - 10/10/2021					
<u>Date of Completion</u> - 09/07/2022					
<u>Date of measurement</u> - 12/01/2022					

RECORD MEASUREMENT

① Construction of reference & working bench mark					0.83 km
② Construction of reference pillars/burjee					0.83 km
③ Clearing & grubbing road land including uprooting wild vegetation					ob as per E.I.
12 x 30.00 x 2 x 1.50 = 1080.00 m ²					
10 x 30.00 x 2 x 1.50 = 900.00 m ²					
6 x 30.00 x 2 x 1.50 = 540.00 m ²					

Continuation 2520.00 m²
 or 0.25 Ha

2nd year Maintenance Bill

Sch. XLV—Form No. 134

53

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK Maintenance					
OF road Badauli pitch					
Road to Harigan tala					
Naya Bask under MMWSY					
Scheme					
Agency - M/s Tindani constr					
Agreement No - 25/SB/MWSY/					
(Chem/2020-2021)					
Date of W/ Start - 10/10/2021					
Actual Date of completion - 30/6/2022					
Record entry					
① Restoration of Raincuts/					
Berm with soil - 22 pr.					
5 x 10.50 x 1.00 x 0.30 = 15.75M ³					
8 x 7.00 x 1.00 x 0.30 = 16.80M ³					
1 x 8.00 x 1.00 x 0.25 = 8.00M ³					
3 x 12.80 x 1.00 x 0.25 = 9.60M ³					
50.15M ³					
② Making up berm/shoulder					
stripping excess soil - as					
12 x 9.50 x 1.00 Av = 114.00M ²					
1 x 7 x 20.00 x 1.00 Av = 140.00M ²					
2 x 6.50 x 1.00 Av = 26.25M ²					
280.13M ²					
③ premix carpet with					
seal coat type B - as					
7 x 2.40M x 1.20 = 18.78M ²					

Continuation

ABSTRACT OF COST

~~Date of entry -~~

(1) Restoration of Rain
cuts City vide PNO -

(53) item (D) 50.25 M³

@ Rs 407.70/M³ — 20441/00

(2) Making up of berms/
shoulder, Shipping City

vide PNO - (53) item (D)

80.13 M² @ Rs 60.79/M²

Rs 17029/00

(3/5) Premix Carpet white
City vide P.No. (54)

Item (3) 38.91 M² @ Rs

326.54/M² — Rs 12704/00

Continuation

Rs 50179/00

Particulars	Details of actual measurement				Contents of area
	1	2	3	4	

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
(11) White washing of parapet wall on side of (5) Her					
(11) 63.00 m ² @ 17.53/m ²					Rs 1104/-
					Rs 117143/-
Add C.S.T + L.C (12+13) - 15228/-					
S.F - 415.00					
					Rs 132786/-
Less D. 21% Rs per agreement (-) 5279/-					
					Rs 132507/-
30/7/24 58					
					DATE 5/9/24