

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd Year Maintenance				
Name of work	Kareziya pWD road to Mainpur Chargaha Tola under MMGSY SC.				
Agency	Rajesh Kumar				
Agreement No.	18 SBP/2020-21				
Date of Start	23/08/2020				
Date of Completion	22/12/2020				
Actual date of Completion	01/05/2021				
① Restoration of drain					
Cuts/bench - as per tech. RP.					
	2x	9.0x	0.80x	0.30	4.32 m ³
	4x	8.5x	0.8x	0.30	8.16 m ³
	3x	11.0x	0.9x	0.30	8.91 m ³
	4x	8.0x	0.8x	0.30	7.68 m ³
	5x	7.0x	0.8x	0.30	8.40 m ³
	1x	6.0x	0.8x	0.30	1.44 m ³
					38.91 m ³
② Making up Berms/Shoulder stripping exposed soil from					

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT of cost</u>					
① Restoration of rain cuts - - - tech. sp.					
38.91 m ² wide TMB Page ①					
@ R. 426 = 40/m ² - R					165.91 = Rs
② Making up Beams/Shoulder stripping exposed soil - - - tech. sp.					
184.80 m ² wide TMB Page ②					
@ R. 61 = 50/m ² - R					11365.20
③ Repair of Pot holes filled with 75mm BM - - - tech. sp.					
2.306 m ² wide TMB Page ③					
@ R. 11258 = 92/m ² - R					25963.20
④ Patch repair over Pot holes - - - tech. sp.					
38.375 m ² wide TMB Page ④					
@ R. 220 = 624/m ² - R					8466.20
⑤ Repair of Pot holes removal loose material - - - tech. sp.					
38.625 m ² wide TMB Page ⑤					
@ R. 300 = 2640/m ² - R					11598.75
⑥ Providing and laying of hot applied bitumen plastic compound -					

Continuation

R 73983 = Rs

