

1ST ON A/C BILL

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work.					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Name of work:- Construction of road & C.D Works from R.C.D road.</u>					
<u>Balunamain to Mushar</u>					
<u>to la Under mmsy(SC)</u>					
<u>Agency - Smt. Saurabh Devi</u>					
<u>Agreement No-13/S.B.D./mmsy-SC/2018-19</u>					
<u>Agreement Value (C) Rs 53,66,457/-</u>					
<u>(m) Rs 7,34,052/-</u>					
<u>Date of start 7/11/2018</u>					
<u>Date of completion 6/6/2019</u>					
<u>Date of measurement 2/2/19</u>					

RECORD MEASUREMENT:-

① Setting out reference pillar

4.0 Nos

② Cleaning & grubbing road land

$$7 \times 30.00 \times 2 \times 2.00 = 840.00 \text{ m}^2$$

$$12 \times 30.00 \times 2 \times 2.00 = 1440.00 \text{ m}^2$$

$$11 \times 30.00 \times 2 \times 2.00 = 1320.00 \text{ m}^2$$

$$3600.00 \text{ m}^2$$

$$000.36 \text{ Ha}$$

③ Box Cutting - Excavation for road lay in soil

$$6 \times 30.00 \times (4.05 - 3.00) \times 0.10 = 18.90 \text{ m}^3$$

Continuation

14th Year Maintenance Bill

59

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - PNGSY road Balawan					
Raimal to Mushartola					
Under MNCSS (SC) Scheme.					
Agency - SMT, Sanitader					
Agreement No - 13/SB3/MNCSS(SC)/					
2018-2019					
Date of actual completion - 13/6/19					
Date of Measurement -					
Record Measurement					
① Restoration of Rainwater/					
berms with soil - as per spec.					
2 x 20.00 x 1.20 x 0.30 - 14.40 M ³					
2 x 25.00 x 1.10 x 0.30 - 16.50 M ³					
2 x 15.00 x 1.05 x 0.30 - 9.45 M ³					
2 x 23.00 x 1.20 x 0.25 - 13.80 M ³					
					54.15 M ³
② Making up berms/					
shoulder, stripping excess					
soil from - as per spec.					
2 x 2 x 30.00 x 1.20 - 144.00 M ³					
2 x 2 x 30.00 x 0.90 - 108.00 M ³					
2 x 2 x 15.00 x 1.10 - 66.00 M ³					
					318.00 M ³
Limit -					306.00 M ³
③ Repair of pot holes filled					
with 1:4:10 - as per spec.					
5 x 2.50 x 1.00 x 0.075 - 0.94 M ³					
10 x 3.50 x 1.10 x 0.075 - 2.89 M ³					
					3.83 M ³

Continuation

ABSTRACT OF COST

Date of entry:-

1	Restoration of Rain-cuts/ beams @ 1/2 mile p.No. (59)	
	item (1) \$4.15 M ³ @ L	
	359.74 M ³ ——— L	19480
2	Making up beams/shoulder. @ 1/2 mile p.No. (59) item	
	(2) 306.00 M ² @ L	
	\$3.70 / M ² ——— L	16432/00
3	Repair of pot holes filled @ 1/2 mile p.No. (59) item	
	(3) 3.83 M ³ @ M 11366.15 / M ³	
	————— L	43476/00

Continuation

Rs 79388/00

BIF-114591/r

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
11 (11) Binding of grass and weeds from shoulder					
Qty vide p. NO - (60)					
Item (11) 455.00 m ² @					
Rs 2.14/m ² —					974/-
12 White walling of parapet walls					
Qty vide p. NO - (61) Item (12)					
25.00 m ² @ Rs 16.47/m ²					
					412/-
					115977/-
Less 0.11% as per spec					
- Net (Rs)					128/-
					115849/-

15/1/24
58

15/1/24
AG

DAO
4/4/24