

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

2nd on A/c Bill

Name of Work:- Const. of road from R.E.O. Road
(Kankalank) to Bura under M.M.G.S.U.Y.

Agency:- Alaska Tiffastade Limited

Agreement:- 02 M.B.D. / 2024-25 / 13.08.2024

Date of Commencement:- 13.08.2024

Time of Completion:- 12 months (12.08.2025)

Approved Rate:- 0.45% Below as per Agreement.

Add 18% G.O.T. as per Agreement

Add 1% Labour Cost as per Agreement

Add S.Fee as per Agreement.

Date of Entry:- 06.09.2024

① Const. of paved Cement Concrete Pavement M₃₀ grade
with do-dk all outside side.

$17 \times 30.00 \text{ m} \times 3.75 \text{ m} \times 0.125 \text{ m} = 239.063 \text{ m}^3$

② Const. of subgrade and earthen shoulders

in C.C.P. formation alongside C.C.P. with
approved material obtained from laboratory
with all lifts and loads.

$2 \times 17 \times 30.00 \text{ m} \times 0.50 \text{ m} \times 0.125 \text{ m} = 63.75 \text{ m}^3$

th M.Based
06.09.2024
J.E. Shrivastava

Date of Entry:- 07.09.2024

③ Scarifying existing bituminous surface
to a depth of 50 mm and disposal of scarified
material with a load up to 100 mm.

$1 \times 15 \times 30.00 \text{ m} \times 3.75 \text{ m} = 1687.50 \text{ m}^2$

$23 \times 12.00 \text{ m} \times 2.50 \text{ m} = 690.00 \text{ m}^2$

Continuation

Qty = 2377.50 m²

M.Based

			Rs. 81,54,217=∞
⑤	Cost of subgrade and earth shoulder		
	155.63 m ³ wide T.M.B. Page No. 5, Item No. ③		
	63.75 m ³ wide T.M.B. Page No. 7, Item No. ②		
	225.00 m ³ wide T.M.B. Page No. 8, Item No. ①		
	444.38 m ³ @ Rs. 264 = 72 m ³	Rs.	1,17,636 = ∞
⑥	Scarifying existing bituminous surface to a depth of 50 mm and disposal of scarified material		
	wide T.M.B. Page No. 7, Item No. ③		
	Qty. 2377.50 m ² @ Rs. 32 = 78 m ²	Rs.	77,934 = ∞
⑦	Potholes filled by G.S.B. Gr. II material		
	wide T.M.B. Page No. 8, Item No. ④		
	Qty. 32.89 m ³ @ Rs. 2496 = 48 m ³	Rs.	82,109 = ∞
⑧	Potholes filled by W.B.M. Gr. 2 material		
	wide T.M.B. Page No. 8, Item No. ⑤		
	Qty. 28.532 m ³ @ Rs. 5173 = 89 m ³	Rs.	1,47,621 = ∞
⑨	Binding, laying, spreading and compacting stone aggregates W.B.M. Gr. 3 with Bitum screening		
	wide T.M.B. Page No. 8, Item No. ⑥		
	Qty. 337.00 m ³ @ Rs. 4961 = 61 m ³	Rs.	16,74,543 = ∞
			Total Rs. 1,02,94,060 = ∞
Add 18% G.S.T. as per Agreement			(+) Rs. 18,52,931 = ∞
Add 1% Labour Cess as per Agreement			(+) Rs. 1,02,941 = ∞
Add S. Fee as per Agreement			(+) Rs. 98,349 = ∞
			Total Rs. 1,23,48,281 = ∞
Less 0.45% State Below as per Agreement			(-) Rs. 55,567 = ∞
			Total Rs. 1,22,92,714 = ∞
Less Previous Bill Paid Amount wide T.M.B. Page No. ⑥			(-) Rs. 70,87,305 = ∞
C & P			Rs. 52,05,409 = ∞
Continuation Net Payment			
14/09/24 14/9/24 AF			14/09/24 14.09.2024. J.E. Shirojirao.