

N/R - Bhadaur Gaur to Devdha Dakshini pandayat
Schedule XLV-Form No. 134 ^{Akaurha Pak}

Agreement no:- 85/SBD/2020-21

Heed-MMGSY (SC)

Saynagar

DIVISION

Saynagar

SUB-DIVISION

1361

MEASUREMENT BOOK

Punita Devi



1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
road Phadain Gaun to					
Dardha Dakshini panchayat					
Akaurha tehs.					
Under M.M.S.V. (S)					
Agency:- Panchita Devi					
Agreement no:- S.S/SBD/2020-21					
Date of Commance:- 27.10.2020					
Date of Completion:- 26.10.2021					
Rate:- 0.05% Below					

Agreement Amount:— 27259095:

Record Measurement

1. pro. & fixing of working
B.M & R.F pillar do to
do - all Complete job

8.00 x 1.800 x m = 14.0 No

2. Clearing and grubbing
road land - do do
all Complete job

10 Nos x 30.00 x 3.500 = 10500

C.O = 1050.0 m²

Continuation



B.F. = 141485:

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Qty: 1718.40 m ³
					@ 140.13/m ³ R 240799:
4/11					Constn of GSB Gr-1
					by providing well
					graded material - do -
					- do - all complete job.
					Qty. wide m&P (3)
					Qty: 1443.90 m ³
					@ 2967.97/m ³ R 4285452
5/12					pro. laying spreading
					and Compacting Stone
					aggregate WBM Gr-2
					- do - do - all Complete
					job.
					Qty. wide m&P (4)
					Qty: 501.215 m ³
					@ 3763.850/m ³ R 1886498:
					R 6554234:
					Add G.C.T @ 12% R 786508:
					Add Licen @ 1% R 65542:
					Add S fee @ 10% R 60713:
					R 7466997:
					Less 0.05% Below R 3733:
					R 7463264:

Continuation

Smjy

18-03-24

J.E

