

MMGSY NDB BRRP-2 MBNO-3588

Schedule XLY-Form No. 134

To Harpur Ibrahimpur to

Harpur Code No-1 **DIVISION**

conf- Taxwary kumar **SUB-DIVISION**

MEASUREMENT BOOK

9702193

Continuation

ABSTRACT OF COST

18

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① P/F of working benchmark pillars					
Qty. vide TMBP (10)					
1. no :- (01) = 2 nos.					
@ Rs 2944 = 88/20.					Rs 5890 = 00
(2) clearing and grubbing road land					
Qty. vide TMBP (10)					
1. no :- (02) = 0.0854a					
@ Rs 75573 = 24/1.1a					Rs 6424 = 00
(3) Excavation for roadway in soil by manual					
Qty. vide TMBP (10)					
1. no :- (3) = 30.25 m ²					
@ Rs 186 = 86/m ²					Rs 5652 = 00
(4) Const. of embankment with approved from roadway cutting					
Qty. vide TMBP (11)					
1. no :- (7) = 18.15 m ²					
@ Rs 62 = 79/m ²					Rs 1140 = 00
(5) Const. of embankment with material.					
1000.0m lead					
Qty. vide TMBP (17)					
1. no :- (8) = 66.50 m ²					
@ Rs 260 = 88/m ²					Rs 17870 = 00

Continuation
%

Rs 36976 = 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑥ Const. of embankment					
with approved				100.0m	
Qty. vide TmBP (17)					
1. no. - ⑧ (B) = 277.0m ²					
@ Rs 188 = 10/m ²				Rs 52104 = 00	
⑦ Const. of Subgrade					
and earthen shoulders					
Qty. vide TmBP (17)					
1. no. - ⑧ (C) = 68.00m ²					
@ Rs 264 = 42/m ²				Rs 17980 = 00	
⑧ Const. of granular					
sub base					
Qty. vide TmBP (11)					
1. no. - ⑧ = 36.60m ²					
@ Rs 3222 = 42/m ²				Rs 117941 = 00	
⑨ P/L, Spreading and					
compacting — wongro					
Qty. vide TmBP (11)					
1. no. - ⑨ = 68.74m ²					
@ Rs 5063 = 06/m ²				Rs 348035 = 00	
⑩ Const. of unreinforced					
plain Cement concrete					
Qty. vide TmBP (11)					
1. no. - ⑩ = 146.65m ²					
@ Rs 6974 = 89/m ²				Rs 1316168 = 00	
				C/o Rs 18,89,204 = 00	

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(11) Laying brick soling layer on prepared					
Qty. vide TMBP (7)					
1. no. - (9) = 12		1.00m ²			
@ R-615 = 45/m ²					R-74467=00
(12)/(13) K m Stone					
Qty. vide TMBP (15)					
1. no. - (10) = 1 no.					
@ R-2995 = 70/no.					R-2996=00
(13)/(14) 200m Stone					
Qty. vide TMBP (15)					
1. no. - (2) = 1 no.					
@ R-841 = 66/no.					R-842=00
(14)/(15) P/F of retro reflectorised Left right curve					
Qty. vide TMBP (15)					
1. no. - (3) = 1 no.					
@ R-5110 = 62/no.					R-5111=00
(15)/(16) 900mm Side octagon					
Qty. vide TMBP (15)					
1. no. - (4) = 1 no.					
@ R-12958 = 45/no.					R-12958=00
(16)/(17) 600mm x 450mm rect					
Qty. vide TMBP (15)					
1. no. - (5) = 1 no.					

Continuation

@ R-6844 = 45/no. R-6844=00

C/O R-1992422=00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(17)/(18) P/L of host					
applied thermoplastic					
Qty. vide Tm BP (16)					
1 no 1 - (6) = 48.40 m ²					
@ Pr 886 = 46/m ²					Pr 42905 = 00
(18)/(19) P/F of typical mmsy					
WB informative sign					
Qty. vide Tm BP (11)					
1 no 1 - (11) = 2 nos.					
Qty. vide Tm BP (16)					
1 no 1 - (7) = 3 nos.					
					5 nos.
@ Pr 15371 = 70/no.					Pr 76858 = 00
					Pr 2112185 = 00
Less 0.05% below					(-) Pr 1056 = 00
					Pr 211129 = 00
Add 18% GST					(+) Pr 380003 = 00
Add 1% L. cent					(+) Pr 21122 = 00
Add S. fee					(+) Pr 28871 = 00
					Pr 2541125 = 00
Less for previous allotment					(-) Pr 2294288 = 00
					Pr 246637 = 00
Reqd					CEP
11.09.24					11/09/24
J.E					AE
					11/09/24
					EE

Continuation