

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constr of road from					
Tol Dobristan to chhotki Dilahi					
Agency - Shivdani Engineer & Private Ltd					
Saidnagar					
Agreement No. - 31 SBD/2014-15					
Date of start - 25-04-2015					
Date of completion - 24-01-2016					
Actual date of completion - 02-05-2016					
① Restoration of rain					
cuts with soil -					
$18 \times 30 \times 0.90 \times 0.25 = 121.5 \text{ m}^3$					
$1 \times 15 \times 0.80 \times 0.20 = 2.4 \text{ ''}$					
$17 \times 30 \times 0.80 \times 0.25 = 102.0 \text{ ''}$					
225.9 m^3					
Limit - 210.50 m³ Limit - 210.50 m³					
Limit - 225.9 m³					
② Making up Berms/ shoulder striping excess Soil -					
$20 \times 30 \times 0.90 = 504.00 \text{ m}^2$					
$2 \times 22 \times 0.90 = 39.6 \text{ m}^2$					
$22 \times 30 \times 0.90 = 504.00 \text{ m}^2$					
$4 \times 30 \times 0.80 = 96.00 \text{ m}^2$					
1143.6 m^2					
③ Maintenance of road syn - 2.31 km					
④ Maintenance of 200m & km - 2.31 km					
JE					

Continuation