

Name of work - ਸਰੋਤ ਰਾਜਪਾਲ ਕੋਲ ਜੀਵਨਕਾਲ ਰਾਧੇ ਟੀਲਾ
ਸ਼ਾਇਰ ਰਾਜਪਾਲ ਦਿੱਤਾ ਪਦ

OIMBD
2024-25

Schedule XLV-Form No.-134

3054 MR.
ਸ਼੍ਰੀ ਰਾਜਪਾਲ ਅੰਗਰੇਜ਼ੀ

Damapur

DIVISION

Maner

SUB-DIVISION

M.B No.-1573

MEASUREMENT BOOK

Name of Agency - Bhushan Comstech and Marketing
Pvt Ltd.

Certified that this ...B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri...*Rukunuddin*
.....*Ansari*.....A.E, R.W.D, works
Sub Division...*Maner*

75.9.24
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बानापुर

25/7/24

Sch. XLV - Form No. 134

Danapur DIVISION

Maner SUB-DIVISION

Measurement Book

No. 1573

Name of Officer _____

Date of first entry _____

Date of last entry _____

Measurement

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—Repair and 5 year maintenance of road from Manu Rambad to Jiva Nand Rai's tale via Rampur Digora.					
Agency—Bhushan constech & marketing Pvt. Ltd					
Agreement No—01 MB2/2024-25					
Date of agreement—25.07.2024					
Time of completion—9 months					
Rate quoted and approved 16.51% below BOQ Rate					
Agreement Amount—					
Const. cost—63.99681 lacs					
5 year maint cost Rs 2.37311 lacs					
Total Rs 66.36992 lacs					
① Clearing and grubbing road land—					
$2 \times (33 \times 30.00^m + 1 \times 16.00^m) \times 1.00^m$					
					$= 2012.00^m^2$
					$= 0.201 Hec$
② Excavation for roadwork in soil—box cutting—					
$2 \times (30 \times 30.00^m + 1 \times 24.00^m) \times 0.375^m \times 0.275^m$					
					$= 190.58^m^3$

Continuation

Bill no 2nd & Final

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair and 5 year maintenance of road from Maner Rambad to Tika road Rai's tola via Rampur Digera Agency - Bhushan construction & marketing Pvt. Ltd.					
Agreement No - 01 M30/2024-25					
Date of agreement - 25.07.2024					
Term of completion - 9 month					
Actual date of completion of main work - 09.09.2024					
① Construction of subgrade and kersten shoulder with soil obtained from borrow pits upto 1000m lead -					
1/5	1x	7.00m	x	0.600m	x 0.45m = 1.89m ³
1/5	-	-	-	-	NIL
Both side -					
2x	18x	30.00m	x	0.600m	x 0.45m = 291.60m ³
2x	1x	9.00m	x	0.600m	x 0.45m = 4.86m ³
Both side - 4.60m Nil due to old cut					
Both side -					
2x	14x	30.00m	x	0.600m	x 0.45m = 226.80m ³
2x	1x	12.40m	x	0.600m	x 0.45m = 6.70m ³
4/5	1x	13.00m	x	0.600m	x 0.45m = 3.51m ³
4/5	1x	13.00m	-	-	NIL due to home.
= 535.36m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.B	72.38	02720
Less 16.51 % as agreement					
				11,94,998	20
			B	60,43	02920
Less Previous Payment					
				P-12	58,02,48120
			B	2,40,548	20
Note - Work has been completed as per specification and available land.					
				09.09.2024	AE man
				09.09.2024	AE man
Upto date material statement					
① Stone aggregate				176.45	m ³
② Stone dust				36.35	m ³
③ Screening material				18.18	m ³
④ Stone chips				519.80	m ³
⑤ Coarse Sand				260.30	m ³
⑥ Soil				535.36	m ³
⑦ Bitumen emulsion (SS-1)					
				3.264	MT
				09.09.2024	AE man
				09.09.2024	AE man

JE

Continuation