

Schedule XLV-Form No. 134

Parsagarahi North Ward No-04 (Ranchoor Damodar)
to Parsagarahi North Ward No-3. (Mahindra Yashav)

DIVISION

SUB-DIVISION

Tirupati

PRB 40 - 1112

MEASUREMENT BOOK

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road:	—	Mts			
Parsagarthi North					
to 42 no ward					
No. 4 (Ramchandra					
Mandal) To Parsagarthi					
north ward do - 3					
(Mahendra Yadav)					
Agreement do - 17 / 58 D/					
MMGSY Awasfresh) / 23.24					

Agency - Sri Ramanand	
Prasad Raman,	
Bhura, Triveni gang	

Date of start — 15.03.2024

Date of completion — 14.03.2025
(Est.)

Date of entry: —

Measurement

Item ①	Plf working bench
	mark pillar - do
(i)	Bench mark pillar — 2 do

Continuation

Sch.XLV-Form No. 134

11

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Item (10)	TMB P - 2				
2 nos @ Rs 11821.80 each					31440.00
					Rs 23644.00
Item (11) Earthwork in excavation of foundation do	TMB P - 6				Rs 2212.00
89.39 m ³ @ Rs 398.62/m ³					Rs 35633.00
Item (12) Pouring PCC Grade M-15 do	TMB P - 6				
13.77 m ³ @ Rs 7819.14/m ³					Rs 107670.00
Item (13) P/L P.C.C M-20 in substructure	TMB P - 6				
101.20 m ³ @ Rs 8861.65/m ³					Rs 896799.00
Item (14) P/L R.C.C Pipe NP3 for culvert	TMB P - T				
22.50 m @ Rs 7886.19/m					Rs 177439.00

Continuation

Total Rs 7303514.00

12 १९७६ ३-०३२८४ ५०

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		8/A	-	Rs 7303514.00	
Add 18% GST	AJ	1314633.00			
1% LC	Rs	73035.00			
Spec		Rs 125900.00			
Sub Total	Rs	8817082.00			
less 101.32 0.17% below		Rs 14989.00			
Net Payable	Rs	8802093.00			
SK					
10-08-24					
IE					
13-08-24 W	(S)	107	181d.18	XW7	

Material statement

- | | | | |
|-----|-------------------------|-------------------|------------------------|
| (1) | Soil | - | 2719.02 m ³ |
| | soil | - | 3284.82 m ³ |
| (2) | Stone metal | - | 670.68 m ³ |
| | @ 1100 | 04/m ³ | |
| (3) | Stone metal | - | 269.27 m ³ |
| | @ 429.97/m ³ | | |
| (4) | Local sand | - | 102.40 m ³ |
| | @ 144.75/m ³ | | |
| (5) | Stone chips | - | 55.08 m ³ |
| | @ 931.75/m ³ | | |
| (6) | sand | - | 27.54 m ³ |
| | @ 502.80/m ³ | | |

SK

10.05.24
T.E.

Continuation