

Name of work - NIMHANS AWSES NDB-BRRP-2-364 Danapur
मुहोपुर गौतम से मुहोपुरी जिला तक

Schedule XLV-Form No. 134

03SBD
2024-25

Danapur

DIVISION

Bihara

SUB-DIVISION

M.B No -1577

Measurement Book



Name of Agency - Birnod K Singh

1st on A/c bill

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work—					Muchpur
Village Road to Muchuri					
Tola.					
Agency—					Binod Kr. Singh
Agmt. No—					13/SRD/2024-25
Agmt. Date—					30/07/2024
Completion Date—					29/07/2025
Contractor Rate					
					21.24/- Below

<1> Providing & Fixing M.M.G.W					
Informing Signboard					
do do - 115.					
= 02 No. 2.					
<2> Providing setting out					
iron pillar do - 115.					
1x10x30xm = 300.00m					
1x10x30xm = 300.00m					
1x3x30xm = 90.00m					
1x1x10xm = 10.00m					
= 700.00m					
= 0.70 km					
 Binod Kr. Singh 05/08/24  Binod Kr. Singh 05/08/24					

Continuation

Abstract of cost

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<1> Providing const. of					
Bench mark Pillar - 115.					
Qty. Vide T.M.P. - (1)					
= 0.40 km					
@ Rs 17551 = 00/km					
					Rs 12,314 = 00
<2> Providing const. of					
Embankment with					
approved material					
— do — do — 115.					
1) Bead up to 100m					
Qty. Vide T.M.P. - (2)					
= 526.46 m ³					
Limit = 521.88 m ³					
@ Rs 217 = 22/m ³					
					Rs 1,13,363 = 00
<3> Bead up to 1000m					
Qty. Vide T.M.P. - (2)					
= 131.71 m ³					
Limit = 130.47 m ³					
@ Rs 267 = 88/m ³					
					Rs 34,950 = 00
<4> Providing const. of					
Sub-grade & Earth on					
Shoulder — do — 115.					
Qty. Vide T.M.P. - (3)					
= 410.36 m ³					

Continuation — Rs 1,11,380 = 00

Rs 2,72,007 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<5> Providing Const. of Grds by Providing level & road - do - Tls Qty. Vide TMD P-3 = 247.50 m ³ @ Rs 3358.89/m ³ Rs 8,31,352.00					
<6> Providing laying, spreading & compacting WBM Gr - do - do - Tls Qty. Vide TMD P-3 = 185.61 m ³ @ Rs 4755.76/m ³ Rs 8,82,717.00					
<7> Providing & laying M.M.G.S. Interim Gravel Qty. Vide TMD P-1 = 02 m ³ @ Rs 14125.23/ton Rs 28250.00					
Add GST-18% - R/L				3.621579	= 00
Add L-48-1.1% - R/L				20.143	= 00
Add Surcharge - R/L				48.559	= 00
				Rs 24,45,607	= 00
Less 21.24% Deduct R/L				5.19,447	= 00
				Rs 19,26,160	= 00

Continuation

13/09/24
S.E.

13/09/24
S.E.

8.9.24
कार्यपालक, पारसपुरा
पानीपत कार्य विभाग
नगर, फाईदर, हरियाणा