

1st to A/c Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -					
Construction of					
L-0101 Kharagpur					
Jamui PWD Road					
to Karmkgarh					
Agency -					
Ram Baran Singh					
Agg No -					
45 MRD/23-24					
Date of Commencement -					
23/11/23					
Date of Completion -					
22/05/24					

(1)	Clearing and grubbing Road land =				
		$2 \times 10.0 \times 30.0 \times 1.50 =$	900.0		
		$2 \times 10.0 \times 30.0 \times 1.50 =$	900.0		
		Total =	1800.0	m^2	
		$1800 \div 10000 =$	0.18	Hect	
(2)	Construction of granular Sub base GSB Gr-II				
		$1 \times 6.0 \times 1.60 \times 0.150 =$	1.44		
		$1 \times 5.0 \times 1.30 \times 0.150 =$	0.98		
		$1 \times 4.0 \times 1.40 \times 0.150 =$	0.84		
		$1 \times 7.0 \times 1.20 \times 0.150 =$	1.26		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Bitumen Account					
VG 10 (Invoice No - 1345520040949) SAP Doc No - 779985006					6.73 MT
Consumed					(-) 5.7451 MT
					Balance = 0.9849 MT
SSI					= 0.40 MT
					Consumed = 0.2063 MT
					Balance = 0.1937 MT
RSI =					= 0.80 MT
					Consumed = 0.5705 MT
					= 0.2295 MT
05/6/24 JE					

Actual Date of Completion - 25/6/24

The work has been completed as per specification & direction of E/S/C.

~~25/6/24~~
JE