



Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w → Constn of road from Logo PWD Road Khoragpur Jamui to PMGSY Road Pokhariya Basdeapur and Matsubha Dargat - Puriya -					
Agency - Ram Baran Singh					
Agg No - 45 MBD/23-24					
Date of Commecement - 23/11/23					
Date of Completion - 22/08/24					
(1) Cleasing and Grubbing Road land -					
$2 \times 10 \times 30.0 \times 2.00 = 1200$					
$2 \times 7 \times 30.0 \times 2.00 = 840.0$					
$2 \times 1 \times 15.0 \times 2.00 = 60.0$					
Total = 2100.0					
$2100 \div 10000 = 0.21 Hc$					
(2) Constn of granular Sub-base GSR					
GSR = III					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Bitumen Account</u>					
VG 10 (Invoice No-BH 552004090)					= 7.176 MT
					Consumed = 6.5275 MT
					Balance = 0.6485 MT
SSI (DMP/L/033/2024-25)					= 0.40 MT
					Consumed = 0.33 MT
					Balance = 0.07 MT
RSI (DMP/L/033/2024-25)					= 1.2 MT
					Consumed = 0.6587 MT
					Balance = 0.5413 MT
 S. S. S.  03/07/2024 AS					

Actual Date of

Completion 24/6/2024


The work has been

Completed as per

Specification and

direction of

E/G/C.


 24/6/2024
 S. S. S.