

^{नाबार्ड}
Schedule X LV-Form No. 134

Name of work - HL RCC Bridge over Kamala River in Bhuskaul
- East end road from Bhuskaul to Sadai Tola

Executive Engineer
R.W.D. Works Division
Darbhanga-1

DIVISION

Darbhanga

SUB-DIVISION

[Abstract]

MB.No. - 4181

MEASUREMENT BOOK

Name of const. - M/s Mukesh & Anand Construction.

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1/c) elw in excavation for structure - c/c					
up to Depth - 3.00m					
vide MB NO - 4180					
Page - 7 -		197.51			
		107.583M ³			
9 -		219.17			
		305.02M ³			
		464.603M ³			
		396.68			
@ 427.07 -				169418.06	
				AS - 138427.29	
2/f) elw in excavation for structure - c/c					
up to Depth - 3.0 to 6.0m					
Page - 7 -		9.47			
		34.70M ³			
		9.47			
		14.20M ³			
		9.470M ³			
@ 507.17 -				4802.90	
				AS - 7201.81	
3/a) Prox & laying piers levelling course - c/c					
vide MB 4180					
Page - 7 -		7.29M ³			
9 -		14.58M ³			
		21.87M ³			
less qty of pile (18MBS) -		3.054			
		18.816M ³			
		@			
7910.90 -				AS - 148851.49	
4/11) Const of pile cap in Rec M ₃₀ - c/c					

Continuation

v. MB - 4180

Page 8 - 79.87M³

10 - 159.73

239.60M³@

8814.68 -

AS - 2111997.33

2435069 = 78

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B-F —			As	243564.72	243564.72
5/13) Bored cast in situ with-Reem25 — self					
vide TMBP-3					
528.00M @ 24911.45R —					19153295.60 ✓
6/14) S/F (placing HYS) bar reinforcement — self					
vide MB-4180					
Page 87-					
10 — 1494324MT					
TMBP-2 — 56.414MT					
71.35724MT					
@ 80395.59 —			As	5736807.41	✓
7/15) Prov. Steel liner — self					
V-T-M-B-P-2					
8.52MT @ 105263.84R —			As	896847.92	✓
8/16) Temporary earth island — self					
V-T-M-B-P-2					
2M @ 78583.82 —			As	157167.64	✓
9/17) One span Service Road — self					
V-T-M-B-P-2 —					
54.12M @ 4378.01 —			As	236937.90	✓
Continuation					
					22617484.39
					22616126.25

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
10/57) 1998 board of project - coll					
V.T.M.B.P-01.					
2 Nos @ 10351.37 -				Rs 20702.74	
10/1				22668187.13	
				22636828 = 99	
Add G.I.T @ 18% +				4300997 = 51	
1/curr @ 1% -				4306955.55	
Add Prev. S.F -				59476.98	
Add S.F -				27202.00	
				27063821.66	
				27026505 = 48	
Deduct 18% below -				4871487.90	
				4864770 = 98	

				22192332.76	
				22161731 = 50	
Deduct P.V payment -				18589301.00	
				3603032.76	
				3572133 = 50	
Say Rs 3603032.00				35721433 = 00	

10/12/24
01/11/24
56

01/07/24
02

Materials statement.
Stone - 233.00 m³
C. Sand - 116.00 m³

01/11/24
56

Continuation