

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक...1132-316/ बिहारशरीफ, दिनांक...24-09-2024

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:- नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।
महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।


अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


24/9/24

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ


24/9/24

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of 23.09.2024
(New Maintenance Policy 2018)

U- BIHARSHARIF

Year-2024-2025


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Laes)	Amount Received (in Rs. Laes)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	Itr-92 Dt-16.08.2024	6831.62977	Certified that out of Rs 6831.62977 received & balance during the years 2024-25 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 6821.32419 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 10.30558 lacs remaining unutilized at the end of the period under 23.09.2024
	Total Rs.		6831.62977	

2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was sanctioned
Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:


- Construction of Road Works.
- Construction of CD works


24/9/24

Divisional Accounts Officer
Rwd, Works Division
Biharsharif


24/9/24

Executive Engineer
Rwd, Works Division
Biharsharif


24/9/24

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Increase In Allotment	Remarks	
					Length (in km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/NAB 14/24/0004	L027-T01 to Hargawan (VR13)	10200602038	6120 04 Dec 2023	0.880	45.68600	31.81658	7.49566	MID- 01/2024-25 8/27/2024	0	1962	25	5.01	0	0	11.90338		
TOTAL																	11.90338	

Total = 11.90338

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.


24/11/24
Divisional Accounts Officer
Rwd, works Division Bihar Sharif


24/11/24
Executive Engineer
Rwd, works Division Bihar Sharif

File : C:\Users\kkm1\OneDrive\Desktop\Downloads\24090752.Xls, Section No. : 80, Eqn : $Y = 0 * X^2 + 0.816 * X$
Name of Customer : Deepak Kumar, Name of Work/ Road : L027-T01 to Hargawan (VR13), Lab Job number :

UIV 1880 -
mm/
km

880 0 0.1 0.2
Distance * 1000 m

Dr. G. A. R. S.
24/9/24
AE

Dr. A. R. S.
24/9/24
AE

Dr. A. R. S.
24/9/24
AE

Head-NEW MR

	X = 2000	
er	Y = 1880	
(R) RURAL ROAD		

24/5/24

3/24/24

1st measurement A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - construction of the Road					
from LO27 To, to Hargawdarn					
Agency - M/s. Deepak Kumar					
Agreement No - MBD-01/2024-2025					
Date of commencement - 27.8.2024					
Date of completion - 26.5.2025					

Record Entry

1) clear and grubbing Road land with wild.					
do do					
2x 15x 30m x 1.0m					900.0m
2x 2x 30m x 1.0m					120.0m
2x 3x 30m x 1.0m					180.0m
2x 2x 30m x 1.0m					120.0m
2x 1x 20m x 1.0m					40.0m
2x 2x 30m x 1.0m					120.0m
2x 1x 10m x 1.0m					20.0m
2x 1x 30m x 1.0m					60.0m
2x 3x 30m x 1.0m					180.0m
2x 1x 10m x 1.0m					20.0m
					1760.0m

Continuation - 0.18 Hect

Sch. XLV Form No. 134

Particulars	Details of actual quantities				Quantity of work
	sq. m.	L	B	D	
At right of cut					
1) Clear and grubbing Band Road with gravel					
do do all Comp					
Qty vide TMB page No - 01					
0.18 Hect @ Rs 76956.00 / 13946 =					
2) Recommending existing structure work					
do do all Comp					
Qty vide TMB page No - 02					
28.95 m ² @ Rs 687.18 / 19894 =					
3) Providing and Compacting Stone aggregate W.B.M grade - 3					
do do all Comp					

Qty vide TMB page No - 02					
11.25 m ² @ Rs 2895.75 / 32577 =					
4) Construction of panel plain cement concrete pavement Misgrade					
do do all Comp					
Qty vide TMB page No - 03					
94.69 m ² @ Rs 8903.19 / 843043 =					
11(i) R.C.C Misgrade Kilometer stone					
do do all Comp					
Qty vide TMB page No - 04					
02 Nos @ Rs 2740.38 / 5480 =					
11(ii) R.C.C Misgrade 200m stone					
do do all Comp					
Qty vide TMB page No - 04					

Continuation
03 Nos @ Rs 791.99 / - 2375 = w
Rs - 917215 = w

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
12(i) 60mm equilateral Triangle board					
do do all Comp					
Qty Vole TMB page No- 04.					
06 Nos @ Rs 4399.82/					26398=
12(ii) 60mm circular Speed Limit board					
do do all Comp					
Qty Vole TMB page No- 04.					
02 Nos @ Rs 4242.11/					84842=
2(ii) 60mm x 45mm Rectangular board					
do do all Comp					
Qty Vole TMB page No- 04.					
02 Nos @ Rs 4097.58/					81952=

5) Providing and fixing MR(3054) in Informative, Maintenance and Citizen board					
do do all Comp					
Qty Vole TMB page No- 04.					
03 Nos @ Rs 11503.57/					345102=
				Rs	994802=
Add Labour cost 1%					9948=
Add GST 18%					179064=
Add Slight increase					7000=
				Rs	1190814=
Less Below 0.04%					476=
				Rs	1190338=
22.9.2024					

Continuation