

1017 TO Balchamwan

mmmsy(lten)

Schedule XLV Form No. 134.

PTI 09-5252

Bikramganj

DIVISION

Bikramganj

SUB-DIVISION

Measurement Book

No.: 586

Shashi Bhushan

IInd year Maintenance by

51

Sch. XLV-Form No. 134

| Particulars | Details of actual measurement | | | | Contents of area |
|---|-------------------------------|-----|----|----|------------------------------------|
| | No. | L. | B. | D. | |
| M/wg | 60 | 107 | 74 | 35 | Balchahwaon under m/m GSY (Gun) |
| Agreement No 041 SbD) 802-82 | | | | | |
| Agency Shashi Bhushan | | | | | |
| Date of work Start 30-06-2021 | | | | | |
| Date of completion 29-05-22 | | | | | |
| Date of actual completion 13-5-22 (As per M/S) | | | | | |

Record Measurement

- (1) Restoration of rain cuts / kerms with soil

| m² | m | m | m | m |
|-----------|------|------|-------|----------|
| 4 x 5.00 | 1.00 | 0.25 | 25.00 | |
| 6 x 4.50 | 1.00 | 0.30 | 28.00 | |
| 3 x 3.50 | 0.90 | 0.25 | 5.74 | |
| 4 x 3.50 | 1.00 | 0.25 | 3.50 | |
| 3 x 10.00 | 1.00 | 0.25 | 7.50 | |
| 1 x 5.00 | 0.80 | 0.25 | 1.00 | |
| | | | | 30.84 m² |

- (2) Making up of kerms

shoulder, striping & cross
kerm from the kerm

| m² | m | m | m |
|-----------|------|------|-----------|
| 6 x 3.00 | 1.00 | 0.25 | 180.00 m² |
| 4 x 10.00 | 1.00 | 0.25 | 40.00 m² |

Continuation

220.00 m²

