

3rd on A/c bill

Sch. XLV-Form No.134 21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of road and CD work from Pipra Khem Awadheh Rai ke ghar to Pipra Khem Kothi under Mnusy Agency - Sri Awadh Hithila Const ⁿ Pvt, Ltd					
Agreement No- 05 SBD/2023-24					
Agreement Value- 139,66,863=-a					
Const ⁿ cost - 1,29,64,837=a					
Maintenance cost- 10,02,026=a					
Date of start- 19/10/2023					
Date of completion- 18/10/2024					

Record Entry					
(1) From Granular Sub base (cc portion)					
1 x 20	$\frac{2.25 + 0.75}{2}$	$\times 0.100$	=	2.25	
1 x 15	$\frac{0.75 + 1.00}{2}$	$\times 0.100$	=	0.75	
				3.00	
(2) From laying & spreading and compacting GSB grade 3 (cc portion) widening & curve.					
1 x 20	$\frac{2.25 + 0.75}{2}$	$\times 0.075$	=	1.69	
1 x 15	$\frac{0.75 + 1.00}{2}$	$\times 0.075$	=	0.56	
				2.25	

Continuation

Abstract of cost

Sch. XLV-Form No.134

23

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Prov. and fixing bench mark pillar					
Q-VTNP/16① = 1.00 km					
e.h. 4910.36/km R.					4910.36
② Prov. and fixing Ref. pillar					
Q-VTNP/16② = 1.000 km					
e.h. 2297.65/km R.					2297.65
③ Clearing and grubbing road land					
Q-VTNP/16③ = 0.40 hect					
e.h. 72697.86/hect R.					29079.30

④ Excavation for road way					
Q-VTNP/16④ = 57.00 m					
e.h. 103.85/m R.					5919.20
⑤ Constn of embankment lead up to 1000 m					
Q-VTNP/16⑤ = 24.56 m					
e.h. 258.52/m R.					6349.20
⑥ Constn of embankment lead up to 100 m					
Q-VTNP/16⑥ = 793.94 m					
e.h. 175.01/m R.					138947.20
⑦ Constn of subgrade and earthen shoulder					
Q-VTNP/16⑦ = 436.80 m					
e.h. 264.23/m R.					115336.20

Continuation

302838.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8) Brown granular sub base gr. T.					
Q-VTMBP 17(8) =				473.50m	
P 21(1) =				3.00m	
				476.50m	
9) Brown laying, spreading and compacting WBH grade-3					
Q-VTMBP 5(1) =				281.26m	
P 21(2) =				2.25m	
				283.51m	
10) Contn of un-reinforced Rec Pavement					
Q-VTMBP 22(1) =				244.80m	
11) Brown and fixing minor informative sign board					
Q-VTMBP 17(11) =				4.10m	
12) B/W in excavation for found					
Q-VTMBP 17(11) =				248.49m	
13) Brown Rec H/S unfound					
Q-VTMBP 17(12) =				210.81m	

Continuation 63416232

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) 31 Provn Rec 1120 in foundry					
Q-VTND/17 (13) = 80.67 m ²					
e.h. 8442.29/m ³ R. 6,81,040 = 0					
(15) 32 Provn Rec 1120 in S/S					
Q-VTND/17 (14) = 63.72 m ²					
e.h. 9139.43/m ³ R. 5,82,364 = 0					
(16) 33 Provn weep holes					
Q-VTND/18 (15) = 84 m ²					
e.h. 147 = 11 each R. 12,357 = 0					
(17) 34 S/F/F HYSD beam in substructure					
Q-VTND/18 (16) = 3.086 m ²					
e.h. 81955.36/m ³ R. 2,52,914 = 0					
(18) 35 Provn back filling					
Q-VTND/18 (17) = 63.33 m ²					
e.h. 3265.93/m ³ R. 2,06,831 = 0					
(19) 36 Provn and laying filter media					
Q-VTND/18 (18) = 40.86 m ²					
e.h. 4235.71/m ³ R. 1,73,071 = 0					
(20) 37 Provn Rec 1125 in super structure					
Q-VTND/18 (19) = 16.17 m ²					
e.h. 10389.09/m ³ R. 1,67,992 = 0					
(21) 38 S/F/F HYSD beam in super structure					
Q-VTND/18 (20) = 1.38 m ²					
e.h. 83609.33/m ³ R. 1,15,381 = 0					

Continuation

R. 85,33,573 = 0

Continuation