

W. MASHY (NRD)

# Schedule XLV-Form No. 134

Name of Road - Duddha to Karsir

Agency: - M/S Adash construction DIVISION

Rajin Nath Pr. SUB-DIVISION

Growth ~~at~~ 2HL

## Measurement Book

M. B. No - 2050

No - 2050

5<sup>th</sup> Year Maintenance Bill

81

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Dudha to Kanwar road	MMGSY	(ND3)			
Name of Agency - M/s Adarsh Const					
At - al Kotli, Main road					
mairua, Simran Bilhar					
Agreement No & Date					
156/SBD/2018-2019					
Dated - 20/02/2019					
Agreement rate - 10% Below					
Date of work start ->					
20/02/2019					
Date of work completion					
-> 19/02/2020					
Actual completion date					
- 14/01/2020					

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5th				Bill
					Abstract of cost
					(all qty V.T. MB)
(1/1)	Restoration of				Rainwater
	do-do-do				E/I
	Item-1 on				Pg-82
	200.48 m <sup>3</sup>				@ ₹ 365.25
					₹ 73223.00
(2/2)	Making up of				Bennis @ shoulder
	stripping excess				
	do-do				as E/I
	Item-2 on				Pg-82
	607.50 m <sup>3</sup>				@ ₹ 54.16
					₹ 32902
(3/3)	Pat holes repair with				75mm thick WBN Gr-3
	do-do				as E/I
	Item-3 on				pg-83
	140.63 m <sup>2</sup>				@ ₹ 386.30
					₹ 54332
(4/4)	Patch repair over				pat holes do-do as E/I
	Item-4 on				pg-84-85
	140.63 m <sup>2</sup>				@ ₹ 299.14
					₹ 42067.00

Continuation

