

5th Year Maintenance.

Bill

41

ch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NW - Const. of Road from Ahasanai to Khedon Bigha					

Agency - Pramad Kumar

App. No. - SBD/94/18-19

Actual Date of Completion - 08.03.2020

Date of Entry - 20.02.2023

1/15.2) Making up of Benches/shoulder
stripping excess soil

$$38 \times 1.2 \times 2.4 = 109.44 \text{ m}^2$$

$$33 \times 1.8 \times 2.1 = 124.74 \text{ m}^2$$

$$\text{total} = 234.18 \text{ m}^2$$

2/15.7(i) Maintenance of C/D work
HP curbs

do - all

$$\text{Qty} = 2. \text{ or } \text{No. 8}$$

3/15.13) Painting of parapet wall
(Black & white)

do - all

$$\text{Top} - 2 \times 2 \times 6.15 \times 0.4 = 9.84 \text{ m}^2$$

$$\text{End} - 2 \times 4 \times 0.6 \times 0.4 = 1.92 \text{ m}^2$$

$$\text{side} - 2 \times 4 \times 6.15 \times 0.6 = 29.52 \text{ m}^2$$

$$\text{total} = 41.28 \text{ m}^2$$

4/8.13) Road Marking with Hot-applied
thermo plastic

$$2 \times 15 \times 30 \times 0.1 \text{ m} = 90 \text{ m}^2$$

$$2 \times 1 \times 20 \times 0.1 \text{ m} = 4 \text{ m}^2$$

Continuation


$$\text{total} = 94 \text{ m}^2$$

20.02.23

Abstract of Cost.

42

ch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Making up of Berms & Shoulder stopping excess soil					
15.2)					
OTMB P (41)					$= 234.18 m^2$
@ Rs. 58.37/m ²					$= Rs. 13669.00$
2) Maintenance of C.D. work					
15.20)					
HP Culverts — do — do					
OTMB P (41)					$= 2.00 Nox$
@ Rs. 1117.00/each					$= Rs. 2234.00$
3) Painting of Parapet wall					
15.13)					
(B&W) — do — do					
OTMB P (41)					$= 41.28 m^2$
@ Rs. 108.98/m ²					$= Rs. 4499.00$
4) Road marking with Hot applied thermoplastic					
8.13)					
— do — do					
OTMB P (41)					$= 94.00 m^2$
@ Rs. 953.99/m ²					$= Rs. 89675.00$
Total					$= Rs. 110,077.00$
less @ 0.3% below					$= 330.00$
Net Payment					$= Rs. 109,747.00$
 20.02.05					
Material Statement					
E.W. = 35.13 m ³					