

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c bill				
Name of work :- construction of Road and CD work from Tilmapur Siswa PMGSY Path to Devanchak under MMGSY.					
Name of Agency :- Bijay Bahadur Singh.					
Agt No :- 04 MMGSY of 2020-21					
Date of Agt :- 02/07/2022					
Rate :- Below 0.13%					
Date of commencement :- 03/06/2022					
Date of completion :- 02/03/2023					
<u>Measurement</u>					
Item No. (1) Providing and fixing of --- benchmark pillars.					
					= 0.55 Km
Item No. (2) Providing and fixing of --- reference pillars					
					= 0.55 Km
Item No. (3) clearing and grubbing road land ---					

Continuation

1st Year maintenance Bill

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work =					
maintance of Road					
from Tilanpur To siswa					
pmgsy path To Devanahalli					
under mmgsy (sc)					
Agency =					
Bigay Bhadur Singh					
Agg. No. =					
04 / mmgsy (sc) / 2020-2021					
Date of start =					
03/06/2022					
Date of compln =					
02/03/2023					
Actual date of compln =					
28/10/2023					

① Restoration of Raincut

3X	4.30	X	1.15	X	0.30	=	4.45m ³
5X	6.70	X	1.20	X	0.30	=	12.06m ³
4X	2.50	X	1.25	X	0.30	=	3.75m ²
2X	4.50	X	1.15	X	0.30	=	3.11m ³
2X	6.10	X	1.20	X	0.30	=	4.39m ³
							Qty: 27.76m ³

② making up of Berms /

shoulder, stripping

Excess soil:-

5X	6.10	X	1.25	=	38.13m ²
2X	2.70	X	1.20	=	6.48m ²
3X	4.90	X	1.15	=	16.91m ²
2X	3.90	X	1.10	=	8.58m ²
					Qty: 70.10m ²

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) maint. of Road signs -					0.060 km
Qty = 0.060 km					vide Pg-35
@ 1077.82/km					Rs = 65 = 00
(5) maint. Of 200m Stones -					
Qty = 0.070 km					vide Pg-35
@ 628.23/km					Rs = 44 = 00
(6) cutting of Branches of Trees -					
Qty = 1.00 Nos					vide Pg-35
@ 109.74/Nos					Rs = 110 = 00
Total Rs = 15,620 = 00					

Add GST @ 12% → (+) Rs =	1994 = 00
Add L.e @ 01% → (+) Rs =	166 = 00
	Rs = 18,780 = 00
Less Below @ 0.13% → (-) Rs =	24 = 00
	Rs = 18,756 = 00

(R) 20-10-2024
 76
 20/10/2024
 AE

material statement:-

(1) E/w =	27.76 m ³
(2) Bituminous :-	
(i) RS1 =	2.559 kg
(ii) S90 =	1.077 kg

(3) Stone chips = 0.113 m³

Continuation

20/10/2024
 AE