

282 M A B 11.

1.
 Name of work - Myna ram ke ghar
 Situation of work - to sambhawali ke ghar tan.
 Agency by which work is executed - Olypukarsh
 Date of measurement - 20/2/2022
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Excavated measurement</u>					
(1) Fording & leveling					
Bench Rills & Ditches					
Hill's					
Bench Rills - 0. 250 KM.					
Reference Rills - 0. 250 km.					
(2) clearing and grubbing					
of tree trunk					
do - do all					
counted.					

$$2 \times 250 \times 3.50 = 1750$$

$$\text{or } 0.187 \text{ Ha.}$$

(3/2) Box cutting

Excavation for foot way

in side way do - do

all - count.

~~$$2 \times 8 \times 30 \text{ m} \times 0.375 \times 0.100 = 18$$~~

~~$$2 \times 10 \text{ m} \times 0.375 \times 0.100 = 0.375$$~~

(4/1) Construction of sub base

and Earth shoulder

do - do full count.

$$\text{Side of Chs } 13.2 \times 8 \times 30 \text{ m} \times 0.625 \times 0.100 = 30$$

$$2 \times 10 \text{ m} \times 0.625 \times 0.100 = 2.50$$

$$\text{Side of Wb M. } 2 \times 8 \times 30 \text{ m} \times 0.625 \times 0.075 = 22.50$$

$$\text{R.C. } 2 \times 70 \text{ m} \times 0.625 \times 0.075 = 1.875$$

$$\text{R.C. } 2 \times 8 \times 30 \text{ m} \times 0.625 \times 0.160 = 40.0$$

$$2 \times 30 \text{ m} \times 0.625 \times 0.160 = 4.0$$

Continuation

As per sanctioned Estimate. 108.93

- Poured only 104.69 m³

2nd Year maintenance Bill

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of Road					
from munna Ram ke ghat To					
Shamim Shahab ke ghat					
Tals under mmcsy (sc)					
Agency = m/s Om prakash singh.					
Agg. No. = 92/mmcsy(sc)/2020-2021					
Date of Start = 10/08/2020					
Date of compln: 09/02/2021					
Actual Date of compln: 03/04/2023					

(1) Restoration of Rainwater

$$4 \times 3.60 \times 1.10 \times 0.30 = 4.75 \text{ m}^3$$

$$3 \times 8.70 \times 1.00 \times 0.30 = 7.83 \text{ m}^3$$

$$2 \times 3.40 \times 1.25 \times 0.30 = 2.55 \text{ m}^3$$

$$\text{Qty} = 15.13 \text{ m}^3$$

(2) maint. of Road signs - 0.030 km

(3) maint. of 200m stones - 0.040 km

X	1
X	1
24/03/2023	24/03/2023
AG	

material statement

X	1
24/03/2023	24/03/2023
AG	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>∴ Abstract of cost :-</u>					
① Restoration of Raincarts					
Berni with soil -					
Qty = 15.13 m^3 vide Pg - 24					
@ 386.14 /m^3					
$\text{Rs} = 5,842 = w$					
② Maint. of Road signs -					
Qty = 0.030 km vide Pg - 24					
@ 1077.82 /km					
$\text{Rs} = 32 = w$					
③ Maint. of 200m and					
1km stones -					
Qty = 0.040 km vide Pg - 24					
@ 628.23 /km					
$\text{Rs} = 25 = w$					
Total $\text{Rs} = 5,899 = w$					
Add G.S.T @ 12% $\rightarrow (+) \text{ Rs} = 708 = w$					
Add L.C @ 01% $\rightarrow (+) \text{ Rs} = 59 = w$					
$\text{Rs} = 6,666 = w$					
Less Below @ 20% $\rightarrow (-) \text{ Rs} = 1,333 = w$					
$\text{Rs} = 5,333 = w$					
<u>Ranjay</u>					
<u>24/03/2023</u>					
<u>AB</u>					
<u>DR</u>					
<u>24/03/2023</u>					
<u>TB</u>					

Continuation