

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	Dharm Chandra ke				
	Ghar to Harihar Singh pond				
	To (a) tak. Under mmsp (SE)				
Name of Agency -	Omprakash Singh				
Agreement No -	172 SBD, mmsp (SE) 2020-2				
Date of Agreement	11/02/2021				
Date of work start	10/08/2020				
Date of Comp.	09/15/2021				
Date of present	15/11/2021 & 02/09/22				
Actual Date of work	02/09/2022				

<u>Measurement</u>					
(1)	Setting out working benchmark				0.30/cu
(2)	Setting out reference pillars				0.30/cu
(3)	Clearing & grubbing				
	Road land (By men)				
	men/				
	As per direction of E/P				
	2 x	2 x	30 x 3.5 =	420.0mc	
	2 x	3 x	30 x 3.5 =	630.0mc	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of Road from Dham Choudhary ke ghat To Hawahar pardey Tola under mm GSY (SC)					
Agency = om prakash Singh.					
Agg. No. = 172 / SBD / mm GSY (SC) / 2020-2					
Date of start = 10 / 08 / 2020					
Date of compln = 09 / 05 / 2021					
Actual date of compln = 02 / 09 / 2022					
(1) Restoration of Raincuts					
Berms with soil -					

2X	3.90	X	1.25	X	0.30 =	2.93m ³
2X	2.50	X	1.20	X	0.30 =	1.50m ³
3X	3.70	X	1.15	X	0.30 =	3.83m ³
4X	2.10	X	1.20	X	0.30 =	3.15m ³
3X	4.20	X	0.90	X	0.30 =	3.40m ³
2X	4.50	X	1.15	X	0.30 =	3.11m ³
					Qty =	18.22m ³

(2) maint. of Road signs - 0.040km					
------------------------------------	--	--	--	--	--

③ maint of 200m stones - 0.050km





02/11/2024

02/11/2024

126

50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of are
	No.	L.	B.	D.	
∴ material statement :-					
① E/W	=	18.22	m ³		
 02/11/2024 JG  02/12/2024 JB					
∴ Abstract of cost :-					
① Restoration of Raincut					
Berm with Soil —					
Qty = 18.22 m ³				vide Pg-28	
@ 386.14/m ³				Rs = 7035=	
② maint. of Road signs —					
Qty = 0.040 km				vide Pg-28	
@ 1077.82 /km				Rs = 43=	
③ maint. of 200m Stonel —					
Qty = 0.050 km				vide Pg-28	
@ 628.23 /km				Rs = 31=	
				Total Rs = 7110=	
Add GST @ 12% → (+)				Rs = 853=	
Add L.C @ 01% → (+)				Rs = 71=	
				Rs = 8034=	
Less Below @ 20% → (-)				Rs = 1607=	
				Rs = 6427=	
 02/11/2024 JG  02/12/2024 JB					

Continuation