

Schedule XLV-Form No. 134

21st 3054 ग्रामिन NH 30 मासिम्बुस तेलुगु
पथ

E.E, RWD, works

DIVISION

Patna.

Khusshurpu

SUB-DIVISION

Measurement Book

7723

Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement
of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work: Repair & five years					
Maintenance of Road					
from NH-30 Mausimpur					
to Lodipur Path under					
DO54 MR.					
Agency: M/s M. G. Construction & Co.					
Sagarpur Niwas, Court					
Area, PO & PS - Jehanabad					
Pin Code - 804 408					
Agreement No - 10/MBO/2024-25					
Rate Approved - 0.21 % Below.					
Date of commencement - 23/09/24					
Date of completion - 22/06/25					
Date of measurement - 14/01/25					
Work done					
Item (1) clearing & grubbing					
road land - do - etc.					
2 x 10 x 30.00 x 1.00 = 600.00m ²					
2 x 10 x 30.00 x 1.00 = 600.00m ²					

Continuation:

cf = 1200.00m²



Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
			13/12/56	41561=00
(16) Prov. & laying of hot applied thermal plastic compound etc.				
BT 238.00 m ² vide TMB P. (20)				
at 886=50/m ² —				Rs 2,17987=00
At Edge on decoration				
120.00 m ² vide TMB P. (20)				
at 919=02/m ² —				Rs 1,12282=00
(17) Prov. & fixing of typical information				
sign board with "Logo"				
--- do --- do --- do etc.				
3.00 Nos. vide TMB P. (20)				
at 11,480=25/each —				Rs 34441=00
				Rs 5947271=00
Add 18.7% GST (+)				Rs 10,79509=00
Add 1% L.C.C.S (+)				Rs 59973=00
Add 5% insurance				
vide TMB P. (20) (+)				Rs 64976=00
				Rs 7201729=00
Less 0.21% below				
as per agreement (-)				Rs 15124=00
				Rs 7186605=00

Continuation

Sch. XLV-Form No. 134

Scanned with OKEN Scanner