

कार्यपालक अभियन्ता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, दाउदनगर

पत्रांक 466

दाउदनगर / दिनांक 07.04.2025

प्रेषक,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दाउदनगर ।

सेवा में,

नोडल पदाधिकारी (MR-3054),
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय : गैर योजना मुख्य शीर्ष 3054 (नई अनुरक्षण नीति) सड़क अनुरक्षण ईकाई मद के लिए आवंटन निर्गत करने के संबंध में ।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि गैर योजना मुख्य शीर्ष 3054 (नई अनुरक्षण नीति) योजनान्तर्गत मांग पत्र विहित प्रपत्र में तैयार कर आपके आवश्यक कार्रवाई हेतु समर्पित किया जाता है ।

अतः अनुरोध है कि संवेदक का भुगतान हेतु आवंटन निर्गत करने की कृपा की जाय ।

अनु० – यथोक्त

विश्वासभाजन

27/1/25
7.4.25

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दाउदनगर ।

03.04.25

03/04/25

Name of Works Division : Rural Works Department, Works Division, Daudnagar

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/Km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	RNV/L/DAU/2 400 01	Rafiganj Road - Treasury	10602902089	1286/24.02.20 23	7.45	415.548	238.11086	48.7046	04/NBD/ 2024-25	08-07-2025	10/9/2024 12:00:00 AM	2694	25	5%	137.59569	137.59569	93.48781	Work Complete
2	RNV/L/DAU/2 400 01	Rafiganj -Gaya Road to Sima ke Bagal se Sindha note hue Bhakturwa tak	16291900657	1286/24.02.20 23	3.595	226.446	132.1654	23.071	04/NBD/ 2024-25	08-07-2025	10/9/2024 12:00:00 AM	2652	25	5%	76.37363	76.37363	55.39771	Work Complete
												Total			0.00000	0.00000	148.88552	

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed except SDBC Work.
2. Up-to-date Physical Progress has been upload in MIS.

Divisional Account Officer
RWD (W), Div.- Daudnagar

Executive Engineer
RWD (W), Div.- Daudnagar

Rafiganj Gaya Road to Sima ke Bagal se Sihaeda
Schedule XLV-Form No. 134

hote Huye Bhatkuha Tak (MR-3054)

कार्यपालक अभियंता, ग्रामीण कार्य विभाग,
कार्य प्रमंडल, देउहर नगर

DIVISION

सहायक अभियंता, ग्रामीण कार्य विभाग, कार्य अफसर प्रमंडल
रैफिगौज

SUB-DIVISION

MB NO - 924

MEASUREMENT BOOK

संप्रेषक - Manu K. Singh

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const & maint of					
Work from Patigang Gayer Road					
To Sima Ke Bager Se Sihada hake					
huye Bhat Kurukh Tale.					
Agency:- Mitul Kumar Singh.					
Agreement No:- 04/HOD/2024-25					
Date of Commencement:- 9-10-2024					
Date of Comp:- 8-09-2025.					

Record Measurement.

✓ Plv Cleared & Grubbing
of Road Land.

2x	10x30x1.125	=	675.00m ²
2x	10x30x1.125	=	675.00m ²
2x	20x30x1.125	=	1350.00m ²
2x	30x30x1.125	=	2025.00m ²
2x	40x30x1.125	=	2700.00m ²
2x	10x20x1.125	=	450.00m ²
2x	3x30x1.125	=	202.50m ²
2x	1x5x1.125	=	11.25m ²
			<u>Or 8888.75</u>
		net	0.809 Hec.

Continuation

Abstract of Cost.

32

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1) PW Clearing & grubbing of Rural Land					
0.809 Hec	VTP-01				
	235573.34				61139=00
2) PW Excavation for roadway					
6.000m ³	VTP-02				
	103.96				624=00
3) PW Spreading of PCC					
18.75m ³	VTP-02				
	1799.00				33731=00
4) Construction of Subgrade and earthen shoulder.					
2093.00 m ²	VTP-05				
	264.63				553871=00
5) Construction of Granular sub base GSB.					
102.496 m ²	VTP-12				
	1779.47				182389=00
6) Construction of WDM-02					
126.808 m ²	VTP-16				
	3514.64				445684=00
7) Const. of WDM-3					
249.88 m ²	VTP-20				
	3489.67				1220966=00
Continuation					

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
a) Diameter list existing structure					
g) Cement concrete.					
3.24m ² V108-08					
② 683.75				→	2215=00
b) Cement mortar.					
122.76 m ² V110-08					
② 319.41				→	39211=00
c) Removing all tipcast pipe					
20 RM V120-08					
② 349.80				→	6996=00
					RS-15207977=00
				/	
					RS-15207977=00
Add GST @ 18%				→	2737436=00
Add 4% @ 1%				→	152080=00
Add S.F @ 10%				→	201540=00
					RS-18299033=00
Less 27.99% below				→	5121899=00
					RS-13177134=00
② 20/02/25 J.E					
② 22/2/2025 A.E					

Continuation

Limit

Name of Contractor :- Mitul Kumar Singh							Road Name :- Rafiganj - Gaya Road to Sima ke Bagal se Sihda hote hue Bhatkurwa tak					
Date	Time	Section	Length	Bumps	Speed	OR		CATEGORY	IRI	Latitude	Longitude	Event
2/2/25	14:20:0	48	0.1	240	30.3	2400	2858	G	3.85	24.807386	84.698331	Speed breaker
2/2/25	14:20:0	48	0.1	180	20.2	1800	2177	G	3.02	24.806592	84.697929	Normal
2/2/25	14:20:35	48	0.1	220	30.3	2200	2631	G	3.58	24.805756	84.69761	Culvert
2/2/25	14:21:0	48	0.1	230	30.3	2300	2745	G	3.72	24.804045	84.697058	Normal
2/2/25	14:21:10	48	0.1	170	30.3	1700	2063	G	2.88	24.804045	84.697058	Normal
2/2/25	14:21:10	48	0.1	220	20.2	2200	2631	G	3.58	24.803558	84.69697	Speed breaker
2/2/25	14:22:0	48	0.1	190	20.2	1900	2290	G	3.16	24.803039	84.696903	Normal
2/2/25	14:22:20	48	0.1	250	10.1	2500	2972	G	3.99	24.801856	84.696646	Normal
2/2/25	14:22:56	48	0.1	200	10.1	2000	2404	G	3.3	24.800812	84.696489	Culvert
2/2/25	14:23:31	48	0.1	210	20.2	2100	2518	G	3.44	24.799971	84.697015	Curve
2/2/25	14:24:6	48	0.1	220	30.3	2200	2631	G	3.58	24.79971	84.697015	Culvert
2/2/25	14:24:6	48	0.1	180	30.3	1800	2177	G	3.02	24.799845	84.698293	Speed breaker
2/2/25	14:25:0	48	0.1	180	30.3	1800	2177	G	3.02	24.799587	84.698889	Normal
2/2/25	14:25:17	48	0.1	260	20.2	2600	3086	G	4.13	24.798814	84.698806	Speed breaker
2/2/25	14:26:0	48	0.1	240	20.2	2400	2858	G	3.85	24.797058	84.69861	Normal
2/2/25	14:26:0	48	0.1	170	30.3	1700	2063	G	2.88	24.796114	84.698496	Culvert
2/2/25	14:30:3	48	0.1	260	20.2	2600	3086	G	4.13	24.795625	84.698621	Normal
2/2/25	14:30:39	48	0.1	190	30.3	1900	2290	G	3.16	24.795312	84.699318	Culvert
2/2/25	14:31:0	48	0.1	260	20.2	2600	3086	G	4.13	24.795037	84.700215	Normal
2/2/25	14:31:14	48	0.1	250	20.2	2500	2972	G	3.99	24.794727	84.701088	Normal
2/2/25	14:31:14	48	0.1	200	20.2	2000	2404	G	3.3	24.794046	84.702079	Speed breaker
2/2/25	14:32:0	48	0.1	150	20.2	1500	1836	G	2.6	24.79385	84.702985	Normal
2/2/25	14:32:24	48	0.1	280	20.2	2800	3313	G	4.4	24.79362	84.703863	Normal
2/2/25	14:32:24	48	0.1	240	20.2	2400	2858	G	3.85	24.793443	84.704727	Culvert
2/2/25	14:33:0	48	0.1	250	20.2	2500	2972	G	3.99	24.793093	84.705751	Normal
2/2/25	14:33:35	48	0.1	180	20.2	1800	2177	G	3.02	24.792845	84.706947	Speed breaker
2/2/25	14:34:0	48	0.1	200	20.2	2000	2404	G	3.3	24.792694	84.70762	Normal
2/2/25	14:34:10	48	0.1	150	20.2	1500	1836	G	2.6	24.792612	84.708544	Normal
2/2/25	14:34:10	48	0.1	280	20.2	2800	3313	G	4.4	24.792493	84.709637	Curve
2/2/25	14:35:0	48	0.1	180	20.2	1800	2177	G	3.02	24.79257	84.710168	Curve
2/2/25	14:35:21	48	0.1	220	20.2	2200	2631	G	3.58	24.79257	84.710168	Normal
2/2/25	14:35:21	48	0.1	220	30.3	2200	2631	G	3.58	24.792812	84.711216	Normal
2/2/25	14:35:58	48	0.1	260	20.2	2600	3086	G	4.13	24.792787	84.71178	Culvert
2/2/25	14:36:19	48	0.1	180	20.2	1800	2177	G	3.02	24.792776	84.712603	Normal
AVG							2652.424242					

$Y = 0 * X^2 + 1.136 * X + 132.5$

$X = 2827$

$Y = 3337$

(R) RURAL ROAD

Good Average Poor
 <4000 4001-5000 >5001


Junior Engineer

Naaraj
 Assistant Engineer
 4/11/2015

Mitul
 Executive Engineer
 RWD Works Division, Daudnagar

File : C:\Users\DELL\Desktop\mitul\17452110 - Copy.xlsx Section No. : 48, Eqn : test

Name of Customer : MITUL KUMAR SINGH, Name of Work/ Road : Rafiganj - Gaya Road to Sima ke Bagal se Sihda



Accepted
4/2/2015
HE

MIT/1511
10-2-15
EE