

Certified that this measurement work
has been conducted on hundred (100)
pages in machine numbering only. Issued to
A.D. R.W.D. (W) Sub. Sapsauli for Reasoning
Action.

10/3/24
Executive Engineer
R.W.D. (W) Division
21-07-24 Motthari
16-07-24

Schedule XLV Form No.-134

Executive Engineer

R.W.D. (W) Division

DIVISION

A.E.R.W.D. (W) Sapsauli

SUB-DIVISION

M.B.N. 6619.

MEASUREMENT BOOK

Name of officer _____

Date of first entry _____

Date of last entry _____

2nd and Final bill

Sch. XLV-Form No.134 **14**

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of road from Bachan Paswan house Bankatwa to Mohan Baba Math Harijan Tola					
Source under Ministry - NDB					
Agency - Premchand Kumar					
Agreement No - 04 SBD/2024-25					
Agreement value - 1,02,36,098.00					
Constn cost - 94,95,621.00					
Maintenance cost - 7,40,477.00					
Date of work order - 13/08/2024					
Date of Completion - 12/08/2025					
Record Entry					

① Provⁿ Prime cost with emulsion (SS1)

1	X	2.0	X	7.0	+ 3.75 =	107.50	11
1	X	30	X	3.75 =	112.50	11	2
2	X	30	X	3.75 =	225.00	11	2
3	X	30	X	3.75 =	337.50	11	2
5	X	30	X	3.75 =	562.50	11	2
5	X	30	X	3.75 =	562.50	11	2
1	X	2.0	X	3.75 + 4.40 =	81.50	11	2
						1989.00	11

② Provⁿ Tack coat with emulsion (RS1)

Q - same as above = 1989.00

Continuation

Sch. XLV-Form No.134 21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q-VTNB P-10 (19) = 15.17 m ²					
e R 8915 = 11/17 - R 135,242 = 0					
(30/31) Brown and laying Rec Pipe					
N/3					
Q-VTNB P-11 (18) = 7.50 m					
e R 3351.39/17 R - 25,135 = 0					
(21/32) Painting on parapet wall					
Q-VTNB P-11 (16) = 12.48 m ²					
e R 137 = 55/17 R 1717 = 0					
(32/33) Brown and laying concrete					
for Rec Pipe					
Q-VTNB P-16 (15) = 15.00 m					
e R 1064 = 55/17 - R 15,968 = 0					
R 78,95,444 = 0					
Add 1% Labour cess (+) 78954 = 0					
Add 1.8% GST (+) 14,21,180 = 0					
Add surcharge fee (+) 1,11,080 = 0					
R 95,06,658 = 0					
Less 0.55% below (+) 52287 = 0					
R 94,54,371 = 0					
Less Prov. Pay (+) R 73,08,503 = 0					
R 21,45,868 = 0					
and 04/04/25 JE					
04/04/25 JE					
and 07/04/25					

Continuation