

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

पत्रांक 516 अ३०

बेगूसराय,

दिनांक 08/04/2025

प्रेषक:- कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बुद्ध मार्ग, पटना

विषय:- शीर्ष- 3054 अन्तर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत
अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषय के सम्बन्ध में कहना है कि शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ
अनुरक्षण नीति- 2018 अन्तर्गत कराये गये कार्यों के भुगतान हेतु राशि की अधियाचना विहित
प्रपत्र में समर्पित किया जा रहा है।

अनुरोध है कि बिहार ग्रामीण पथ अनुरक्षण नीति-2018 अन्तर्गत कराये गये कार्यों
का कुल आवंटन रू० 19,80,688/- (उन्नीस लाख अरसी हजार छः सौ अठ्ठासी रुपये मात्र)
उपलब्ध कराने की कृपा की जाय।

अनु० - यथोक्त।

विश्वासभाजन

यु. वानिाम्
08.4.2025

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

08/04/2025

**EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION,
BEGUSARAI
FROM GFR 19 - A**

(See Government of India's Decision (I) below Rule - 150)
Form of Utilisation Certificate upto the month of April 2025

Name of the Head :- Rural Road Maintenance Policy 2018 Fund

Month:- April 2025

Sl. No.	Name of Scheme	Sanctioned No./ Date	Amount Received (in Lacs Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018 Fund	Vide Up to Letter No. 29 Encl dt. 30.03.2025	6024.13433	Certified that out of Rs. 6024.13433 Lacs received upto the year 2024-25 in favour of Executive Engineer R.W.D. Works Division, Begusarai, Bihar a sum of Rs. 6024.13433 Lacs has been utilized for the purpose of <u>Rural Road Maintenance Policy 2018 Fund</u> Schemes as given in the margin for which it was sanctioned and that the balance of Rs.0.00 Lacs remaining unutilized at the end of the period under report.
	Total -		6024.13433	


- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo


Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formatities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.


08/04/25
Divisional Accounts Officer
Rural Works Department
Works Division, BEGUSARAI


08.4.2025
Executive Engineer
Rural Works Department
Works Division, BEGUSARAI


08/04/2025

Requisition Formate for Scheme Head - MIR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Begusarai

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BE/BE G/24/0002	PWD RD - SHIMA BARARI BANDOO BASTI	32010502049	6515/ 26.12.2023	5.855	413.220	295.7177	33.63260	01/MBD/ 2024-25	15.12.2024	Completed (07.12.2024)	3434	25.00	5.00	244.52040	244.52040	19,80688	work completed.
Total =																19.80688		

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Divisional Accountants Officer
Works Division, Begusarai

08/04/25

Executive Engineer
RWD, Works Division, Begusarai.

08/04/2025

24/04/2025

PWD RD - SIHMA BARARI BANDOO BASTI

Date	Time	Section	Length	Bumps	Speed	OR	IRI	TEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
7/12/24	14:2:1	69	0.1	340	20.2	3400	3431	G	25.36753	86.1606	Normal
7/12/24	14:2:1	69	0.1	370	20.2	3700	3700	G	25.36776	86.16064	Normal
7/12/24	14:2:37	69	0.1	370	20.2	3700	3796	G	25.36779	86.15969	Normal
7/12/24	14:2:37	69	0.1	350	20.2	3500	3520	G	25.36769	86.15872	Normal
7/12/24	14:3:12	69	0.1	340	20.2	3400	3431	G	25.36766	86.15772	Normal
7/12/24	14:3:12	69	0.1	360	20.2	3600	3610	G	25.36798	86.15689	Normal
7/12/24	14:3:47	69	0.1	310	20.2	3100	3161	G	25.36871	86.15631	Normal
7/12/24	14:3:47	69	0.1	330	20.2	3300	3341	G	25.36954	86.15593	Normal
7/12/24	14:4:22	69	0.1	340	20.2	3400	3431	G	25.37032	86.15545	Normal
7/12/24	14:4:22	69	0.1	360	20.2	3600	3690	G	25.37084	86.15463	Normal
7/12/24	14:4:58	69	0.1	370	20.2	3700	3796	G	25.3714	86.15393	Normal
7/12/24	14:4:58	69	0.1	340	20.2	3400	3431	G	25.37209	86.15329	Normal
7/12/24	14:4:58	69	0.1	380	10.1	3800	3790	G	25.3728	86.15268	Normal
7/12/24	14:5:33	69	0.1	290	30.3	2900	2982	G	25.37312	86.15248	Normal
7/12/24	14:6:8	69	0.1	320	30.3	3200	3251	G	25.37237	86.15301	Normal
7/12/24	14:6:8	69	0.1	300	20.2	3000	3069	G	25.37313	86.15243	Normal
7/12/24	14:6:44	69	0.1	340	20.2	3400	3431	G	25.37386	86.15191	Normal
7/12/24	14:7:19	69	0.1	260	30.3	2600	2712	G	25.37452	86.15121	Normal
7/12/24	14:7:19	69	0.1	360	30.3	3600	3610	G	25.37513	86.15049	Normal
7/12/24	14:7:54	69	0.1	320	30.3	3200	3251	G	25.37565	86.14966	Normal
7/12/24	14:7:54	69	0.1	300	30.3	3000	3071	G	25.37603	86.14893	Normal
7/12/24	14:8:29	69	0.1	370	20.2	3700	3796	G	25.3762	86.1479	Normal
7/12/24	14:8:29	69	0.1	340	20.2	3400	3431	G	25.37588	86.14702	Normal
7/12/24	14:9:5	69	0.1	350	10.1	3500	3549	G	25.37516	86.14641	Normal
7/12/24	14:9:5	69	0.1	380	20.2	3800	3881	G	25.37445	86.14595	Normal
7/12/24	14:9:40	69	0.1	360	10.1	3600	3654	G	25.37389	86.14517	Normal
7/12/24	14:9:40	69	0.1	290	20.2	2900	2904	G	25.37315	86.14457	Normal
7/12/24	14:9:40	69	0.1	320	10.1	3200	3272	G	25.37255	86.14382	Normal
7/12/24	14:10:15	69	0.1	380	20.2	3800	3807	G	25.37249	86.14326	Normal

$$Y = 0 * X^2 + 1.136 *$$

$$X = 3900$$

$$Y = 4562$$

(R) RURAL ROAD

Good Average

<4000 4001-5000

Name of Customer :Kumar India Engitech Private Limited, Name of Work/ Road :PWD RD - SHIMA BAPARI



ROAD NAME-P.O.D ROAD TO SIHMA GARARI BANDO BASTI PATH

Schedule XLV-Form No. 134

NMP-2018 / 2023-24

2064

BEJUSARAI

DIVISION

(MATHHANI)

SUB-DIVISION

MEASUREMENT BOOK

Agency- KUMAR INDIA ENVIRONMENT Pvt Ltd (MATHHANI)

3rd & Final Bill

46

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of Work :- Construction of
road from PWD Road to Shma Barasi
Bandoobasti path under MR-2018/
2023-24

Name of Agency :- Kumar India
Engitech Pvt. Ltd. (Matihani)

Agreement No. :- 01/MBD/NMP-2018/
2024-25

Agreement Date :- 16/3/24

Work Start Date :- 16/3/24

Work Completion Date as per
agreement :- 15/12/24

Agreement Rate :- 12.57% below
of BOQ.

Measurement Date :- 3/4/25

" Measurement Entry "

Further measurement is nil.

Sd/-
3/4/25
AE

Abstract of Bill

Schedule XLV—Form No. 134

Schedule XLV- Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of Work :- Construction of road from PWD Road to Shma Basari Bamloabasti Path under MR 2018.					
Name of Agency :- Kumar India Engitech Pvt. Ltd. (Matihani)					
Agreement No. :- 01 MBD/NMP-2018/2024-25					
Agreement Date :- 16/3/24					
Work Start Date :- 16/3/24					
Work Completion Date as per agreement :- 15/12/24					
Agreement Rate :- 12.57% below of BOQ.					
Measurement Date :- 3/4/25					

Item No. 1/1 :- Clearing & grubbing road land ... do ... do ... all complete job as per E/I.					
B/F Page No. (38), Item No. (1)					
1.12 Ha @ Rs 76926.08/Ha					
Rs 86157=00					

Item No. 2/2 :- Scarifying existing bituminous surface ... do ... do ... all complete job as per E/I.					
B/F Page No. (38), Item No. (2)					
419.88 m ² @ Rs 20.61/m ² .					
Rs 8654=00					

Item No. 3/5 :- Dismantling of ACC / Brick masonry deck slab ... do ... do					
--	--	--	--	--	--

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F Page (37), Item (25)					
89 nos. @ Rs			1305.10	/ no.	
				Rs 116154=00	
Item No. 43/29 :- Road marking at edge of BT Position -- do -- do					
B/F Page (37), Item (26)					
441 m ² @ Rs 829.21 /m ²					
				Rs 365682=00	
Item No. 44/30 :- Road marking at Pedestrian crossing -- do -- do --					
B/F Page (37) Item (26);					
4 m ² @ Rs 829.21 /m ²					
				Rs 3317=00	
Item No. 45/31 :- Road marking at edge of CC position -- do -- do --					
B/F Page (37), Item (26);					
659 m ² @ Rs 948.66 /m ²					
				Rs 625167=00	
				Rs 2,51,32,067=00	
Add GST 18% - Rs			45,23,772=00		
Add L.C. 1% - Rs			2,51,321=00		
Add SF @ 10% - Rs			3,25,858=00		
				3,02,33,018=00	
As per agreement 12.57 % Less					
(-) Rs			38,00,290=00		
Less 1st on A/c bill Payment (-) Rs			1,23,89,210=00		
Less 2nd on A/c bill Payment (-) Rs			1,20,62,830=00		
				Rs 19,80,688=00	
Sent by				C&P	
Continuation				BB	
AF				03-4-25	