

U.S.
massy अनोना देवरी ४४०१२१ ४७२१४ अर्ध
४४०१२१ नव वा गरी अर्ध
(५२०१३२१४१)

४४५९ अर्ध ४१२१ — ४११४१३०२३४२१४

Agreement No:- 297/58D/mms84-24-22

Consul. cost
maint cost

MB NO-2887

Total: 8265763 = 0

Date of Commencement: 31/3/22

Date of completion: 30/3/23

2nd on A/C Bill

12

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W -	Const. of Road from				
	Sitri Mangama Sima to				
	Kot Mangama				
Agency:-	Maha Tara Const.				
	at - Grandhi Nagar				
	Madhubani, Purna.				
Ass. No.	297 SRD MMW SY 2021-22				
Date of Commencement:-	31/03/2022				
Time of Completion:-	30/03/2023				

	Record	Measurement
①	Const. of Granular	
401	Sub-base with well	
	Graded Material (1)	
B.T Position		
	$2 \times 30 \times 4.05 \times 0.200 =$	$48.60 M^3$
Extra widening	$1 \times 8.20 \times \frac{(4.8 + 4.05)}{5} \times 0.200 =$	$8.12 M^3$
	$1 \times 30 \times 4.05 \times 0.200 =$	$24.30 M^3$
	$1 \times 10 \times 4.05 \times 0.200 =$	$8.10 M^3$
	Total Qty:	$89.12 M^3$
For C.C. Slab	$3 \times 30 \times 3.75 \times 0.200 =$	$33.75 M^3$
	$1 \times 10 \times 3.75 \times 0.200 =$	$3.75 M^3$
	Net Qty	$126.62 M^3$
②	Plv lining	
405	& compacting stone Assy.	
	also all comp job	
	$10 \times 30 \times 3.75 \times 0.075 =$	$84.38 M^3$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Foundation	7	30	3.75	0.075	59.06 M ³
	5	30	3.75	0.075	42.18 M ³
	8	30	3.75	0.075	67.50 M ³
	2	30	3.75	0.075	16.87 M ³
Extension width	1	8.20	(6+4.8+4.5) 3	0.075	3.04 M ³
	1	30	3.75	0.075	8.43 M ³
	1	10	3.75	0.075	2.81 M ³
			(A) →		284.27 M ³
For C.C. portion					
	3	30	3.75	0.075	25.31 M ³
	1	10	3.75	0.075	2.81 M ³
			(B) →		28.12 M ³
			Net Qty = (A) - (B)		312.40 M ³

10
5
1.25
5.2

Abstract of cost

①
36

Foundation in foundation
for foundation

do all comp job

Qty: 29.795 M³ (vide map p. 2)

② 305.42 M³ : Rs 9107.40

②/37

Providing M20 as linking
course in foundation

providing p.c.c

do all comp job

Qty: 4.595 M³ (vide map p. 2)

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(11)					
P/W spreading & spreading					
Compacting Stone Assg.					
- do do comp for -					
Qty: 312.40 M ³ @ 36.02.77/M ³					
					= RS 1144249.34
Add Cost 12.1. (+)					= RS 4819572.85
					M: 578348.74
Add 1.00 1.1. (+)					RS 48195.72
Add S. Fee (+) 126 x 550.16 x 10% =					RS 7045.36
					312.40 x 719 x 10% = RS 22305
					RS 29350.36
					Total RS 5475436.67
Less 13.30 1.1. before as per 100% -					RS 728222.67
					RS 4747203.32
Less previous amount (-)					RS 3246055
					RS 1501148.32
					+68
					RS 1501149.00
(12)					
24.25					
J.E.					
Material Statement					
Stone Metal = 1023.49 M ³					
Local Sand = 256.50 M ³					
Stone dust = 120.61 M ³					
(13)					
24.25					
J.E.					

Continuation