

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work - Kinner Manikpur Road to Bala Bazar					
Agency - M/s Maa Banjari Concret & Co.					
Agreement No - 59/SBD/MMGSY/2019-20					
Date of Start - 19.09.2019					
Date of completion - 18.09.2020					
Actual Date of Completion - 14.01.2021					
Measurement					
1) Restoration of shoulders / berms with soil					
	7	25.00	1.20	0.180	37.80 m ³
	3	20.00	1.10	0.200	13.20
	5	22.00	1.00	0.200	22.00


	2	15.00	1.20	0.150	5.40
	4	10.00	1.00	0.200	8.00
	6	17.00	0.50	0.100	5.10
					= 91.50 m ³
2) Making up berm / shoulder - do					
	2	30.00	1.20		= 72.00
	5	30.00	1.00		= 150.00
	3	30.00	1.10		= 99.00
	2	30.00	0.900		= 54.00
	2	30.00	0.750		= 45.00
	1	30.00	0.500		= 15.00
	2	30.00	0.600		= 36.00
	2	30.00	0.90		= 54.00

Continuation

= 525.00

Limit = 510.49 m

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
3) Maintn of H.P culvert — do —					7.00 Nos
4) Maintn of slab culvert — do —					2.00 Nos
5) Cutting of branches of trees					4.00 Nos
6) Cutting of stubs from road					17.00 Nos
7) Trimming of grass & weeds —					
	1	15.00	1.20	=	18.00 m ²
	1	15.00	1.00	=	15.00 m
	+	10.00	1.00	=	38.00 m ²
	5	10.00	1.00	=	50.00
8) White washing of parapet wall of CD works — do —					
outer side	2	3.85	1.00	=	7.70 m ²
inner side	2	3.85	0.60	=	4.62
Top surface	2	3.85	0.40	=	3.08
front face	4	0.60	0.40	=	0.96
					= 16.36 m ²
for 7 Nos of H.P culvert					= 114.52 m ²
 25/01/2022 J.G.					


Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Abstract of Cost					
1) Restoration of raincuts — do —					
Qty vide TMB, P = 7					
91.50 m ³ @ Rs = 415.17/m ³ — Rs = 37988.00					
2) Making up of berm / shoulder — do —					
Qty vide TMB, P = 7					
910.47 m ² @ Rs = 58.37/m ² — Rs = 29796.00					
3) Maint ⁿ of H-P culvert — do —					
Qty vide TMB, P = 8					
7.00 Nos @ Rs = 1117/each — Rs = 7819.00					
4) Maint ⁿ of slab culvert — do —					
Qty vide TMB, P = 8					
2.00 Nos @ Rs = 2309.04/each — Rs = 4618.00					
5) Cutting of branches of trees — do —					
Qty vide TMB, P = 8					
4.00 Nos @ Rs = 117.18/each — Rs = 469.00					
6) Cutting of shrubs from roadway					
Qty vide TMB, P = 8					
17.00 Nos @ Rs = 6.54/each — Rs = 111.00					
7) Trimming of grass & weeds.					
— do —					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Qty vide TMB, P=8					
38.00 m ² @ Rs = 2.18/m ² — Rs = 82.80					
8) White washing of plaster wall — do —					
Qty vide TMB, P=8					
114.52 m ² @ Rs = 16.42/m ² — Rs = 1888.00					
					Rs = 82772.00
Less (1.0%) cash agreement					Rs 828.00
Net payable amount —					Rs 81944.00
 25/01/2012 J. E.					

Continuation