

End on A/c Bill

13

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Work - Mangarpur to					
Domna chaurk					
Agency - Rajeev Kumar					
Agreement No. - 131MB/2024-25					
Rate Approved - 15.99% below					
Date of start - 24/02/25					
Date of completion - 23/11/25					
Actual date of completion - 13/3/25					
Agreement No. -					
Package No. - MR N/24-25/Hajipur/o.					

	measurement	
	← Nil →	
Sabit 08/04/25		
JE		
	Abstract of Cost	
(1)	clearing & grubbing	
	Road land -	
	0.56 Hect. vide TMB Pg. (7)	
	@ Rs 72891-00/Hect. = Rs 40,819=	
(2)	Const. of subgrade	
	& earthen shoulder -	
	381.30 m ³ vide TMB Pg. (67)	
	@ Rs 242.51/m ³ = Rs 9,37,975=	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(13) Road Marking with Hot Applied thermoplastic compound - 560.0m ² vide TMB Pg. (9) @ Rs. 80.65/m ² = Rs. 448,924=					
(14) P/E of typical Information board - 3.2 Nos vide TMB Pg. (69) @ Rs. 13098.93/each = Rs. 41,916.58=					
					Rs. 47,18,579=
Add 1% LIC — (+) Rs. 47,186=					
Add S.F as per agreement — (F) Rs. 28,669=					
					Rs. 47,94,434=
Add 18% GST — (G) Rs. 8,49,344=					
					Rs. 56,43,778=
Less 15.99% Below as per agreement — (H) Rs. 9,02,440=					
					Rs. 47,41,338=
Less Previous Payment via Pg. No. (14) — (I) Rs. 27,47,743=					
					Rs. 19,93,595=
					Say Rs. 19,93,595=
Sabit 08/04/25					
JE					

Continuation