

Name of work:- Paravariya To Paraxiya Road ke middle
School ke pas se To Paraxiya village

M Musy - NDB

Schedule XLV-Form No. 134

Name of ~~work~~ contractor — Binay — Kumar

Sasaram - 2 DIVISION

Rajpur SUB-DIVISION

MB No - 1957

Measurement Book

10%

work start - 09.09.23
completion. 08.09.24

1st year maintenance bill.

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - 1st year maintenance of the road from Parasiya To parasiya road ka middle school ke pass se To parasiya village.					
Name of Contractor - Vinay Kumar					
Agreement no - 07/SKD/2023-24					
Date of work start - 09.09.2023					
Stipulated date of Completion - 08.09.2024					
Actual date of Completion - 23.02.2024					
<u>MEASUREMENT</u>					
(1) Making up of Berms/shoulder stripping excess soil from the Shoulder surfaces to achieve level etc. - do - do					
4x 6.85 m	x	0.540 m	=	14.80 m ²	
3x 8.70 m	x	0.620 m	=	16.18 m ²	
3x 12.75 m	x	0.570 m	=	21.80 m ²	
2x 10.45 m	x	0.620 m	=	12.96 m ²	
3x 9.50 m	x	0.640 m	=	18.24 m ²	
3x 8.25 m	x	0.430 m	=	10.64 m ²	
3x 8.35 m	x	0.540 m	=	13.53 m ²	
				108.15 m ²	
(2) Maintenance of C.D. works (house pipe avert) - do					

Qty = 01 no

Continuation



MATERIAL STATEMENT

$\epsilon/w = 16.22 \text{ m}^3 @ Rs. 35.01/\text{m}^3$

~~508~~ 7

14,02.25

J-E.