

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:— Contn of					
road from Baira Karmi					
ke ghar to Baira Sahani					
top. under NMGSY (SC)					
Agency:— Vikendra Kumar					
Agreement no:— 53/SB/2020-2021					
Rate :- 11.11% Below.					
Date of Commance:— 04.09.2020					
Date of Completion:— 03.09.2021					
Actual date of Completion:— 28/12/2023 21/01/24					
Record Measurement					
1. Restoration of road					
all / Berm / side					
soil - do - do - all					
Complete job.					
5m x 2.40 x 1.10 x 0.300 = 5.61 m ²					
6m x 4.20 x 1.05 x 0.300 = 2.94 m ²					
4m x 3.80 x 1.10 x 0.300 = 5.02 m ²					
8m x 4.00 x 1.10 x 0.300 = 10.56 m ²					
7m x 4.50 x 1.05 x 0.300 = 12.76 m ²					
5m x 3.60 x 1.10 x 0.200 = 5.94 m ²					
47.83 m ²					
2. Making up of Berm					
Shoulder - do - do - all					
Complete job.					
5m x 3.50 x 1.10 = 19.25 m ²					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	6 nos	4.20	1.05	=	26.46 m ²
	8 nos	4.50	1.10	=	39.60 m ²
	10 nos	3.50	1.10	=	38.50 m ²
	9 nos	2.90	1.10	=	28.71 m ²
	8 nos	3.10	1.10	=	27.28 m ²
	10 nos	2.40	1.05	=	35.70 m ²
	12 nos	3.50	1.10	=	46.20 m ²
	9 nos	3.00	1.05	=	28.35 m ²
					290.05 m ²

3. Main of CD work

Slab curbs - do -

- do - all Complete

Job

1 x 2.0 nos

2.0 nos

4. Main of CD work

Slab curbs - do -

- do - all Complete Job

1 x 0.0 nos

0.0 nos

5. paint of parapet wall

two coats - do - do -

- all Complete Job

2 x 6.150 x 0.400 = 4.920 m²

4 x 6.150 x 0.600 = 14.760 m²

4 x 0.400 x 0.600 = 0.960 m²

20.640 m²

20.640 m² x 0.2 nos = 41.28 m²

Continuation

Sany
01-01-25
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
1/ Restoration of rain-					
- Cutt Berms with soil					
- do do - all Complete					
Job:					
Qty. wide mmp (6)					
Qty: 42.83 m ²					
@ 386.14/m ²					18469
2/ Making up of Berms					
Shoulder do do - all					
Complete Job					
Qty. wide mmp (6)					
Qty: 290.05 m ²					
@ 57.36/m ²					16634
3/6. Maintenance of CP work					
H.P culverts - do -					
- do - all Complete Job					
Qty. wide mmp (6)					
Qty: 2 nos					
@ 1130.67/m ²					2261
4/11 White washing of					
parapet wall - do -					
- do - all Complete					
Job:					
Qty. wide mmp (6)					
Continuation					GO: 37364

B.F. 373642

Scanned with OKEN Scanner