

3054 ml R.H. - Policy - 2018

Schedule XLV Form No.-134

BIHAR P.W.D.

Dr Arshad Clinic Khairula to Mashhi P.W.D.

Executive Engineer

R.W.D. Works Division

Rayul

DIVISION

Signature



SUB-DIVISION

MEASUREMENT BOOK 1258

Wingee Champaran Conf. Bvt. 1991

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Dr. Arshad clinic Khairwa to Mashe PMRsy					
Agency - Vijayee Chhamparan Const. P. Ltd.					
Agg. No - 29/MBD/2024-25					
Date of work start - 22.10.2024					
Date of completion - 21.07.2025					
Actual Date of completion - 01.04.25					
Work Done					
1) Const of subgrade & earthwork					
Shoulder					
	2717	30.00	1.00	0.95	= 459.00
	2x 1	23.00	1.00	0.45	= 20.700
					479.700 m ³
for 100m lead @ 60% -					287.820 m ³
for 100m lead @ 40% -					191.880 m ³
2) Kilometer stone					
	1x	2.00	Nos		2.00 Nos
3) 200 mm stone					
	1x	4.00	Nos		4.00 Nos
4) 600mm equilateral triangle					
	1x	4.00	Nos		4.00 Nos
5) 600mm circular					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1X	4.00	No.2	=	4.00 Nos
⑥ 600mm x 450mm rectangular...	1X	2.00	No.2	=	2.00 Nos
⑦ Road marking (for BT road)....	2X	22X30.00	X 0.100	=	132.00
	2X	1X15.00	X 0.100	=	3.00
					135.00 m ²
⑧ Road marking (for PCC road)....	2X	10X30.00	X 0.100	=	60.00
	2X	1X17.00	X 0.100	=	3.400
	2X	1X8.00	X 0.100	=	1.600
					65.00 m ²
⑨ Providing of typical information sign board with legs...	1X	1.00	No	=	1.00 No
 01.04.25 J.E.					
certified that the work has been completed as per specification.					
 01.04.25 J.E.					

Continuation

Abstract of cost

Sch. XLV-Form No.134

12

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/25) Clearing & grubbing road land					
0.158 Ha Vide TM B P- (C)					
@ Rs 76926.08/Ha = Rs					12154.00
2/29) Const. of sub grade & earthen shoulder					
287.820 m ³ Vide TM B P- (C)					
@ Rs 180.91/m ³ = Rs					52070.00
3/30) Const. of sub grade & earthen shoulder					
91.88 m ³ Vide TM B P- (C)					
@ Rs 256.89/m ³ = Rs					49139.00
5/31) P/W applying tack coat (RS-1)					
2530.25 m ² Vide TM B P- (C)					
@ Rs 19.77/m ² = Rs					50023.00
7/32) P/W laying SDR C					
63.257 m ³ Vide TM B P- (C)					
@ Rs 15426.24/m ³ = Rs					975818.00
16/33) Const. of DL CC					
3.66 m ³ Vide TM B P- (C)					
@ Rs 9174.56/m ³ = Rs					33579.00

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(14/41) Road marking (for pcc road) - ...				
65.00 m ² Vide TMB P- (10)				
@ Rs 1005.95/m ² = Rs 65387.00				
(15/42) P.V. fixing of typical information sign board with logo - ...				
2000 Nos Vide TMB P- (7)				
1000 Nos Vide TMB P- (10)				
3000 Nos @ Rs 17482.48/No = Rs 52447.00				
Add Labour cess @ 1% = Rs 3156280.00				
Add GST @ 18% = Rs 31563.00				
				568130.00
Add S. Fee Vide TMB P- (11) = Rs 24519.00				
				Rs 3780492.00
Less below @ 0.25% = Rs 9451.00				
				Rs 3771041.00
Less previous bill payment = Rs 3331235.00				
				Rs 439806.00
 01.04.23 J.E.				

Continuation