

Road Name - Majhari yogendra Malhah

Schedule XLV-Form No. 134

(M.M.G.S.Y. ND B)

House to Mahamadpur

Agreement No. 4/SBD/2023-24

Supaul

DIVISION

M.B.No-1662

Nizorali

SUB-DIVISION

D.O.S - 16.07.2023

D.O.C - 15.07.2024

MEASUREMENT BOOK

Agency - Romanand prasad Ramon

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on A/c Bill</u>					
Name of work: <u>Cons. of Road</u> <u>from Mathari yogenela mallah</u> <u>house TO mahamadpur</u> <u>Mathari under nursery (1.320km)</u>					
Agency: <u>Ramanand Prasad</u>					
Aggr. No: <u>04/ROD/2023-24</u>					
Date of Commence — <u>16/07/23</u>					
Date of Comp — <u>15/07/24</u>					
Rate — <u>10% Below</u>					
<u>Revised Measurement</u>					
<u>20/01/2024</u>					
1) PM and fixing BM and reference pillars — <u>11 MS</u>					
2) <u>clearing and grubbing</u> <u>may</u>					
<u>land by manual</u>					
$20 \times 30.4 \times 2 \times 1.75 = 2100.0 \text{ m}^2$					
$20 \times 30.4 \times 2 \times 1.75 = 2100.0 \text{ m}^2$					
$04 \times 30.4 \times 2 \times 1.75 = 420.0 \text{ m}^2$					
Total <u>4620.0 m²</u>					
say <u>0.462 HA</u>					

Chand
 20/01/24
 JE

Continuation
20/01/24
 JE

Abstract of Cost

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1) PIV lining of B.M & reinforce B.M					
11 Nos T.M.B.P. (9)					
@ 2979.25/mo =					32772.00
2/2) Clearing & grubbing of Road Land vide T.M.B.P. (9)					
0.462 Ha @ 72639.45 =					33560.00
8/18) Exc in excavation for Culvert T.M.B.P. - 09					
206.43 m ³ @ 410.66 =					84773.00

4/24) PIV RCC in open fundation .16.71 m ³ vide T.M.B.P. - 09					
@ 8300.92/m ³ =					138709.00
5/30) PIV RCC in P.W. wall 62.04 m ³ T.M.B.P. - 09					
@ 9424.24/m ³ =					584680.00
6/31) S.P.P. of HYSD Bar here P. 09					
2.709 MT @ 8625.75/MT =					233656.00
7/32) PIV RCC in substructure 24.00 m ³ T.M.B.P. - 09					
@ 9424.24/m ³ =					226182.00

Continuation

c/o -> 1334332.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
37) Plv & fixing 600 mm w/ semi-circular triangle & sheet					
Qty = 8 Nos				Tm BP - (22)	
				@ 4685.62 / nos	= 37484.0
38) Plv & fixing 21) 900 mm side octagon					
Qty = 2 Nos				Tm BP - (22)	
				@ 10914.06	= 21828.0
39) Plv & fixing 22) 600 mm x 400 mm					
				Tm BP - (22)	
Qty = 6 Nos				@ 6061.67	
				=	36370.0
40) Planting of trees & 23) their maint.					
Qty = 35 Nos				Tm BP - (22)	
				@ 1166.45 / nos	= 40826.0
42) Plv & fixing w/ 1050 24) main. Bored					
Qty = 3 Nos				Tm BP - 22	
				@ 12791.99	= 38376.0
Total					= 145517.0

