

N.O. Road! - Dehri Tilauthu Road via Katar Bahughat
Road to Vastu Bihar 1

Schedule XLV-Form No. 134

M. M. G. S. Y (A. S. S. H.)

R.M.D. Motes

DIVISION

Dehri

R.M.D. Motes

SUB-DIVISION

Dehri

N.O. Cont - Shree Baldeo Singh.

MEASUREMENT BOOK

410

N.O.

3rd & Final Bill

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Dehri Tilachha Road via Katar Balughat Road to Vastu Nihar - I					
Scheme - M.M.C.P. (Aushreshya) N.D.B. - B.R.K.P. - 2 - 36 Dehri					
Agg No. R.S.D. Dehri / 05 / M.M.C.P. / S.A.O. / 23-24 date 16/01/24					
Measurement is NIL					

Abstract

(1) Excavation in Foundation
Qty = 15.660 m³ T.M.B.P. - 12 @ Rs 1398.62
— RA 6242.39

(2) providing M15 P.C.C. (1:2:5:5)
Qty = 2.850 m³ @ T.M.B.P. - 12
@ Rs 5936.20 — Rs 16918.17

(3) providing P.C.C. M20 (1:2:4)
in substructure,
Qty = 15.170 m³ From T.M.B.P. - 12
@ Rs 6880.54 — Rs 104378

(4) providing and laying R.C.C. pipe
Qty = 7.5 m From T.M.B.P. - 12
@ Rs 3164.66 — Rs 23735.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/T Rs 36470.47
(20) Road Marking with dust Applied Thermoplastic compound with reflective glass beads on bituminous surface.					
Qty = 115 mt From TMBP-15					
@ Rs 886.46 — Rs 102829					
(21) plantation of Tree by Road side					
Qty = 52 Nos from TMBP-15					
@ Rs 1288.82/mc — Rs 67019					
					Total Rs 3817494
					Add 18% CST — Rs 6871.49
					Add 1% LCW — Rs 6871.49
					38174.94
					Add 10% SE Rs 75437
					Grand Total Rs 4618255
					below as per Agg(-) 5.91% Rs 272939
					Net payment Rs 4345316
					less Est A/c payment(-) Rs 2946814
					" 2nd A/c payment(-) Rs 1119022
					Net payment Rs 279480

Continuation

