

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/10 - Const. of road from PMGSY to Bin Toli					
Agency - Sanjay Kumar Mishra					
Gr. No. - 11 SBD/22-23					
d. of start - 25/02/22					
d. of Compl. as per Agn. - 24/05/23					
Work done					
1) Const. of GSB by open graded material					
$6 \times 30.00 \times 3.75 \times 0.200 = 145.80 \text{ m}^3$					
$4 \times 30.00 \times 3.75 \times 0.200 = 99.90 \text{ m}^3$					
					$= 245.70 \text{ m}^3$
					$= 243.00 \text{ m}^3$
Alina					
24/09/24					
J.E.					
2) P/L & laying spreading & Compacting stone Gr III					
$6 \times 30.00 \times 3.75 \times 0.075 = 50.62 \text{ m}^3$					
$4 \times 30.00 \times 3.75 \times 0.075 = 33.75 \text{ m}^3$					
					$= 84.37 \text{ m}^3$
Alina					
05/10/24					
J.E.					

Continuation

Abstract of Cost

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 Const: of working benchmark pillar					
1.99 km vide P (19)					
@ Rs. 10466.20/km —					Rs. 20828.00
2/2 Const: of reference pillar					
1.99 km vide P (19)					
@ Rs. 10818.50/km —					Rs. 21529.00
3/3 Clearing & grubbing road land					
0.537 Hec. vide P (19)					
@ Rs. 51133.76/Hec. —					Rs. 27459.00
4/4 Const: of embankment with approved material					
lead 100 m					
385.77 m ³ vide P (20)					
@ Rs. 174.94/m ³ —					Rs. 68011.00
5/5 Const: of subgrade & center shoulder					
3067.05 m ² vide P (20)					
@ Rs. 176.58/m ² —					Rs. 541579.00
6/6 Const: of embankment with approved material					
lead 100 m					
863.95 m ³ vide P (20)					
@ Rs. 139.84/m ³ —					Rs. 120814.00
Continuation					Rs. 800220.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF. RS.		7356801.00
			RS.		8097577.00
Add GST 12%			RS.		887016.00
					As 77709.00
Add LC 1%			RS.		73660.00
					As 80976.00
Add CT			RS.		184000.00
			RS.		94614.00
					7251262.00
0.8% below as per Agd			RS.		8419099.00
					As 4627.00
			RS.		4210.00
					9549635.00
Less Previous Bill			RS.		8114889.00
					8066391.00
			RS.		1183244.00
					348498.00
Asila					
05/01/25					
0.5					

Continuation