

Sarkar Tola Nista to prissy Road Bakmani
Schedule XLV-Form No. 134
(AWSHESH)

DIVISION

MB-No - 2256

SUB-DIVISION

Kadwae

MEASUREMENT BOOK

2nd on A/c bill

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from Sarkar Tola					
Nista to PMGSY Road					
Bakmani					
Agency:- Md. Tajmud					
Agreement No:- 16 SBI/2024-25					
Date of Commencement:- 11/03/2024					
Date of Completion:- 10/03/2025					
Date of Actual Completion:- 03/02/2025					

Record measurement

① Const. of subgrades

earthwork shoulder E17

$$1 \times 10 \text{ m} \times 7.50 \text{ m} \times 0.30 \text{ m} = 22.50 \text{ m}^3$$

② Const. of OSB with

metal E17

B.T.

$$1 \times 10 \text{ m} \times 4.05 \text{ m} \times 0.20 \text{ m} = 8.10 \text{ m}^3$$

$$\text{Extra widening } 1 \times 12 \text{ m} \times 2 \times \frac{0.675 + 0}{2} \times 0.20 \text{ m} = 1.62 \text{ m}^3$$

$$1 \times 30 \text{ m} \times \frac{0 + 1.15 + 0}{3} \times 0.20 \text{ m} = 2.30 \text{ m}^3$$

$$1 \times 10 \text{ m} \times 2 \times \frac{0 + 0.575}{2} \times 0.20 \text{ m} = 1.15 \text{ m}^3$$

$$\text{Total} = 13.17 \text{ m}^3$$

③ excavation for road

work in soil—E17

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.P.R. 6565 430.00
less 23 m ² below					R. 1510049.00
					R. 5055381.00
less P.W. Paymad (-)					R. 3061408.00
					R. 1993973.00
100 05/02/25 JF.					
					08/04/2025

Attested
 Executive Engineer
 Works Department
 Division, Barsoi

up to Date
 material statement

① Earth = 2608.57 M ³ @ 35.25/m ²	91952.00
② 53mm 9.5mm = 296.79 m ² @ 931.75/m ²	276534.00
③ 9.5mm 2.36mm = 118.72 m ² @ 429.97/m ²	51046.00
④ 2.36mm = 178.07 m ² @ 144.75/m ²	25775.00
⑤ 53mm 2.36mm = 228.61 m ² @ 1100.04/m ²	252580.00
⑥ 11.2mm = 45.54 m ² @ 429.97/m ²	19580.00
⑦ 40mm = 2.21 m ² @ 992.33/m ²	2193.00
⑧ 20mm = 20.39 m ² @ 1207.76/m ²	24626.00
⑨ 10mm = 13.23 m ² @ 595.16/m ²	7874.00
⑩ Expanded = 18.28 m ² @ 572.80/m ²	10562.00
⑪ Brick = 89450 Nos @ 5.8/each	40350.00
⑫ Crushed Agg = 82.27 m ³ @ 901.46/m ³	74163.00
⑬ 13.2mm - 0.9mm = 56.24 m ² @ 429.97/m ²	24182.00
⑭ C-sand = 41.13 m ³ @ 577.80/m ³	23765.00

Continuation

Rs. 925182.00

less 100/25 92518.00