

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

पत्रांक 746 अ/४०

बारसोई, दिनांक 15/04/2025

प्रेषक:-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार

सेवा में,

अपर मुख्य कार्यपालक पदाधिकार-सह-सचिव,
ग्रामीण कार्य विभाग, ब्राडा बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों का आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अध्याचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन

६०४

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार

ज्ञापांक 746 दिनांक 15/04/2025

प्रतिलिपि - नोडल पदाधिकारी, 3054 MR, ग्रामीण कार्य विभाग, बिहार पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार
15.4.25

FROM GFR 19 - A(See Government of India's Decision (I) Below Rule - 150)
Form of Utilisation Certificate

Sl. No.	Name of Scheme	Sanctioned No Date with Amount (in Lakh Rs.)	Amount Received (in Lakh Rs.)	Particulars
1	2	4	5	6
1	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year-2021-22, 2022-23, 2023-24, 2024-25)	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year- 2021-22, 2022-23 & 2023-24) Lt. No. 32 Dt- 28.05.2021 Lt. No. 40 Dt- 14.06.2021 Lt. No. 05 Dt- 25.01.2022 Lt. No. 10 Dt- 21.02.2022 Lt. No. 49 Dt- 27.04.2022 Lt. No. 22 Dt- 08.08.2022 Lt. No. 12 Dt- 03.02.2023 Lt. No. 35 Dt- 14.03.2023 Lt. No. 42 Dt- 20.03.2023 Lt. No. 72 Dt- 10.05.2023 Lt. No. 78 Dt- 24.05.2023 Lt. No. 84 Dt- 08.06.2023 Lt. No. 96 Dt- 07.07.2023 Lt. No. 106 Dt- 02.08.2023 Lt. No. 113 Dt- 14.08.2023 Lt. No. 136 Dt- 10.10.2023 Lt. No. 140 Dt- 16.10.2023 Lt. No. 144 Dt- 20.10.2023 Lt. No. 152 Dt- 16.11.2023 Lt. No. 14 Dt- 06.02.2024 Lt. No. 31 Dt- 09.03.2024 Lt. No. 37 Dt- 15.03.2024 Lt. No. 40 Dt- 18.03.2024 Lt. No. 47 Dt- 25.03.2024 Lt. No. 72 Dt- 29.05.2024 Lt. No. 74 Dt- 03.06.2024 Lt. No. 29 Dt- 30.03.2025	6205.39473	Certified that out of Rs.- 6205.39473 Lakh of grants in aid sanctioned during the Years 2021-22, 2022-23, 2023-24 & 2024-25 In Favour of Executive Engineer, Rural Works Department, Works Division, Barsoi sum of Rs.- 6050.57249 Lakh has been utilized for the purpose of MR(3054) under Bihar Rural Road Maintenance Policy- 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.- 154.82224 Lakh remain balance vide departmental Letter No. 29 dt. 30.03.2025.
	Total -		6205.39473	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formatities have been observed.

3 Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD. Works.

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi, Katihar
8/5/25

Rural Works Department, Works Division, Barsoi, Katihar.
MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and Surface Renewal)

MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Requisition and Contract award)																			
Name of Division :- Barsoi (Katihar)																			
Sl. No.	Package No.	Name Of Road	Project ID as per MIS	Administrative Approval (AA) Letter No./ Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allotted Amount (In Lakh)	up-to-date expenditure as per MIS (in Lakh)	Total Value of Measurement (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length of (in KM)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	RM/KA/BAR/24/0003	032-RATAPORCHAR TO DHACHINA (VR32)	21105602086	6120 / 04.12.2023	3.800	204.947	117.21351	36.51944	21 MRD /2024-25 dated 06.11.2024	05-08-2025	02-04-2025	2793.05	25mm	5.1%	0.00000	0.00000	116.65298	116.65298	Surface Completed
2	RM/KA/BAR/24/0003	LD46-PAULI TO DHACHINA (VR46)	21105602095		1.752	98.386	58.44144	15.32674		05-08-2025	02-04-2025	2775.72	25mm	5.1%	0.00000	0.00000	58.38863	58.38863	Surface Completed
Total :-					5.552	303.333	175.655	51.846							0.000	0.000	175.04161	175.04161	

[Signature]
 Executive Engineer
 R.W.D. Works Division
 Barsoi, Katihar

Name of Road: L046-PAUL TO DHAKHA (VR46)

Name of Agency: M/S A B C L Construction

Length: 1.752 km

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
02/ 04/ 25	11: 49: 12	32	0.1	240	0	2400	2504	G	25.690917	87.95212	Normal
02/ 04/ 25	11: 50: 19	32	0.1	230	10.1	2300	2402	G	25.692111	87.953031	Normal
02/ 04/ 25	11: 50: 28	32	0.1	310	10.1	3100	3203	G	25.692153	87.953035	Normal
02/ 04/ 25	11: 51: 17	32	0.1	340	10.1	3400	3502	G	25.686043	87.958596	Normal
02/ 04/ 25	11: 51: 42	32	0.1	220	10.1	2200	2303	G	25.685187	87.961216	Normal
02/ 04/ 25	11: 52: 11	32	0.1	240	20.2	2400	2502	G	25.685234	87.961436	Normal
02/ 04/ 25	11: 52: 37	32	0.1	310	20.2	3100	3202	G	25.685195	87.961522	Normal
02/ 04/ 25	11: 53: 17	32	0.1	290	10.1	2900	3003	G	25.685562	87.959769	Normal
02/ 04/ 25	11: 53: 38	32	0.1	220	10.1	2200	2303	G	25.686489	87.958435	Normal
02/ 04/ 25	11: 54: 12	32	0.1	310	10.1	3100	3203	G	25.687044	87.958562	Curve
02/ 04/ 25	11: 54: 35	32	0.1	260	10.1	2600	2703	G	25.688218	87.958431	Normal
02/ 04/ 25	11: 54: 58	32	0.1	310	10.1	3100	3203	G	25.688975	87.958058	Normal
02/ 04/ 25	11: 55: 24	32	0.1	230	10.1	2300	2402	G	25.689465	87.956539	Normal
02/ 04/ 25	11: 55: 54	32	0.1	290	10.1	2900	3003	G	25.692153	87.953035	Normal
02/ 04/ 25	11: 56: 39	32	0.1	240	10.1	2400	2502	G	25.689085	87.957701	Normal
02/ 04/ 25	11: 56: 13	32	0.1	320	10.1	3200	3303	G	25.689399	87.956997	Normal
02/ 04/ 25	11: 56: 54	32	0.1	240	10.1	2400	2502	G	25.688608	87.958331	Normal
02/ 04/ 25	11: 57: 23	32	0.052	210	10.1	2113	2218	G	25.687044	87.958562	Normal

$$Y = 0 * X^2 + 0.969 * X + 74.60$$

$$X = 2113$$

$$Y = 2218$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5000

Sum IRI	49963
Average IRI	2775.72

[Signature]
08/04/25
R.E.

[Signature]
08/04/25
AB

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

Name of Customer : M/S A B C L Construction
 Name of Work/ Road : L046-PAUL TO DHAKHA (VR4)
 Lab Job number : 32
 Date : 02-04-2025
 Section No. : 32


Test Date :	02-04-2025	Road Name :	L046-PAUL TO DHAKHA (VR4)
Machine No :	404	Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval	
Weather :		UIV Range :	1218 To 5000 1000 mm/km
Start Location :		Dist Range :	0 To 1.9 01 * 1000 m
End Location :		Equation :	$Y = 0 * X^2 + 0.969 * X + 74.60$

Print

Generate Report and Graph

Redraw Graph

Map View



08/04/2025
 J.E.

08/04/25
 AB

Executive Engineer
 Rural Works Department
 Works Division, Barsoi

Loyb-paul To Dhakha (VR-46)

Schedule XLV-Form No. 134

MR-3054

Executive Engineer

Rural Works Department

Vinodpur, Barsoi

DIVISION

SUB-DIVISION

Barsoi

MR-200-2285

MEASUREMENT BOOK

M/s ABC Construction

Ist and Final bill

1

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work.)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Repair of Road from 1046-Paul to Dhakha (VR46)					
Agency:- M/S ABCL Construction					
Agreement No:- 21MBD/2024-25					
Date of Commencement:- 06-11-2024					
Date of Completion:- 05-08-2025					

Record Measurement					
① Clearing and grubbing road land - E.I.					
2	10	30m	1.00m	=	600.00m ²
2	15	30m	1.00m	=	900.00"
2	15	30m	1.00m	=	900.00"
2	10	30m	1.00m	=	600.00"
2	8	30m	1.00m	=	480.00"
2	1	12m	1.00m	=	24.00"
Total =					3504.00m ²
					= 0.35 Hect
② Construction of					
MSB with metal - E.I.					
4	2.20	1.00	0.175	=	1.54m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
②② 20 Road marking on C.C. Paction — 812					
78.40 m ² Q.V.T MB P — ⑩					
@ 1005.95/m ² — R.					78866.00
②③ 21 Pl & fixing of typical masonry Sign board — 812					
9.00 Nos. Q.V.T MB P — ⑩					
@ 11943.88/each — R.					47776.00
②④ 22 Painting on Parapet wall — 812					
20.64 m ² Q.V.T MB P — ⑪					
@ 139.16/m ² — R.					2872.00

②⑤ 23 Plastering with CM (1:4) — 812					
20.64 m ² Q.V.T MB P — ⑪					
@ 251.41/m ² — R.					5189.00
					R. 5967636.00
Add 18% GST — R.					1074174.00
Add 1% L. cess — R.					59676.00
Add 10% S. fee — R.					62763.00
					R. 7164249.00
Less 18.50% below 1 — R.					1325386.00
					R. 5838863.00

Prepared by
12/04/23
J.C.

Checked by
12/04/23
A.E.

Continuation
14/4/23

Attested

Executive Engineer
Rural Works Department
Works Division, Barso