



## कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल, मढ़ौरा।

E-Mail – eerwd.marhaura@yahoo.com

पत्रांक:- 548(अनु०)

मढ़ौरा/दिनांक:- 16/04/2025

प्रेषक:-

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, मढ़ौरा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार ग्रामीण पथ विकास अभिकरण, बिहार, पटना।

विषय:- शीर्ष **MR-3054** योजनान्तर्गत बिहार ग्रामीण पथ नई अनुस्क्षण नीति-2018 के तहत स्वीकृत पथ में कराये गये कार्य का आवंटन मॉग के संबंध में।

प्रसंग:- भवदीय के पत्रांक:-113 अनु०, दिनांक:-10-01-2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि इस कार्य प्रमंडल, अंतर्गत शीर्ष-**3054 (MR-3054)** अंतर्गत बिहार ग्रामीण पथ नई अनुस्क्षण नीति-2018 के तहत संवेदक जे०के० एण्ड कम्पनी के द्वारा पथ में किये गये कार्य का अधियाचना उक्त प्रासंगिक पत्र द्वारा प्राप्त विहित प्रपत्र में भरकर आवंटन मॉग हेतु अधियाचना-पत्र सादर समर्पित की जा रही है।

अतः अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये पथवार राशि कॉलम सं०-18 के अनुरूप पथ में आवंटन उपलब्ध कराने की कृपा की जाय ताकि संबंधित संवेदक द्वारा पथ में कराये गये कार्य का भुगतान किया जा सकें।



अनु०-1) अधियाचना प्रपत्र।

2) 19 ए प्रपत्र।

3) BOMP Indicator Report संलग्न।

विश्वासभाजन

  
15/4/25

  
15/04/25  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, मढ़ौरा।  
  
15/4/25

## FORM GER-19-A

(See Government of India'S Decision (I) below Rule -150)

Form of Utilization Certificate up to the Month of March-2025


PIU:- Executive Engineer RWD Works Division, Marhaura

| SL No | Name of Scheme                                                                                | Sanction No & Date with Amount ( in Lacs Rs.)  | Amount Received (in lacs Rs.) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-------|-----------------------------------------------------------------------------------------------|------------------------------------------------|-------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1     | Construction of Rural Roads under MR-3054 Rural Road Maintenance Policy-2018 (Ledger ID-7069) | सचिव ब्राडा के पत्रांक-29 we दिनांक-30-03-2025 | 10760.54279                   | Certified that out of Rs- 10760.54279 Lacs received during the Years, 2018-19 & 2019-20, 2020-21, 2021-22, 22-23, 23-24 & 2024-25 in favour of E.E., R.W.D. Works Division Marhaura Sum of Rs- 10714.22499 Lacs has been utilized for the Purpose of MR-3054 New Maint. Policy-2018 Scheme as given in the margin for Which it was Sanctioned and that the balance of Rs-46.31780 Lacs remaining unutilized at CFMS the end of the period under report. |

 15/4/25


Sr. DAO

R.W.D. ( W) Division Marhaura

 15/04/25

Executive Engineer

R.W.D. ( W) Division Marhaura

 15/4/25



**Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)**

**Name of works Division:- Rural Work Department, Work Division, Marhaura.**

| Sl. No. | Package No.                                    | Name of Road                                                                                                                      | Project ID as per MIS | Administrative Approval (AA) Letter No & Date | Administrative Approval (AA) Total |                     | Agreement Amount (In Lakh)                           |                                       | Agreement No & Date                         | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in Percentage | Previous Total Allotted Amount (In Lakh) | up-to-date expenditure as per MIS (In Lakh) | Requisition against work done. (In Lakh) |                |
|---------|------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|-----------------------|-----------------------------------------------|------------------------------------|---------------------|------------------------------------------------------|---------------------------------------|---------------------------------------------|-------------------------------------|---------------------------|-------------------------|------------------------------------|----------------------------------------|------------------------------------------|---------------------------------------------|------------------------------------------|----------------|
|         |                                                |                                                                                                                                   |                       |                                               | Length (In Km.)                    | Amount of (In Lakh) | Initial Rectification with Surface Renewal (In Lakh) | 5 Years Routine Maintenance (In Lakh) |                                             |                                     |                           |                         |                                    |                                        |                                          |                                             |                                          |                |
| 1       | 2                                              | 3                                                                                                                                 | 4                     | 5                                             | 6                                  | 7                   | 8                                                    | 9                                     | 10                                          | 11                                  | 12                        | 13                      | 14                                 | 15                                     | 16                                       | 17                                          | 18                                       | 19             |
| 1       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | Saran jila antargat amnaur prakhand me dorlahi kethal P.C.C path se mahrauli mahadalit tola hote hue aphar bank tak path nirmaan. | 31306505001           | Lt. - No-6115<br>Date-04-12-2023              | 2.470                              | 146.91000           | 111.08038                                            | 18.07852                              | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 3126.14                 | 25 mm                              | 5%                                     | 63.24381                                 | 63.24381                                    | 47.25585                                 | Work Completed |
| 2       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | Jalalpur Shivganj PMGSY Path To Pakridih baniya Tola                                                                              | 31306512019           | Lt. - No-6115<br>Date-04-12-2023              | 1.200                              | 86.59000            | 68.59394                                             | 7.08893                               | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 3019.83                 | 25 mm                              | 5%                                     | 39.07092                                 | 39.07092                                    | 27.91029                                 | Work Completed |
| 3       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | Amnour Firojpur PMGSY Path To Uttar Tola Tak                                                                                      | 31306513010           | Lt. - No-6115<br>Date-04-12-2023              | 1.400                              | 79.33000            | 59.12531                                             | 9.61231                               | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 3179.85                 | 25 mm                              | 5%                                     | 32.34969                                 | 32.34969                                    | 26.57749                                 | Work Completed |
| 4       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | L062-Salkhua Madhoura PMGSY Rd. to Manourpur (VR41)                                                                               | 31306502030           | Lt. - No-6115<br>Date-04-12-2023              | 1.091                              | 65.41200            | 49.27845                                             | 8.30197                               | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 3050.45                 | 25 mm                              | 5%                                     | 25.54185                                 | 25.54185                                    | 21.72014                                 | Work Completed |
| 5       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | L045-Repura Rasulpur rd. to Shikarpur (VR26)                                                                                      | 31306502024           | Lt. - No-6115<br>Date-04-12-2023              | 1.010                              | 41.86800            | 28.07923                                             | 9.27163                               | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 2721.63                 | 25 mm                              | 5%                                     | 21.46628                                 | 21.46628                                    | 6.26135                                  | Work Completed |
| 6       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | L068-Beldehi Amnour Main Rd. to Balha Mahi River (VR47)                                                                           | 31306502034           | Lt. - No-6115<br>Date-04-12-2023              | 0.780                              | 52.32800            | 40.80178                                             | 5.04816                               | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 2999.25                 | 25 mm                              | 5%                                     | 36.58979                                 | 36.58979                                    | 4.19073                                  | Work Completed |

| Sl. No. | Package No.                                    | Name of Road                                      | Project ID as per MIS | Administrative Approval (AA) Letter No & Date | Administrative Approval (AA) Total |                     | Agreement Amount (In Lakh)                           |                                       | Agreement No & Date                         | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in Percentage | Previous Total Alloted Amount (In Lakh) | up-to-date expenditure as per MIS (In Lakh) | Requisition against work done. (In Lakh) | Remarks        |
|---------|------------------------------------------------|---------------------------------------------------|-----------------------|-----------------------------------------------|------------------------------------|---------------------|------------------------------------------------------|---------------------------------------|---------------------------------------------|-------------------------------------|---------------------------|-------------------------|------------------------------------|----------------------------------------|-----------------------------------------|---------------------------------------------|------------------------------------------|----------------|
|         |                                                |                                                   |                       |                                               | Length (In Km.)                    | Amount of (In Lakh) | Initial Rectification with Surface Renewal (In Lakh) | 5 Years Routine Maintenance (In Lakh) |                                             |                                     |                           |                         |                                    |                                        |                                         |                                             |                                          |                |
| 1       | 2                                              | 3                                                 | 4                     | 5                                             | 6                                  | 7                   | 8                                                    | 9                                     | 10                                          | 11                                  | 12                        | 13                      | 14                                 | 15                                     | 16                                      | 17                                          | 18                                       | 19             |
| 7       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | Katsa Jogani PMGSY Path To Dasai Sah Tola Tak     | 31306512020           | Lt.- No-6115<br>Date-04-12-2023               | 1.400                              | 59.96500            | 40.50470                                             | 10.73996                              | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 2774.64                 | 25 mm                              | 5%                                     | 31.27367                                | 31.27367                                    | 8.92581 ✓                                | Work Completed |
| 8       | RM/SA/MAR/24/0001<br>MR-N/23-24<br>Marhaura/01 | KATSA MARHAURA PMGSY PATH TO RAHIMPUR KURMI TOLA. | 31306512018           | Lt.- No-6115<br>Date-04-12-2023               | 0.900                              | 51.23800            | 38.39203                                             | 6.77279                               | 03/MR-3054-N<br>/MBD/ 2024-25<br>22-08-2024 | 21-05-2025                          | .....                     | 2954.55                 | 25 mm                              | 5%                                     | 21.58164                                | 21.58164                                    | 16.59971 ✓                               | Work Completed |
| Total:- |                                                |                                                   |                       |                                               |                                    |                     |                                                      |                                       |                                             |                                     |                           |                         |                                    |                                        | 271.11765                               | 271.11765                                   | 159.44137                                |                |


1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been Uploaded in MIS.

15/04/25

15/04/25  
Executive Engineer  
Rural Work Department  
Work Division, Marhaura  
15/04/25

File : F:\BUMP\JK AND COMPANY BUMP\L060-Beldehi AmnourMain Rd. to Balha Mahi River (VR47)\0110721.Xls,

Name of Customer : Name of Work/ Road : L060-Beldehi AmnourMain Rd. to Balha Mahi River (VR47) , Lab Job



*Chaudhary*  
01/10/24  
2

*Chaudhary*  
01/10/24

*Chaudhary*  
07/10/24  
EE

Name of Road-L068-Beldehi AmnourMain Rd. to Balha Mahi River (VR47)

Name of Contractor-M/S J K And Company

| Date    | Time     | Section No. | Length in km | Bumps in mm | Speed Rate | OR mm/km | IRI mm/km | ATEGORY ROAD | Latitude Longitude | Event   |                                 |
|---------|----------|-------------|--------------|-------------|------------|----------|-----------|--------------|--------------------|---------|---------------------------------|
| 1/10/24 | 13:57:45 | 50          | 0.1          | 140         | 30.1       | 1400     | 2586      | G            | 26.15125 84.85938  | Normal  | $Y = 0 * X^2 + 0.816 * X + 249$ |
| 1/10/24 | 13:58:58 | 50          | 0.1          | 280         | 30.5       | 2800     | 3185      | G            | 26.15094 84.86037  | Normal  | $X = 0$                         |
| 1/10/24 | 14:1:05  | 50          | 0.1          | 220         | 30.2       | 2200     | 2895      | G            | 26.15058 84.86158  | Normal  | $Y = 249$                       |
| 1/10/24 | 14:1:17  | 50          | 0.1          | 320         | 30.1       | 3200     | 2954      | G            | 26.1505 84.86231   | Normal  |                                 |
| 1/10/24 | 14:1:36  | 50          | 0.1          | 110         | 25.8       | 2500     | 3015      | G            | 26.15044 84.8634   | Normal  | (R) RURAL ROAD                  |
| 1/10/24 | 14:2:11  | 50          | 0.1          | 280         | 30.3       | 2800     | 3158      | G            | 26.14993 84.86591  | Culvert | Good Average Poor               |
| 1/10/24 | 14:2:25  | 50          | 0.1          | 300         | 26.8       | 3000     | 3014      | G            | 25.96072 84.9196   | Normal  | <2500 2500-3500 >3500           |
| 1/10/24 | 14:2:41  | 50          | 0.08         | 300         | 26.8       | 3000     | 3187      | G            | 25.96042 84.91948  | Normal  |                                 |
| Length  |          |             | 0.78         | IRI Value   |            | 2999.25  |           |              |                    |         |                                 |

*Signature*  
01/10/24  
26

*Signature*  
01/10/24

*Signature*  
07/10/24  
EE



Lab Job number : 384

Date :01:10:2024

Name of Customer :M/S J K And Company

Name of Work/ Road :-L068-Beldehi AmnourMain Rd. to Balha Mahi River (VR47)

| Sr.no | Location of Corrected U.I<br>test(In km) value(mm/km) | Road catagory |
|-------|-------------------------------------------------------|---------------|
|-------|-------------------------------------------------------|---------------|

|   |      |        |
|---|------|--------|
| 1 | 0.1  | 2586 G |
| 2 | 0.2  | 3185 G |
| 3 | 0.3  | 2895 G |
| 4 | 0.4  | 2954 G |
| 5 | 0.5  | 3015 G |
| 6 | 0.6  | 3158 G |
| 7 | 0.7  | 3014 G |
| 8 | 0.08 | 3187 G |

*Signature*  
01/10/24  
DE

*Signature*  
01/10/24

*Signature*  
07/10/24  
EE

NAME OF ROAD :- L068-BHELDEHI AMNOUR MAIN RD. TO  
BALHA MAHI RIVER (VR47).

# Schedule XLV-Form No. 134

M.B.NO:- 998.

MR3054-  
NMP2018

Executive Engineer  
Rural Work's Department  
Works Division, Marhaura

**DIVISION**

24/06/18

AMNOUR.

**SUB-DIVISION**

(6)

## Measurement Book

J. K. Agral Company.



# 2nd and final bill

9

Sch. XLV—Form No. 134

| Particulars                                      | Details of actual measurement                                          |    |    |    | Contents of area      |
|--------------------------------------------------|------------------------------------------------------------------------|----|----|----|-----------------------|
|                                                  | No.                                                                    | L. | B. | D. |                       |
| <u>N/Work</u> - M/R to Raad from L-88 to Bhel di |                                                                        |    |    |    |                       |
| Amour main Road to Balha Mah                     |                                                                        |    |    |    |                       |
| River.                                           |                                                                        |    |    |    |                       |
| <u>Agency</u> - M/S J. K and Company.            |                                                                        |    |    |    |                       |
| <u>Agreement No.</u> - 03/M.R-3054-N/MBD/2024-25 |                                                                        |    |    |    |                       |
| <u>Date of commence</u> - 22/08/2024             |                                                                        |    |    |    |                       |
| <u>Date of completion</u> - 21/05/2025           |                                                                        |    |    |    |                       |
| <u>Record measurement</u>                        |                                                                        |    |    |    |                       |
| ①<br>2                                           | Const. of Sub-grade &                                                  |    |    |    |                       |
|                                                  | earthen shoulders with                                                 |    |    |    |                       |
|                                                  | materials - do do all comp. job                                        |    |    |    |                       |
|                                                  | BT portion                                                             |    |    |    |                       |
|                                                  | $2 \times 3 \times 30.00 \times 1.10 \times 0.35 = 69.30 \text{ m}^3$  |    |    |    |                       |
|                                                  | $2 \times 1 \times 12.00 \times 1.15 \times 0.35 = 9.66 \text{ m}^3$   |    |    |    |                       |
|                                                  | $2 \times 1 \times 8.00 \times 1.125 \times 0.30 = 5.40 \text{ m}^3$   |    |    |    |                       |
|                                                  | PCC portion                                                            |    |    |    |                       |
|                                                  | $2 \times 8 \times 30.00 \times 0.45 \times 0.150 = 32.40 \text{ m}^3$ |    |    |    |                       |
|                                                  | $2 \times 6 \times 30.00 \times 0.50 \times 0.150 = 26.10 \text{ m}^3$ |    |    |    |                       |
|                                                  | $2 \times 8 \times 30.00 \times 0.50 \times 0.150 = 36.00 \text{ m}^3$ |    |    |    |                       |
|                                                  | $2 \times 1 \times 10.00 \times 0.40 \times 0.150 = 1.20 \text{ m}^3$  |    |    |    |                       |
|                                                  |                                                                        |    |    |    | 180.06 m <sup>3</sup> |
| ②<br>124                                         | P/V direction & place Identi-                                          |    |    |    |                       |
|                                                  | fication - do do all comp. job                                         |    |    |    |                       |
|                                                  | $8 \times 1.20 \times 0.80 = 2.88 \text{ m}^2$                         |    |    |    |                       |

Continuation

| Particulars                                        | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                    | No.                           | L. | B. | D. |                  |
| Abstract of cost.                                  |                               |    |    |    |                  |
| ①<br>1                                             |                               |    |    |    |                  |
| Cleaning & grubbing Road                           |                               |    |    |    |                  |
| Land - do do - all comp. job.                      |                               |    |    |    |                  |
| TMB Page no. 4, Item no 1                          |                               |    |    |    |                  |
| 0.1179 Ha x @ Rs 76926.08/Ha                       |                               |    |    |    |                  |
|                                                    |                               |    |    |    | = Rs 9000 = 00   |
| ②<br>2                                             |                               |    |    |    |                  |
| P/v Constr. of sub grade &                         |                               |    |    |    |                  |
| Shoulder - do do - all comp. job                   |                               |    |    |    |                  |
| TMB Page no. 9 item no. 1                          |                               |    |    |    |                  |
| 180.06 m <sup>3</sup> x @ Rs 264.72/m <sup>3</sup> |                               |    |    |    |                  |
|                                                    |                               |    |    |    | = Rs 47665 = 00  |
| ③<br>3                                             |                               |    |    |    |                  |
| Constr. of GSB gr-II 10 cm s/n                     |                               |    |    |    |                  |
| & L/S - do do - all comp. job                      |                               |    |    |    |                  |
| TMB Page no. 4, Item no 2                          |                               |    |    |    |                  |
| 0.371 m <sup>3</sup> x @ Rs 2694.97/m <sup>3</sup> |                               |    |    |    |                  |
|                                                    |                               |    |    |    | = Rs 997 = 00    |
| ④<br>4                                             |                               |    |    |    |                  |
| P/v laying spreading w.Bm-2                        |                               |    |    |    |                  |
| - do do - all comp. job.                           |                               |    |    |    |                  |
| TMB Page no. 4, Item no 3                          |                               |    |    |    |                  |
| 0.405 m <sup>3</sup> x @ Rs 5973.35/m <sup>3</sup> |                               |    |    |    |                  |
|                                                    |                               |    |    |    | = Rs 2419 = 00   |
| ⑤<br>5                                             |                               |    |    |    |                  |
| P/v laying spreading w.Bm                          |                               |    |    |    |                  |
| Gr-3 - do do - all comp. job.                      |                               |    |    |    |                  |
| TMB Page no. 4, Item no 4                          |                               |    |    |    |                  |
| 1.82 m <sup>3</sup> x @ Rs 5454.24/m <sup>3</sup>  |                               |    |    |    |                  |
|                                                    |                               |    |    |    | = Rs 9927 = 00   |
| ⑥<br>6                                             |                               |    |    |    |                  |
| P/v & applying primer coat                         |                               |    |    |    |                  |

Continuation

C.D - Rs 70078 = 00



| Particulars | Details of actual measurement |   |   |    | Contents of area                                    |
|-------------|-------------------------------|---|---|----|-----------------------------------------------------|
|             | No.                           | L | B | D. |                                                     |
|             |                               |   |   |    | BF-RS 70078 = ∞                                     |
|             |                               |   |   |    | -do-do- all comp. job.                              |
|             |                               |   |   |    | TMB Page no 4, item no. 5                           |
|             |                               |   |   |    | 24.32 m <sup>2</sup> x @ RS 57.31/m <sup>2</sup>    |
|             |                               |   |   |    | = RS 1394 = ∞                                       |
| ⑦           |                               |   |   |    | P/V & applying Tack coat                            |
| 7           |                               |   |   |    | with RS-1 -do-do- all comp. job                     |
|             |                               |   |   |    | TMB Page no. 4, item no. 6                          |
|             |                               |   |   |    | 412.50 m <sup>2</sup> x @ RS 16.45/m <sup>2</sup>   |
|             |                               |   |   |    | = RS 6786 = ∞                                       |
| ⑧           |                               |   |   |    | P/V & laying 25mm thick SDBC                        |
| 8           |                               |   |   |    | -do-do- all comp. job.                              |
|             |                               |   |   |    | TMB Page no 5, item no 7                            |
|             |                               |   |   |    | 10.41 m <sup>3</sup> x @ RS 14977.38/m <sup>3</sup> |
|             |                               |   |   |    | = RS 155915 = ∞                                     |
| ⑨           |                               |   |   |    | Constr. of D/E sub-base                             |
| 9           |                               |   |   |    | -do-do- all comp. job.                              |
|             |                               |   |   |    | TMB Page no. 5, item no. 8                          |
|             |                               |   |   |    | 5.028 m <sup>3</sup> x @ RS 5482.55/m <sup>3</sup>  |
|             |                               |   |   |    | = RS 27566 = ∞                                      |
| ⑩           |                               |   |   |    | Constr. of panel concrete m30                       |
| 10          |                               |   |   |    | -do-do- all comp. job.                              |
|             |                               |   |   |    | TMB Page no 5, item no. 9                           |
|             |                               |   |   |    | 317.20 m <sup>3</sup> x @ RS 9502.20/m <sup>3</sup> |
|             |                               |   |   |    | = RS 3014098 = ∞                                    |
| ⑪           |                               |   |   |    | P/V & fixing RCC misgrade                           |
| 11          |                               |   |   |    | Km & 200m -do-do- all comp. job.                    |

Continuation

C-v RS 3275837 = ∞



| Particulars | Details of actual measurement                      |    |    |    | Contents of area     |
|-------------|----------------------------------------------------|----|----|----|----------------------|
|             | No.                                                | L. | B. | D. |                      |
|             |                                                    |    |    |    | B.F. RS 3275837 = 00 |
| A/12        | Ordinary km stone                                  |    |    |    |                      |
|             | TMB Page no. 5, item no. 10A                       |    |    |    |                      |
|             | 02 NOS x @ Rs 2976.07/Each                         |    |    |    |                      |
|             |                                                    |    |    |    | = RS 5952 = 00       |
| B/13        | 200 m stone                                        |    |    |    |                      |
|             | TMB Page no. 5, item no. 10B                       |    |    |    |                      |
|             | 03 NOS x @ Rs 824.87/Each                          |    |    |    |                      |
|             |                                                    |    |    |    | = RS 2475 = 00       |
| (12)        | Direction & place Identifier                       |    |    |    |                      |
| 14          | caton do well Comp jbs                             |    |    |    |                      |
|             | TMB Page no. 9 item no. 2                          |    |    |    |                      |
|             | 2.88 m <sup>2</sup> x @ Rs 15034.50/m <sup>2</sup> |    |    |    |                      |
|             |                                                    |    |    |    | = RS 43299 = 00      |
| (13)        | P/V & fixing of information                        |    |    |    |                      |
| 15          | sign board - do do all comp jbs                    |    |    |    |                      |
| i)          | 600mm equilateral & triangle                       |    |    |    |                      |
|             | TMB Page no. 10, item no. 3(i)                     |    |    |    |                      |
|             | 5.00 NOS x @ Rs 4465.89/Each                       |    |    |    |                      |
|             |                                                    |    |    |    | = RS 22329 = 00      |
| ii)         | 600 mm circular                                    |    |    |    |                      |
|             | TMB Page no. 10, item no. 3(ii)                    |    |    |    |                      |
|             | 1.00 NOS x @ Rs 4336.72/Each                       |    |    |    |                      |
|             |                                                    |    |    |    | = RS 4337 = 00       |
| iii)        | 600mm x 450 mm rectangular                         |    |    |    |                      |
|             | TMB Page no. 10, item 3(iii)                       |    |    |    |                      |
|             | 2.00 NOS x @ Rs 4192.19/Each                       |    |    |    |                      |
|             |                                                    |    |    |    | = RS 8384 = 00       |

Continuation

C.O - RS 3362613 = 00

| Particulars | Details of actual measurement |                                                    |    |    | Contents of area  |
|-------------|-------------------------------|----------------------------------------------------|----|----|-------------------|
|             | No.                           | L.                                                 | B. | D. |                   |
|             |                               |                                                    |    |    | B.F-RS 3362613=00 |
| (iv)        |                               | 900 mm side octagon                                |    |    |                   |
|             |                               | TMB Page no.10, item no.3(iv)                      |    |    |                   |
|             |                               | 1.00 NO x @ RS 8661.55/Each                        |    |    |                   |
|             |                               |                                                    |    |    | =RS 8662=00       |
| (14)        |                               | RCC m15 grade boundary                             |    |    |                   |
| 16          |                               | pillar-dada all comp. job.                         |    |    |                   |
|             |                               | TMB Page no. 10, item no. 4                        |    |    |                   |
|             |                               | 32.00 NO. x @ RS 682.47/Each                       |    |    |                   |
|             |                               |                                                    |    |    | =RS 21839=00      |
| (15)        |                               | Plu planting of trees & their                      |    |    |                   |
| 17          |                               | Maintenance-dada all comp. job                     |    |    |                   |
|             |                               | TMB Page no.10, item no. 5                         |    |    |                   |
|             |                               | 6.00 NOS x @ RS 1305.10/Each                       |    |    |                   |
|             |                               |                                                    |    |    | =RS 7831=00       |
| (16)        |                               | Plu Road marking with Hot                          |    |    |                   |
| 18          |                               | apparel-dada all comp. job                         |    |    |                   |
|             | (i)                           | B.T portion & crossing                             |    |    |                   |
|             |                               | TMB Page no.10, item no. 8(i)                      |    |    |                   |
|             |                               | 22.75 m <sup>2</sup> x @ RS 886.50/m <sup>2</sup>  |    |    |                   |
|             |                               |                                                    |    |    | =RS 20168=00      |
| (ii)        |                               | PCC portion                                        |    |    |                   |
|             |                               | TMB Page no. 10, item no. 6(ii)                    |    |    |                   |
|             |                               | 134.00 m <sup>2</sup> x @ RS 988.82/m <sup>2</sup> |    |    |                   |
|             |                               |                                                    |    |    | =RS 132502=00     |
| (17)        |                               | Plu & fixing Logo of                               |    |    |                   |
| 19          |                               | Maintenance-dada all comp. job                     |    |    |                   |
|             |                               | TMB Page no.11, item no. 7                         |    |    |                   |
|             |                               | + TMB Page no. 5, item no. 11                      |    |    |                   |

Continuation

C-D-RS 9553615=00



| Particulars | Details of actual measurement |    |    |                                                   | Contents of area |
|-------------|-------------------------------|----|----|---------------------------------------------------|------------------|
|             | No.                           | L. | B. | D.                                                |                  |
|             |                               |    |    | B.F-Rs                                            | 3553615 = 00     |
|             |                               |    |    | = 01 No. + 02 No.                                 |                  |
|             |                               |    |    | = 3 Nos x @ Rs 10986.05/each                      |                  |
|             |                               |    |    | = Rs                                              | 32958 = 00       |
| (18)        |                               |    |    | Repair<br>Hume pipe 600mm                         |                  |
| (18)        |                               |    |    | B/masonry in CM (1:3)                             |                  |
| 20          |                               |    |    | in parapet-dado-all comp. job                     |                  |
|             |                               |    |    | TMB Page no. 11, item no. 8                       |                  |
|             |                               |    |    | 4.04 m <sup>2</sup> x @ Rs 6582.68/m <sup>2</sup> |                  |
|             |                               |    |    | = Rs                                              | 26594 = 00       |
| (19)        |                               |    |    | Plastering with CM (1:4)                          |                  |
| 21          |                               |    |    | -dado-all comp. job                               |                  |
|             |                               |    |    | TMB Page no. 11, item no. 9                       |                  |
|             |                               |    |    | 28.80 m <sup>2</sup> x @ Rs 203.30/m <sup>2</sup> |                  |
|             |                               |    |    | = Rs                                              | 5855 = 00        |
| (20)        |                               |    |    | Painting two coats in primer                      |                  |
| 22          |                               |    |    | -dado-all comp. job                               |                  |
|             |                               |    |    | TMB Page no. 11, item no. 10                      |                  |
|             |                               |    |    | 28.80                                             |                  |
|             |                               |    |    | 14.40 m <sup>2</sup> x @ Rs 136.59/m <sup>2</sup> |                  |
|             |                               |    |    | (1)                                               |                  |
|             |                               |    |    | = Rs                                              | 3934 = 00        |
|             |                               |    |    | Total - Rs                                        | 3622956 = 00     |
|             |                               |    |    | Add GST @ 18% (+) Rs                              | 652132 = 00      |
|             |                               |    |    | Add Labour (55% (+) Rs                            | 96230 = 00       |
|             |                               |    |    | Add S. fee — (+) Rs                               | 4538 = 00        |
|             |                               |    |    | Total - Rs                                        | 4315856 = 00     |
|             |                               |    |    | Less 5.51% below, Rs                              | 237804 = 00      |
|             |                               |    |    | Net - Rs                                          | 4078052 = 00     |

Continuation

C.D. - Rs 4078052 = 00



[illegible]

Continuation