

~~SC~~

MPGSY (SC)

Dhandhoo Pakki road nahla mukhi Centre
to South Talq Amalbagha.

Schedule XLV Form No. 134.

E.F. R.L.D. (W)

DIVISION
6149/4

A.F. R.L.D. (W)

SUB-DIVISION
BODH 6149/4

Measurement Book

Ramchandla Yadav.

2945

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
Name of work: Const of rural road from Dhandawa Pakki road Nasa route centre to South Tolg					
Area of bridge under M.M.G.Sy (SC)					
Agency: Ram Chandra Yadav, Addn: 55/M.M.G.Sy/SC/2020-21					
SOW: 15.9.20					
ToC: 14.9.21					
Date of measurement: 28-12-20					

(1) Const of rd & working BM
1.453 km ✓

(2) Cleaning & grubbing of road
land along wall

$$20 \times 30.00 \times 7.00 = 4200.00 \text{ m}^3 \checkmark$$

$$20 \times 30.00 \times 6.50 = 3900.00 \text{ m}^3 \checkmark$$

$$8 \times 30.00 \times 6.00 = 1440.00 \text{ m}^3 \checkmark$$

$$9540.00 \text{ m}^3 \checkmark$$

$$\text{or } 0.954 \text{ Hect} \checkmark$$

(3) Const of embankment material

obtained from borrow

pit along all complete

job

C/O

Continuation

1st Year Maintenance

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No. *	L.	B.	D.	
Name of work: 1st Year Maint of					
road from Dhasdwa					
Pakki road near Mukti					
Kancha Centre To South					
To 1st Ambarhigh under					
Mamasy (SC)					
Agency: Ramchandra Yadav					
Asst no: SS/Mamasy/SC/20-21					
Draw: 15.9.20					
Actual date of laying down: 29-11-21					
Date of Measurement: 16-11-22					

① Restoration of paint

Cut down all

$$5 \times 15. \text{m} \times 1.20 \times 0.30 = 27. \text{m}^2$$

$$5 \times 18. \text{m} \times 1.20 \times 0.30 = 27. \text{m}^2$$

54. m

$$\text{Net} = 53.28 \text{m}^2$$

② making up loss of material on shoulder, danda

$$10 \times 15. \text{m} \times 1.20 = 180. \text{m}^2$$

$$10 \times 15. \text{m} \times 1.15 = 172.50 \text{m}^2$$

$$352.50 \text{m}^2$$

③ Repair of Pot hole with Premix Carpet

$$6.5 \times 4.50 \text{m} = 29.25 \text{m}^2$$

④ Repair of Pot hole BT with M.S.S

Continuation

$$6.50 \times 4.50 = 29.25 \text{m}^2$$

C/V

1st Year Maintenance

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No. •	L.	B.	D.	
Name of work: 1st Year Maint of					
road from Dhsortwa					
Rakki road near Mukti					
Centre To South					
To 1/2 Amsrhigh under					
Mmasy (sc)					
Agency: Ramchandra Yadav					
Agtno: 55/MM/SC/20-21					
How: 15.9.20					
Actual date of completion: 29-11-21					
Date of Measurement: 16-11-22					

① Restoration of paint

Cut down all

$$5 \times 15. \text{m} \times 1.20 \times 0.30 = 27. \text{m}^2$$

$$5 \times 15. \text{m} \times 1.20 \times 0.30 = 27. \text{m}^2$$

54. ~

with - 3.28 m²

② making up loss of material on shoulder, down

$$10 \times 15. \text{m} \times 1.20 = 180. \text{m}^2$$

$$10 \times 15. \text{m} \times 1.15 = 172.50 \text{m}^2$$

352.50 m²

③ Repair of Pot hole with premix

$$6.5 \times 4.50 \text{m} = 29.25 \text{m}^2$$

④ Repair of Pot hole BT with mss

Continuation

$$6.50 \times 4.50 = 29.25 \text{m}^2$$

C/V

Continuation

58464. w

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
		B/A B	78451	=	W
(13) Trimming of grass & weeds done at					
vide Pm BP 35					
2808.00 m ² @ Rs 2.24					118.00
				Rs 6290.00	
(14) Painting Two coats on parapet wall					
vide Pm BP 35					
49.44 m ² @ Rs 16.21					
				Rs 801.00	
				Rs 85542.00	
Add 12 Y.GST @ Rs 10265 =					W
Add 1% Labour @ Rs 855.00					
S.F. @ Rs 282 =					W
Rs 96089 =					W
Less 16.25% Belm @ Rs 15614 =					W
Rs 80475 =					W
Sum					
JB 16.11.22					
M. Statement					
(i) E/W - 53.28 m ³					
(ii) S/chips - 1.57 m ³ @ 614.70					
(iii) Emulsion (Rs 1) - 0.008 MT					
(iv) Bitumen - 0.118 MT					

Continuation

Sum
JB 16.11.22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - 1st Year Maint of road					
from Dhandwa Pakki road					
Nase Mukti Center to South					
to Ramabigla under Munsy (sc)					
Agency - Ramchandero Yadav.					
R/H No - 55/MUNSY/SC/20-21					
Dow - 15.9.20					
ADC - 29.11.21					
Date of Measurement - 20.11.23					
(1)	Restoration of road				
	Cuts.				
	75.94 M ³				
(2)	Making up of Burms/				
	Shoulder.				
	421.88 M ²				
(3)	Repair of Potholes				
	filled.				
	0.18 M ²				
(4)	Patch repair over				
	Potholes.				
	58.59 M ²				
(5)	Patch repair over				
	bituminous				
	58.59 M ²				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
		<u>Abstract of cost</u>				
(1)	Restoration of rain cut.					
P/40		75.94	M ³			
		C 336 = 14		R = 29323 = 00		
(2)	Making up of drains shoulder.					
P/40		431.88	M ³			
		C 17 = 36		R = 24199 = 00		
(3)	Repair of pot holes					
P/40		0.18				
		C 8861 = 23		R = 1395 = 00		
		222 = 96				
(4)	Patch repair over pot holes.					
P/40		58.59	M ²			
		C 232 = 96		R = 13649 = 00		
(5)	Patch repair over Bituminous.					
P/40		58.59	M ²			
		C 250 = 05		R = 14650 = 00		
(6)	Filling of cracks & joint.					
P/41		1250.00	M			
		C 3 = 96		R = 4950 = 00		

Continuation

2
4
5
3
3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
(14)						
		Trimming of grass				
		Good quality.				
P/41		2813.60 m ²				
		① d = 24				P = 6301 = 00
(15)						
		White washing of				
		parapet walls.				
P/41		84.00 m ²				
		② lb = 21				lb = 1362 = 00
					lb = 119114 = 00	
1/20/23	Ad 12% instt				lb = 142936 = 00	
20/11/23	Add 1% L. cost				lb = 1191 = 00	
J E	S.F. (+)				lb = 300 = 00	

Continuation