

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st	00	Alc	Bill.		

Name of work - Construction of Road
 from Siwan-Darauli Prakhari
 Ke Karmaha Aur Narauli
 Gramo Ko Manjhi - Gullani
 MDR Path Se Torne under NABARD

Agency - Mr. Prakash Chauhan

Village - Amarpur

P.O. - Amarpur

P.S. - Darauli

DIST - Siwan

Agreement NO - 36/NABARD/19-20

Date of Commencement - 8/01/2020

Date of Completion - 08/01/2021

Date of measurement - 05/10/2020

Date of entry - 05/10/2020

Continuation

3rd year maintenance Bill

81

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of					
Road from Siwan bauli					
Purkhani Ke kumaha aur					
Gramao ko mapchi - Guhani mpr					
Path se Jome hetu Sampark					
Path ka Nirman (NABARD)					
Agency = Dm prakash chowhan					
Agg. No. = 136 / NABARD / of 2019-2020					
Date of start = 08/01/2020					
Date of compln = 07/01/2024					
Actual Date of compln = 15/02/2022					

① Restoration of Raincote

Bearing with soil					
6x	4.40	x	1.20	x	0.300 = 9.50 m ³
7x	5.40	x	1.20	x	0.30 = 14.18 m ³
6x	4.50	x	1.20	x	0.30 = 9.72 m ³
5x	7.20	x	1.20	x	0.30 = 12.96 m ³
4x	8.20	x	1.25	x	0.30 = 12.30 m ³
7x	9.20	x	1.10	x	0.30 = 21.25 m ³
6x	7.80	x	1.15	x	0.30 = 16.15 m ³
5x	6.40	x	1.20	x	0.30 = 11.52 m ³
5x	5.70	x	1.25	x	0.30 = 10.69 m ³
4x	8.20	x	1.25	x	0.30 = 12.30 m ³
Qty =					130.57 m ³

② making up of Berms / Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 2.00 Nos vide Pg-83					
@ 2569.02/Nos Rs = 5138 = w					
⑧ maint. of Road signs --					
Qty = 0.280 km vide Pg-83					
@ 1191.34/km Rs = 334 = w					
⑨ maint. of zoom stones --					
Qty = 0.330 km vide Pg-83					
@ 691.46/km Rs = 228 = w					
⑩ cutting of branches of Trees --					
Qty = 4.00 Nos vide Pg-83					
@ 119.92/Nos Rs = 480 = w					
⑪ plv & laying Road marking					
Qty = 296.00 m ² vide Pg-84					
@ 831.00/m ² Rs = 2,45,976 = w					
⑫ white washing of parapet walls.					
Qty = 42.00 m ² vide Pg-84					
@ 18.11/m ² Rs = 761 = w					
Total Rs = 4,69,984 = w					
Less Below @ 10% → Rs = 46,998 = w					
Rs = 4,22,986 = w					

24/02/25 Continuation

A.F