

Abhimad Kumarad.

3890

Sub - SDRB Bazarat 19R.

Schedule XLV-Form No.-134

SH To Beldari folg

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

Registered Page No- 98.

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Names of work: -	SH	To	Beldari	to	to
Agency: -	Arvind Kumar S/o - Upendra prasad				
	Yashwanth - Tiri padampur, PO -				
	Bairnathpur, Saur Bazar, Sahar 89.				
Agreement No. -	MBD 08/2024-25				
Date of start: -	23.10.24				
Date of completion: -	22.07.25				
Amount: -	Rs.				

Record measurement

① providing & grabbing Road land

do do all Job

2x10x20.0x1.00	=	400.00 m ²
2x20x20.0x1.00	=	800.00 "
2x10x20.0x1.00	=	400.00 "
		1600.00 m ²
	or,	0.16 Hae.

② providing & fixing typical of

MMCSY MR informatory Board

do do all Job - 2 Nos.

[Signature]
 24.12.24
 A.E.

Continuation

[Signature]
 25/11/24
 OC

Atk Received under 1st No-140
 Dt. 27/12/24 Rs-1724413-
 14
 Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
To acc. To actual value					
120000 of 1st No-140					1312019=
S.D -					65601=
G.T -					13121=
L.C.B -					13121=
L.D.S.T -					11119=
S.D.S.T -					11119=
Royalty -					662=
S/Fue -					13629=
Total deduction -					128372=
Payable At -					1183647
L70044 At					1312019=

Passed for Rs- 1312019=

Under this section
 Twelve hundred and twenty
 five

Divisional Accounts Officer-1
 Rural Work Department
 Work Division, Saharsa
 Executive Engineer
 R.W.D. Works Division
 SAHARSA
 27/12/24

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Bill - Fr	1122401 = W
(11/11) providing & laying of retro-reflect					
orange cautionary, regulatory					
& informative sign - do - do all job					
Qty vide TMB P.N - 16					
(i) 600 mm equilateral triangle					
12 Nos @ Fr 4518.17/N				Fr	54218 = W
(ii) 600 mm circular - 4 Nos					
@ Fr 4360.49/N				Fr	17441 = W
(iii) 600 mm x 450 mm circular					
6 Nos @ Fr 4215.96/N				Fr	25295 = W
(iv) 900 mm side square					
1 No @ Fr 8685.32/N				Fr	8685 = W
(12/12) providing painting of trees by					
the road side - do - do all job					
Qty vide TMB P.N - 16					
27 Nos @ Fr 1305.10/Each				Fr	35237 = W
(13/13) providing & laying of hot applied					
thermo plastic compound 2.5 mm thick					
do - do all job					
Qty vide TMB P.N - 15					
on old pcc surface					
(i) AT Edge for BT portion					
108.0 m ² @ Fr 886.50/m ²				Fr	95742 = W
Qty vide TMB P.N - 15					
on old pcc surface					
(ii) AT Edge for c/c portion					
52.0 m ² @ Fr 1005.95/m ²				Fr	52309 = W
				Fr	1411328 = W

Continuation

Memo of 2nd on A/c Bill

140 qt - 24/12/23 At lot Received n/c Lr no
A lot - 1724413200
Less - 1312019200

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work done value -				1711	496=
Less Previous Pay -				1312	019=
Payable Amt Rs -				399	477=
Transaction Value -				338	540=
5% S.D Rs -				19	974=
1% S.D Rs -				33	85=
1% C.G.S.T Rs -				33	85=
1% G.Tax Rs -				39	95=
Royalty Rs -				10	321=
1% LCSS Rs -				39	95=
S. fee Rs -				21	35=
Payable Rs -				364	742=
GROSS Rs -				399	477=

Rs 399477
Rs 3385
Rs 3385
Rs 3995
Rs 10321
Rs 3995
Rs 2135
Rs 364742

Passed for Rs - 399477= Rupees
Three lac Ninety nine thousand
Four hundred seventy seven only.

Divisional Accounts Officer
Rural Work Department
Works Division, Saharsa

Executive Engineer
Rural Work Department
Works Division, Saharsa

Continuation