



कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल, मढ़ौरा।

E-Mail – eerwd.marhaura@yahoo.com

पत्रांक:– 542(अनु०)

मढ़ौरा/दिनांक:– 16/04/2025

प्रेषक:–

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी–सह–सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, बिहार, पटना।

विषय:– शीर्ष **MR-3054** योजनान्तर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत स्वीकृत पथ में कराये गये कार्य का आवंटन मॉग के संबंध में।

प्रसंग:– भवदीय के पत्रांक:-113 अनु०, दिनांक:-10-01-2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि इस कार्य प्रमंडल, अंतर्गत शीर्ष-**3054 (MR-3054)** अंतर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत संवेदक में 0 मी० राजेश्वरी कन्स्ट्रक्शन प्रा० लि० के द्वारा पथ में किये गये कार्य का अधियाचना उक्त प्रासंगिक पत्र द्वारा प्राप्त विहित प्रपत्र में भरकर आवंटन मॉग हेतु अधियाचना-पत्र सादर समर्पित की जा रही है।

अतः अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये पथवार राशि कॉलम सं०-18 के अनुरूप पथ में आवंटन उपलब्ध कराने की कृपा की जाय ताकि संबंधित संवेदक द्वारा पथ में किये गये कार्य का भुगतान किया जा सकें।

अनु०-1) अधियाचना प्रपत्र।

2) 19 ए प्रपत्र।

3) BOMP Indicator Report संलग्न।

विश्वासभाजन

15/4/25

15/04/25
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

16/4/25


FORM GER-19-A

(See Government of India'S Decision (I) below Rule -150)
Form of Utilization Certificate up to the Month of March-2025
PIU:- Executive Engineer RWD Works Division, Marhaura


SL No	Name of Scheme	Sanction No & Date with Amount (in Lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural Roads under MR-3054 Rural Road Maintenance Policy-2018 (Ledger ID-7069)	सचिव ब्राडा के पत्रांक-29 वे दिनांक-30-03-2025	10760.54279	Certified that out of Rs-10760.54279 Lacs received during the Years, 2018-19 & 2019-20, 2020-21, 2021-22, 22-23, 23-24 & 2024-25 in favour of E.E., R.W.D. Works Division Marhaura Sum of Rs- 10714.22499 Lacs has been utilized for the Purpose of MR-3054 New Maint. Policy-2018 Scheme as given in the margin for Which it was Sanctioned and that the balance of Rs-46.31780 Lacs remaining unutilized at CFMS the end of the period under report.


Sr. DAO

R.W.D. (W) Division Marhaura


Executive Engineer

R.W.D. (W) Division Marhaura


15/4/25.

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of works Division:- Rural Work Department, Work Division, Marhaura.

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA) Total		Agreement Amount (In Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Alloted Amount (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done. (In Lakh)	Remarks
					Length (In Km.)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/SA/MAR/23/0003 MR-N/22-23 Marhaura/05	Rasulpur - Rahimpur Karan	31306202089	Lt.- No-845 Date-01-08-2022	1.200	73.77000	61.13623	11.73995	07/MR-3054- N/MBD/2023-24 06-10-2023	05-07-2024		2921.91	25mm	5%	58.89467	58.89467	1.64925	Work Completed
Total:-															58.89467	58.89467	1.64925	

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2. Up-to-date Physical Progress has been Uploaded in MIS.

15/4/25

15/09/25
Executive Engineer
Rural Work Department
Work Division, Marhaura

Abhinav
15/4/25

Name of Road :-Rasulpur - Rahimpur Karan

Name of Contractor:-Maa Rajeshwari Construction Private Limited

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI,TEGORY mm/km	ROAD	Latitude	Longitude	Event
26/6/24	15:30:12	41	0.1	150	30.1	1500	3256 G		25.93711	84.877288	Normal
26/6/24	15:30:24	41	0.1	280	30.5	2800	3259 G		25.93693	84.878113	Normal
26/6/24	15:30:36	41	0.1	220	30.2	2200	3054 G		25.93692	84.878988	Normal
26/6/24	15:30:48	41	0.1	320	30.1	3200	3156 G		25.93686	84.879697	Normal
26/6/24	15:31:00	41	0.1	110	25.8	2500	3056 G		25.93668	84.880538	Normal
26/6/24	15:31:12	41	0.1	190	30.5	1900	2895 G		25.93623	84.88111	Normal
26/6/24	15:31:24	41	0.1	220	30.7	2200	3156 G		25.93338	84.881598	Normal
26/6/24	15:31:36	41	0.1	270	30.3	2700	2785 G		25.93324	84.881228	Normal
26/6/24	15:31:48	41	0.1	270	27.9	2700	3054 G		25.93247	84.880875	Normal
26/6/24	15:32:00	41	0.1	300	25.8	3000	2589 G		25.93183	84.880673	Normal
26/6/24	15:32:12	41	0.1	310	28.8	3100	2478 G		25.93135	84.880353	Normal
26/6/24	15:32:25	41	0.1	250	26.9	2500	2325 G		25.93094	84.88003	Normal
			Length	1.2	Value IRI		2921.91				

$$Y = 0 * X^2 + 0.816 * X + 249$$

$$X = 0$$

$$Y = 249$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

B. L. Singh
26/06/24
2

Rajeshwari
26/06/2024

Rajeshwari
28/6/24

Lab Job number :384

Date :26/06/2024

Name of Customer :Maa Rajeshwari Construction Private Limited

Name of Work/ Road :Rasulpur - Rahimpur Karan

Sr.no Location of Corrected U.I Road catagory
test(in km) value(mm/km)


1	0.1	3256 G
2	0.2	3259 G
3	0.3	3054 G
4	0.4	3156 G
5	0.5	3056 G
6	0.6	2895 G
7	0.7	3156 G
8	0.8	2785 G
9	0.9	3054 G
10	1	2589 G
11	1.1	2478 G
12	1.2	2325 G

C. Anurag
26/06/24

Z. J. J.
26/06/2024

Rajeshwari
26/6/24

File : F:\BUMP\Maa Rajeshwari Construction Private Limited\Rasulpur - Rahimpur Karan\125689.Xls, Section No.
Name of Customer : Maa Rajeshwari Construction Private Limited, Name of Work/ Road : Rasulpur - Rahimpur Karan.



G. K. S. / L. S.
26/06/24
26

26/06/2024
26/06/2024

26/06/24
26/06/24

Rasulpur to Rahimpur Kachh. (MR-3054 N)

Schedule XLV-Form No. 134

23/0003

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल मढ़ौरा

DIVISION

Amnolpur.

SUB-DIVISION

Maa Rajeshwari Construction Pvt. Ltd.

MEASUREMENT BOOK

988.

2nd and final bill-

18

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>N/Work</u> - M.R. to Road from Rasulpur to Rahimpur Kanan.					
<u>N/Agency</u> - M/S Ma Rajeshwari Construction Pvt. Ltd., Vill+P.O - Fulwariya, P.S - Maken, Dist - Saran, Bihar.					
<u>Agreement No.</u> - 07/M.R. 3054-N/MBD/2023-24					
<u>Package No.</u> - MR - N/22-23, Markhura/05					
<u>Date of commences</u> - 06/10/2023					
<u>Date of completion</u> - 05/07/2024.					
<u>Record measurement</u>					
					Nil.

Kashif Aza

27/02/25

JE

Abstract of cost.

① 1	Cleaning & grubbing of road land - do - do - all comp. job.				
	TMB Page no 10, item no. 1				
	0.240 Ha x @ Rs 62032.43/Ha				
					= Rs 14888.00
② 2	Construct. of sub-grade & Earthen shoulder - do - do - all comp. job				
	TMB Page no. 10, item no. 2				
	504.00				
	24.00 m ³ x @ Rs 25371/m ³ = Rs 127870.00				
	⑩				

Continuation

Rs 142758.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B.F-Rs 142758 200
③ 3	Costs. of G.S.B gr-II with S/M & L/S - do do - all comp. job				
	TMB Page no. 10, item no. 3				
	24.22 m ³ x @ Rs 2596.00/m ³				
					= Rs 62877 200
④ 4	P/V, laying, spreading WBM Gr 2 do do - all comp. job.				
	TMB Page no. 10, item no. 4				
	17.00 m ³ x @ Rs 5688.74/m ³				
					= Rs 96709 200
⑤ 5	P/V, laying, spreading W.B.M Gr 3 - do do - all comp. job.				
	TMB Page no. 11, item no. 5				
	34.02 m ³ x @ Rs 5181.74/m ³				
	⑩				= Rs 176283 200
⑥ 6	P/V & applying primer coat with SS-1 - do do - all comp. job				
	TMB Page no. 11, item no. 6				
	453.60 m ³ x @ Rs 62.08/m ³				
					= Rs 28159 200
⑦ 7	P/V & applying tack coat with RS-1 - do do - all comp. job.				
	TMB Page no. 11, item no. 7				
	528.60 m ³ x @ Rs 21.22/m ³				
					= Rs 11217 200

Continuation

C.O - Rs 518003 200

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F.Rs	518003 = 00
⑧ 8	P/v, laying & robbing 20mm thick on patch - dodo all comp. job				
	TMB Page no. 11, item no. 8				
	528.60 m ² x @ Rs 272.51/m ²				
					= Rs 144049 = 00
⑨ 9	P/v & applying Tack coat with R.S.I - dodo - all comp. job.				
	TMB Page no 12, item no 9				
	3000.00 m ² x @ Rs 17.36/m ²				
					= Rs 52080 = 00
⑩ 10	P/v & laying 20mm thick S.D.C - dodo - all comp. job.				
	TMB Page no 12, item no. 10				
	75.00 m ² x @ Rs 14824.52/m ²				
					= Rs 11,11,839 = 00
⑪ 11	Const. of unreinforced RCC M30 - dodo - all comp. job.				
	TMB Page no. 12, item no. 11				
	240.00 m ² x @ Rs 8786.05/m ²				
					= Rs 2108652 = 00
⑫ 12	Laying B.E. Salling in both side - dodo - all comp. job.				
	TMB Page no 12, item no. 12				
	195.00 m ² x @ Rs 541.84/m ²				
					= Rs 105659 = 00
⑬ 13	P/v & fixing RCC MIS grade				

Continuation

4040292 = 00

C.O - Rs 2142282 = 00

(K)

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					Bof-RS 40402822.00
					Km 200 m stone all comp. job.
					TMB Page no. 12, item no. 13A
					300 x @ Rs 3029.06/Each
					= Rs 9087.00
(14)					200 m Stone
14					TMB Page no. 12, item no. 13B
					05 NOS x @ Rs 869.82/Each
					= Rs 4349.00
(15)					P/V & fixing direction & place
15					identification board - door all comp. job
					TMB Page no. 12, item no. 17
					0.96 m ² x @ Rs 14918.71/m ²
					= Rs 14322.00
(16)					P/V & fixing traffic sign
16					board - door all comp. job
					600mm equilateral triangle
					TMB Page no. 13, item no. 15C
					06 NOS x @ Rs 4416.11/Each
					= Rs 26497.00
(17)					600 mm Circular.
17					TMB Page no. 13, item no. 15(ii)
					04 NOS. x @ Rs 4352.05/Each
					= Rs 17408.00
(8)					600x450 mm rectangular.
8					TMB Page no. 13, item no. 15(iii)
					02 NOS x @ Rs 4208.32/Each = Rs 8417.00

Continuation

C.O. Rs 4120362=00 =00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
18				B.F-RS4	120362 = 00
(19) 19				P/V & fixing R.C.C. MIS	
				grade boundary pillar - do do	
				all comp. job	
				TMB Page no. 13, item no. 16	
				16.00 NOS x @ Rs 738.55/Each	
				= Rs	11817 = 00
(20) 21				Planting of trees with one	
				year maintenance - do do - all comp. job	
				TMB Page no. 13, item no. 17	
				54.00 NOS x @ Rs 1091.24/Each	
				= Rs	58927 = 00
(21) 22				P/V & laying Hot applied Road	
				Marking - do do - all comp. job	
				TMB Page no. 13, item no. 18	
				240.00 m ² x @ Rs 823.80/m ²	
				= Rs	197712 = 00
(22) 24				P/V & fixing MMSV information	
				sign & logo board - do do - all comp. job	
				TMB Page no. 13, item no. 19	
				03 NOS x @ Rs 10964.52/Each	
				= Rs	32894 = 00
(23) 25				P/V B/Work (1:3) in parapet	
				- do do - all comp. job.	
				TMB Page no. 14, item no. 20	
				8.64 m ³ x @ Rs 6554.60/m ³	
				= Rs	56632 = 00

Continuation C = Rs 4478344 = 00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F-RS	4478344.00
(24)				P/V Smitack C.P. (1:4)	
26				perpet-dado all comp. job	
				TMB Page no. 14, item no 21	
				$60.40 \text{ m}^3 \times @ \text{Rs } 191.83 / \text{m}^3$	
				= Rs	11587.00
(25)				Painting coat on perpet	
27				-dado all comp. job.	
				TMB Page no. 14, item no 22	
				$101.76 \text{ m}^2 \times @ \text{Rs } 116.86 / \text{m}^2$	
				= Rs	11892.00
(26)				H.P.C - 1000 mm ϕ	
28				E/W excavation in foundation	
				-dado all comp. job	
				TMB Page no. 14, item no 23	
				$59.60 \text{ m}^3 \times @ \text{Rs } 350.04 / \text{m}^3$	
				= Rs	20862.00
(27)				P/V PCC MIS in found ⁿ	
29				-dado all comp. job.	
				TMB Page no. 14, item no 24	
				$5.92 \text{ m}^3 \times @ \text{Rs } 746.55 / \text{m}^3$	
				= Rs	44166.00
(28)				P/V 100A B/W (1:4) in heel	
30				walls-dado all comp job	
				TMB Page no. 14, item no 25	
				$55.31 \text{ m}^3 \times @ \text{Rs } 676.91 / \text{m}^3$	
				= Rs	374167.00
(29)				P/V & laying RCC Pipe 100A	
31				Continuation	
				CO-RS	4941018.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				B.F. RS 4341018	2.00
				1000 mm ϕ H.P. - do do all comp. job	
				TMB Page no. 15, item no. 26	
				15.00 m x @ RS 7242.60/m	
				= RS	108639.00
30				P/V 15mm thick C.P. (1:4)	
32				on parapet - do do all comp. job	
				TMB Page no. 15, item no. 27	
				117.022 m ² x @ RS 191.83/m ²	
				= RS	22448.00
31				P/V 15mm thick punning	
33				- do do - all comp. job	
				TMB Page no. 15, item no. 28	
				26.52 m ² x @ RS 60.77/m ²	
				= RS	1612.00
				Total - RS	5073717.00
				Add GST @ 18% (+) RS	913269.00
				Add Labour Less @ 10% (+) RS	50737.00
				Add S. Fees — (+)	16669.00
				Total - RS	6054392.00
				Less previous bill to RS	5889467.00
				Net - RS	164925.00
				Kashy A/P	
				27/02/25	
				JE	
				27/04/25	
				C & P	
				15/04/25	
				EE	

Continuation