

MR-N/23-24 chqpra-2/05

MBND: 3666

Schedule XLV-Form No. 134

Dhobwa/ Bazar chhitam Pmbsy to upto

Dhaman South tola.

DIVISION

Maq Bhagwati Construction-1 SUB-DIVISION

"Baniyapur"

Measurement Book

MBND-3666

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Dhobnal					
bazar Chhitani Prasy					
to up to Dhanaw South					
Tola					
Agency :- maa Bhagwati Construction					
Agreement no :- 15MSD/24-25					
Date of Start :- 06.09.2024					
Date of Completion :-					
Block :- Banijapur					
Date of measurement :- 14.02.25					
① Printing new letter and figures of any					
$2 \times 35200 = 70400$ per cm					
(2) Brick masonry work in					
C.M 1:3 in parapet					
$4 \times 2 \times 6.00m \times 0.40m \times 0.60m = 11.52m^2$					
(3) Plastering with C.M (1:4)					
On brick work in Sub					
$4 \times 2 \times 6.00m \times (0.60 + 0.40 + 0.60)m = 76.80m^2$					
$4 \times 2 \times 2 \times 0.40m \times 0.60m = 3.84m^2$					
					80.64m ²
(4) Painting two coats i/c					
primer coat					
Qty. Same as 1 st no :- ② / p. ② ①⑧					
= 80.64m ²					
Sign					
14.02.25					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) P/A - primer coat with bitumen emulsion (SS-1) —					
Qty. vide TMBP (11)					
1. no :- (6) = 1076.67 m ²					
@ Mr 59 = 66/m ²					Mr 64234=00
(7) P/A tack coat with bitumen emulsion (PS-1) —					
Qty. vide TMBP (11)					
1. no :- (7) = 1076.67 m ²					
@ Mr 20 = 53/m ²					Mr 22104=00
(8) P/L and rolling of close graded premix —					
Qty. vide TMBP (11)					
1. no :- (8) = 1076.67 m ²					
@ Mr 294 = 57/m ²					Mr 317155=00
(9) P/A tack coat with bitumen emulsion (PS-1) —					
Qty. vide TMBP (11)					
1. no :- (9) = 3600.00 m ²					
@ Mr 17 = 14/m ²					Mr 61704=00
(10) P/L semi dense bituminous concrete —					
Qty. vide TMBP (11)					
1. no :- (10) = 90.00 m ²					
@ Mr 15695 = 98/m ²					Mr 1412638=00
(11) Const. of dry lean cement concrete —					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) 600mm circular					
Qty. vide TMBP (12)					
1. no: (16) = 4 nos.					
@ Pr 4413 = 37/no.				Pr 17653 = 00	
(18) 600mm x 450mm rect.					
Qty. vide TMBP (15)					
1. no: (18) = 4 nos.					
@ Pr 4268 = 64/no.				Pr 17075 = 00	
(19) R.C.C M5 grade boundary pillars					
Qty. vide TMBP (13)					
1. no: (19) = 48 nos.					
@ Pr 815 = 94/no.				Pr 39165 = 00	
(20) Printing new letter and figures of any shade					
Qty. vide TMBP (18)					
1. no: (20) = 704.00 per cm					
@ Pr 0 = 72/letter				Pr 514 = 00	
(21) P/L of not applied					
(22) thermoplastic Compound					
Qty. vide TMBP (12)					
1. no: (24) = 420.00 m ²					
@ Pr 886 = 39/m ²				Pr 372264 = 00	
(22) (21) Planting of trees by the road					
Qty. vide TMBP (13)					
1. no: (20) = 96 nos.					
@ Pr 1254 = 41/no.				Pr 120423 = 00	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23) P/F of typical masonry in formatory sign —					
Qty. vide TMB P(13)					
1. no. — (22) = 2 nos.					
@ M-11531 = 07/m ²					M-23062 = 00
(24) Brick masonry work in c.m (1:3) —					
Qty. vide TMB P(18)					
1. no. — (2) = 11.52 m ²					
@ M-6493 = 83/m ²					M-74809 = 00
(25) Plastering with c.m (1:2) on brick —					
Qty. vide TMB P(18)					
1. no. — (3) = 80.64 m ²					
@ M-213 = 94/m ²					M-17252 = 00
(26) Painting two coats i/c primer coat —					
Qty. vide TMB P(18)					
1. no. — (4) = 80.64 m ²					
@ M-133 = 61/m ²					M-10774 = 00
					M-10179138 = 00
Less 16.16% below					(-) M-1644949 = 00
					M-8534189 = 00
Add 18% GST					(+) M-1536154 = 00
Add 1% L. Cons					(+) M-85342 = 00
Add 1% L. Cons S. Fee					(+) M-104056 = 00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F Rs 10259741=00		
Less for prev. allotment (-)			Rs 101,00,000=00		
			Rs 159741=00		
1					
Sagunb					
22.03.25					
J.E.					
material			Statement (This Bill)		
Bricks = 5760 nos					
@ Rs 5=08/no.					Rs 29261=00
Coarse Sand = 12.096m ³					
@ Rs 502=80/m ³					Rs 6082=00
					Rs 35343=00
Less 16.16 1% below (-)					Rs 5711=00

Rs 29622=00

Sagunb

22.03.25

J.E.