

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 658 अनु0 / चकिया, दिनांक: 11 / 04 / 2025

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,


उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची।

2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,




कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल-चकिया।

ज्ञापांक- 658 दिनांक- 11-04-2025


प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची।

2. मापी पुस्त की छाया प्रति।



कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल-चकिया।



**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In lakh)	up-to- date expenditure as per MIS (In Lakh)	Requisition against work done. (In Lakh)	Remarks	
				Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	0006 RM/EA/CHA/23/0	SH 54 - LALBANIYA	31708402010	Latter No.1970 Date- 31.03.2023	1.720	73.373	58.10043	19.77672	08 MBD/23-24 Date- 11.12.23	10.09.2024	Work in Progress	2316.00	25	05.00	49.58144	49.58144	8.44820	Work Completed
2	006 RM/EA/CHA/23/0	Kesariya To Bankat Maffi Road	31708412037	Latter No.1970 Date- 31.03.2023	0.600	26.507	21.21700	7.12603	08 MBD/23-24 Date- 11.12.23	10.09.2024	Work in Progress	2368.00	25	05.00	17.32444	17.32444	3.79962	Work Completed
3	006 RM/EA/CHA/23/0	L023-R.E.O ROAD TO LALBABU RAY TOLA (VR5)	31708402015	Latter No.1970 Date- 31.03.2023	2.100	121.873	103.84493	23.86153	08 MBD/23-24 Date- 11.12.23	10.09.2024	Work in Progress	2518.00	25	05.00	67.80932	67.80932	35.95835	Work Completed
					4.420	221.7530	183.16236	50.76428							134.7152	134.71520	48.20617	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.


 Executive Engineer,
 Rural Works Department,
 Works Division, Chakia.

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 04/2025
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lacks)	particulars
1	M.R. (3054) New maintenance Policy-2018	12593.57921	12593.57921	Certified that out of Rs.12593.57921 Lakh Receive upto the year.2024-25 executive engineer RWD, (W) DIV, chakia a sum of RS.12485.22448 Lakh has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs.108.35473 lakh remaining unutilized at this end of the (up to 04/2025)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-


- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)


11/04/25

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.


11/04/25

2nd on A/c bill

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work- Constn of road from					
SN-54 (SH-54) to Lelbaniya					
under M/R-3054					
Agency- M/S Shandilya Enterprises					
At- Gayatri Nagar Motihari					
Agreement No- 08 MBD/2023-24					
Date of Start- 11/12/2023					
Date of Completion- 10/09/2024					
Actual date of Completion- 31-05-2024					
Record Entry					
① Constn of subgrade					
and earthen shoulder					
$2 \times 10 \times 30 \times 0.670 \times 0.30 = 12.060 \text{ m}^3$					
$2 \times 10 \times 30 \times 0.700 \times 0.30 = 12.600 \text{ m}^3$					
$2 \times 5 \times 30 \times 0.680 \times 0.30 = 61.20 \text{ m}^3$					
$2 \times 7 \times 30 \times 0.670 \times 0.30 = 84.42 \text{ m}^3$					
$2 \times 5 \times 30 \times 0.700 \times 0.30 = 63.00 \text{ m}^3$					
$2 \times 2 \times 30 \times 0.650 \times 0.30 = 23.40 \text{ m}^3$					
$2 \times 1 \times 30 \times 0.650 \times 0.30 = 11.70 \text{ m}^3$					
$2 \times 2 \times 30 \times 0.620 \times 0.30 = 22.32 \text{ m}^3$					
$2 \times 1 \times 30 \times 0.600 \times 0.30 = 10.80 \text{ m}^3$					
$2 \times 1 \times 30 \times 0.650 \times 0.30 = 11.70 \text{ m}^3$					
$2 \times 1 \times 30 \times 0.670 \times 0.30 = 12.06 \text{ m}^3$					
$2 \times 1 \times 30 \times 0.650 \times 0.30 = 11.70 \text{ m}^3$					
$2 \times 1 \times 30 \times 0.700 \times 0.30 = 12.60 \text{ m}^3$					
$2 \times 1 \times 10 \times 0.650 \times 0.30 = 3.90 \text{ m}^3$					
701.40 m ³					

Continuation

Abstract of cost

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land					
Q-VTMBP24① = 0.344 ha					
c. h. 72697 = 86/ha c. h. 25008 = 0					
② Constn of subgrade and earthen shoulder					
Q-VTMBP24② = 701.40 m ³					
c. h. 264 = 23/m ³ c. h. 185,331 = 0					
③ Prov. granular sub base grading II					
Q-VTMBP24③ = 37.52 m ³					
c. h. 2848 = 46/m ³ c. h. 1,06,874 = 0					
④ Prov. laying, spreading and compacting w. b. m. grade - 2					
Q-VTMBP24④ = 46.62 m ³					
c. h. 5479 = 77/m ³ c. h. 2,55,439 = 0					
⑤ Prov. laying, spreading and compacting w. b. m. grade - 3					
Q-VTMBP24⑤ = 80.04 m ³					
c. h. 5256.69/m ³ c. h. 4,20,745 = 0					
⑥ Prov. prime coat with emulsion (SS1)					
Q-VTMBP24⑥ = 1067.20 m ²					
c. h. 59 = 34/m ² c. h. 63,328 = 0					
					1056725 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Prov ⁿ Tack coat with emulsion (Rsi)					
Q-VTMBP24⑦ = 7202.57H					
e R. 20.39/H ² - R. 1.46860200					
⑧ Prov ⁿ laying and rolling of close graded Benix surfacing of 20mm thick mix seal					
Q-VTMBP24⑧ = 1067.20H					
e R. 297.42/H ² - R. 3.17407200					
⑨ Prov ⁿ laying S.D.B.c					
Q-VTMBP25⑨ = 153.37H					
e R. 15535.50/H ² - R. 2382.817200					
⑩ Const ⁿ of un-reinforced Pcc Pavement					
Q-VTMBP25⑩ = 60.58H					
e R. 9268.25/H ² - R. 5.61471200					
⑪ Prov ⁿ and fixing Km Stone					
Q-VTMBP30⑪ = 2 Nos					
e R. 3310 = 79/each R. 6622=00					
⑫ Prov ⁿ and fixing 200mm Stone					
Q-VTMBP30⑫ = 7 Nos					
e R. 908.87/each R. 6362=00					
⑬ 600mm equilateral					
Q-VTMBP30⑬ = 6 Nos					
e R. 4707.46/each R. 28245200					
					4506,511=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑭ 600mm circular					
Q-VTMBP30⑭ = 2 Nos					
C.R. 6157.09/each					12314.60
⑮ 600mm x 450 mm					
Q-VTMBP30⑮ = 2 Nos					
C.R. 6008.90/each					12017.80
⑯ Prov'n and fixing boundary pillar					
Q-VTMBP30⑯ = 26 Nos					
C.R. 690.02/each					17941.20
⑰ Planting of trees					
Q-VTMBP31⑰ = 81 Nos					
C.R. 1216.91/each					98570.00
⑱ Prov'n and laying Road Marking (B.T. Portion)					
Q-VTMBP30⑱ = 324.00 H					
C.R. 886.39/H					287190.00
⑲ Prov'n Pedestrian Crossing					
Q-VTMBP30⑲ = 8.00 H					
C.R. 886.39/H					7091.20
⑳ Prov'n laying Road Marking (C.C. Portion)					
Q-VTMBP30㉑ = 20.00 H ²					
C.R. 984.75/H					19695.00
㉒ Prov'n and fixing MMSY informative sign board.					
					49,61,329.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q-VTMBP 31 @ = 3 Nag					
e R. 14008.25/each					42028.25
					R. 5003354.25
Add 1% Labour cess (+)					50034.25
Add 18% GST (+)					9,00604.25
Add seigniorage fee (+)					43904.25
					R. 59,97,896.25
Less 3.25% below (-)					1,94,932.25
					R. 58,02,964.25
Less Prev. Pay (-)					R. 49,58,144.25
					R. 8,44,820.25
Q-hand 4					
31-05-2024					
2-5					

limited R 362856.25