

220
Rs 7955563/-

NARAYAN TO SHIRSH TOLA VIA PURA
NARAYAN TOLA (SC)

Schedule XLV-Form No. 134

BALSON DIVISION

KADWA SUB-DIVISION

MBNO-1266

Measurement Book

M/S ROBERT ENTERPRISES
Ag. No. - 118 (JRD) / 2018-19

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Maint of					
Road from Narayanpur					
to Shirs Talga via Purab					
Talga, under MMBSY (SC)					
Agency:- M/S Robust Enterprises					
Ag. NO:- 118 SBP/2018-2019					
Date of Start:- 17.12.2018					
Date of Completion:- 16.12.2019					
Actual date of Completion:-					
15.03.2020					
Date of entry:- 12/03/2025					

Record entry

① Restoration of Rain Gutz

With Soil-do-all Complete Job

$$2 \times 3.40 \times 1.10 \times 0.300 = 2.24 \text{ m}^3$$

$$5 \times 3.00 \times 1.120 \times 0.350 = 5.88 \text{ m}^3$$

$$10 \times 1.80 \times 1.10 \times 0.400 = 7.92 \text{ m}^3$$

$$4 \times 3.50 \times 1.120 \times 0.500 = 7.84 \text{ m}^3$$

$$7 \times 4.10 \times 1.10 \times 0.600 = 18.94 \text{ m}^3$$

$$6 \times 3.80 \times 1.125 \times 0.450 = 11.54 \text{ m}^3$$

$$2 \times 5.70 \times 1.10 \times 0.600 = 7.52 \text{ m}^3$$

$$9 \times 2.80 \times 1.120 \times 0.500 = 14.11 \text{ m}^3$$

$$4 \times 2.50 \times 1.10 \times 0.300 = 3.30 \text{ m}^3$$

$$2 \times 4.70 \times 1.10 \times 0.300 = 3.10 \text{ m}^3$$

Continuation

$$\text{G.O} = 82.39 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Maint of 200 m and km Stone do - all complete job.					
0.49 KM Vide PMB Pg - (45)					
@ Rs 582.10/KM					Rs 285.00
(8) Cutting of branches of trees - do - all complete job.					
1.00 NOS Vide PMB Pg - (45)					
@ Rs 107.48/each					Rs 430.00
(9) Cutting of shrubs from road way - do - all complete job.					
18.00 NOS Vide PMB Pg - (45)					
@ Rs 6.60/each					Rs 119.00
(10) White washing of parapet Wall - do - all complete job.					
61.92 m ² Vide PMB Pg - (46)					
@ Rs 16.48/m ²					Rs 1020.00
Total					Rs 241,238.00
Less 10% Below					Rs 24,124.00
					Rs 2,17,114.00

Attested
Executive Engineer
Rural Works Department
Works Division, Barsoi

Continuation
12/03/2025
J.B

13/03/2025
13/03/25