

ALAPOKHAR TO BALLIGANJ VILLAGE
DAULA PUR (MUGGY SC)

Schedule XLV-Form No. 134

B. ARSOI DIVISION

KADWA SUB-DIVISION

MB NO - 1086

Measurement Book

3307461/- (by GMS)

- 1177273 = 00

- 5363134 = 00

M/S. ROBUST ENTERPRISES
Ag. No. 119 (S.B.D.) / 2018-19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maint of					
Road from Alapokhar to					
Balugant village via					
Maulatpur, under MMBSV					
(sc)					
Agency:- M/s Robust enterprises					
Agr NO:- 119 SBD/2028-2019					
Date of start:- 17.12.2018					
Date of completion:- 16.12.2019					
Actual date of completion:-					
16.03.2020					
Date of entry:- 12/03/2020					

Record Entry

① Restoration of Rain Cuts

With Soil - do - all

Complete Job.

$$2 \times 3.10 \times 1.10 \times 0.200 = 2.04 \text{ m}^3$$

$$2 \times 4.20 \times 1.120 \times 0.350 = 3.29''$$

$$5 \times 3.40 \times 1.10 \times 0.400 = 7.48''$$

$$4 \times 5.10 \times 1.120 \times 0.500 = 11.42''$$

$$8 \times 2.80 \times 1.10 \times 0.600 = 14.78''$$

$$10 \times 1.90 \times 1.120 \times 0.900 = 8.51''$$

$$2 \times 2.90 \times 1.125 \times 0.450 = 2.93''$$

$$3 \times 7.10 \times 1.10 \times 0.300 = 7.02''$$

$$1 \times 6.70 \times 1.125 \times 0.300 = 2.26''$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Cutting of branches of trees - do - Complete Job.					
3.0 NOS vide TMB pg - (79)					
@ Rs 107.48/each					Rs 322.00
(9) Cutting of Shrubs from road way - do - all Complete Job.					
11.0 NOS vide TMB pg - (79)					
@ Rs 6.60/each					Rs 72.00

(10) White Graveling of Parquet Way - do - all Complete Job.					
63.00m ² vide TMB pg - (80)					
@ Rs 16.48/m ²					Rs 1038.00

Total Rs 1,51,670.00					
Less 10% Below Rs 1,51,670.00					
Rs 1,36,503.00					

Attested
Executive Engineer
Rural Works Department
Ward Division, Barsoi

Continuation