

2nd and final bill

Sch. XLV Form No 134 **18**

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road from L. 056-107 to Kamalpur under M.R. 3054					
Agency - Dharmendra Kumar Hishra					
Agreement No. 07 MR 3054/MBD/2024-25					
Agreement Value - 53,24,668=0					
Const ⁿ cost - 41,00,316=0					
Maintenance cost - 12,24,352=0					
Date of start - 20/08/2024					
Date of Completion - 19/05/2025					
Actual date of Completion 01/01/2025					
Further work - Nil					

Abstract of cost

① Clearing and grubbing road land

Q-VTMB/11① = 0.24 hect

c.R. 76926.08/hect R. 18462=0

② Constⁿ of subgrade and earthen shoulder

Q-VTMB/11② = 708.30m²

c.R. 261.18/m² R. 184994=0

③ Prov. granular subbase grading II

Q-VTMB/11③ = 55.27m²

c.R. 2568.23/m² R. 141946=0

Continuation



