

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, गोपालगंज-2

पत्रांक 497-8190

दिनांक-16/4/25

प्रेषक,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, गोपालगंज-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी -सह-
सचिव,
ब्राडा,
बिहार, पटना।

विषय:-नाबार्ड शीर्ष अन्तर्गत अनुरक्षण मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक योजनान्तर्गत कराये गये कार्य के भुगतान हेतु संलग्न मांग पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा की जाए।

अनु०:- यथोक्त।

विश्वासभाजन
16.04.25
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोपालगंज-2

राज्य योजना (पत्राई) अन्तर्गत पर्यटन परियोजना अनुदान अभियान प्रारंभ

क्र.सं.	कार्य प्रकल्प का नाम	योजना का नाम	एकरचना के अनुसार प्राथमिकता राशि वर्षवार					वर्ष की राशि वर्षवार										प्रशासनिक स्वीकृति की राशि एवं प्रस्तावित अनुमानित परिमाण (लाख में)	प्राथमिक अनुदान की राशि एवं प्रस्तावित अनुमानित परिमाण (लाख में)	अनुदान हेतु प्रशासनिक स्वीकृति का प्रतीक / दिनांक	पूरा निर्माण कार्य करने की वास्तविक तिथि	वर्तमान अनुमानित राशि					कुल राशि अतिरिक्त राशि (लाख में)
			प्रथम वर्ष राशि (लाख में)	द्वितीय वर्ष राशि (लाख में)	तृतीय वर्ष राशि (लाख में)	चतुर्थ वर्ष राशि (लाख में)	पंचम वर्ष राशि (लाख में)	कुल राशि (लाख में)	प्रथम वर्ष राशि (लाख में)	द्वितीय वर्ष राशि (लाख में)	तृतीय वर्ष राशि (लाख में)	चतुर्थ वर्ष राशि (लाख में)	पंचम वर्ष राशि (लाख में)	कुल राशि (लाख में)	प्रथम वर्ष राशि (लाख में)	द्वितीय वर्ष राशि (लाख में)	तृतीय वर्ष राशि (लाख में)					चतुर्थ वर्ष राशि (लाख में)	पंचम वर्ष राशि (लाख में)	कुल राशि (लाख में)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26		
		Jhujhawa Salehpur PMGSY Sadak Ramashish Sharma ke ghur ke pas to Rampurwa jola, Bandh Tola	0.64874	0.83524	0.98368	1.22154	1.44260	5.13180	0.64258	0.8229	0.983	1.2103	0	3.65878	114.94 / 8712/17.10.2017	114.94	8712/17.10.2017	26.03.2019	0	0	0	1.2103	1.39356	2.60386	2.60386		
		Hakam Derakuli Road to Trivikramdev Nagar Hall	0.80816	1.48755	5.13321	2.86069	6.04634	16.336	0.70911	1.47463	5.01006	0	0	7.1938	135.893 / 5030/18.09.2019	137.20604	5030/18.09.2019	26.01.21	0	0	0	2.80101	0	2.80101	2.80101		

1. कार्य विशिष्टता के अनुसार पूर्ण कर दिया गया है।
2. पर्यटन में MONITORING से संबंधित कोई सुधार प्रतिवेदन लक्षित नहीं है।
3. अनुमानित परिमाण विषय की कुल राशि प्रशासनिक स्वीकृति की राशि से 20% अधिकतम सीमा के भीतर है साथ ही अनुमानित परिमाण के नदों की मात्रा का विस्तार किया गया है।
4. BRIMS Inspection में पर्यटन की स्थिति संतोषजनक है।
5. अनुदानक - प्रशासनिक स्वीकृति का पर्यटन अनुमानित परिमाण विषय एवं एकरचना की अभिप्रायित प्रती।
6. CFMS 2.0 में कार्य नहीं करने के कारण भुगतान नहीं हो सका, पुनः अधिवासित राशि का आवंटन उपलब्ध कराया जाए।
7. CFMS 2.0 में दिनांक 25.03.2025 को आवंटन उपलब्ध कराया गया, जिसके बजट से दिनांक 26.03.2025 से मिल नहीं देने के कारण भुगतान नहीं हो सका, पुनः अधिवासित राशि का आवंटन उपलब्ध कराया जाए।

प्रमुख निदेशक पर्यटन
प्रदेशीय कार्य विभाग, कार्य प्रकल्प
गोपालगंज-2

16.04.25

कार्य प्रकल्प अभियंता
प्रदेशीय कार्य विभाग
गोपालगंज-2

16.04.25



बिहार BIHAR

In Thachua Salehmy P. M. S. Sadak Ramasubash Sharma
the other the other the Rimpunwa Ltd., Mandal 104 under NABARD,
and there after undertake routine maintenance for five years; and the employer has
accepted the bid by the contractor for the execution and completion of such works and
the remedying of any defects and routine maintenance therein at a total
cost Rs. 1,12,88,583.10 (Rs one crore twelve Lacs eight thousand
five hundred & eighty three) only.

Construction cost Rs. 1,07,04,694.24 (Rs. one crore seven Lacs four
thousand six hundred & forty four) only. Five year
maintenance cost Rs. 5,83,890.86 (Rs. Five Lacs three thousand
nine hundred & thirty nine) only.

NOW THIS AGREEMENT WITNESSETH as follows :

1. In this agreement, words and expression shall have the same meanings as are respectively assigned to them in the conditions of contract hereinafter referred to and they shall be deemed to form and be read and construct as part of this agreement.
2. In consideration of the payments to be made by the Employer to the Contractor as hereinafter mentioned, the Contractor hereby covenants with the Employer to execute and complete the works and remedy any defects therein in conformity in all aspects with the provisions of the contract and undertaking routine maintenance for five years.
3. The Employer hereby covenants to pay the Contractor in consideration of the Execution and completion of the work and the remedying the defects wherein and undertaking routine maintenance for five years, the contract Price or such other sum as become payable under the provisions of the contract at the times and in the manner prescribed by the contract.
4. The following documents shall be deemed to form and be read and construct as part of this agreement, viz;
 - (i) Letter of Acceptance
 - (ii) Notice to proceed with the works

Sd/-

Sd/-

11.7.24

Signature
Name of the
Contractor
(Signature)

Signature
Executive Engineer
R.W.D. W.D.
Sd/-
27.06.18

- (iii) Contractor's Bid
- (iv) Contract Data,
- (v) Condition of Contract : General and Special
- (vi) Additional Condition
- (vii) Drawings
- (viii) Bill of Quantities and
- (ix) Any other documents listed in the contract Data as forming part of the Contract

In witnessed whereof the parties thereto have caused this Agreement to be executed the day and year first before written.

The Common Seal of _____
was hereunto affixed in the presence of:

Signed, Sealed and Delivered by the said _____

In the presence of :

Binding Signature of Employer _____

Binding Signature of Contractor _____

27.06.18
Executive Engineer
R.W.D. W.D.
Sihga Gopalganj - 2
27.06.18

Attested
by
19.7.24
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल
सिधवलिया (गोपालगंज)

PRADHAN MANTRI GRAM SADAK YOJANA (PMGSY)
(Ministry of Rural Development, Govt. of India)
BILL OF QUANTITIES (BOQ) - CONSTRUCTION

Name of Road : Jhajhawa Subehpet PMGSY Barch Ramachish Bharon Ka Ghar Ka Pass Se (Package No. :
Length of Road : 2.80 Km District :
L/T R No. : S041 Block : Sahaswalia

Sl. No.	SOR Item No.	Description of Items	Unit	Quantity	Rate	Amount
1	1.16	Reference Pillar Reference Pillar as per Standard Data Book @ 4 per Km	Pillar	11.00		
2	2.1	Clearing Grass and Removal of Rubbish Clearing grass and removal of rubbish up to a distance of 30 m outside the periphery of the area as per Technical Specification Clause 201. By Manual Means	M ²	1.00	11,700.00	11700.00
3	2.5 (i)	Dismantling of Structures Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lift and lead of 1000 m as per Technical Specification Clause 202. By Manual Means	Cum	3.02	416.11	1259.56
4	2.6	(B) Cement Concrete Dismantling Brick/Tile Work Dismantling of existing structures like culverts, bridges, retaining walls and other structures comprising of brick masonry, including disposal of unserviceable material and stacking the serviceable material with all lift and lead of 1000 m as per Technical Specification Clause 202.	Cum	109.40	249.20	
5	2.13	Removing all types of Hume pipes and stacking. Removing all types of Hume pipes and stacking withing a lead of 1000 m including Earthwork and Dismantling of Masonry Works as per Technical Specification Clause 202.	RM	5.00	151.67	759.20
		(a) up to 600 mm dia. Hume Pipe.	RM	15.00	365.37	5480.00
		(b) above 600 mm to 900 mm dia. Hume Pipe.				
6	2.15	Dismantling of Cement Concrete Pavements as per Technical Specification Clause 202 Dismantling of cement concrete pavements by mechanical means using pneumatic tools breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 m, stacking serviceable materials separately.	Cum	129.00	1371.26	176893.00
7	3.3	Construction of Embankment with Material Obtained from Roadway Cutting Construction of embankment with approved materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted to meet requirement of Tables 300.1 and 300.2 as per Technical Specification Clause 301.5	Cum	2214.69	43.00	95232.47
9	3.4	Construction of Embankment with Material Obtained from Pits Construction of embankment with approved material obtained from borrow pits with a lift upto 1.5 m, transporting to site, spreading, grading to required slope and compacting to meet requirement of Tables 300.1 and 300.2 with a lead upto 1000 m as per Technical specification 301.5	Cum	1534.69	15.89	177649.30
10	3.5	Excavation for roadway in soil using manual means for carrying of cut earth to embankment site with a lift up to 1.5 m and lead up to 50 m as per technical specification.	Cum	222.98	66.12	14744.00
11	3.5(i)	Excavation in cutting Soil by manual means with lead upto 50 m Excavation for road work in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes in accordance with requirements of lines, grades and cross sections and transporting to the embankment location with a lift upto 1.5 m and lead upto 1000 m as per technical specification clause 302.3	Cum	1975.59	8.69	216789.11

Signature Construction

Proprietor

1
27.06.18
Executive Engineer
R.W.D, W.D
Gopalganj - 2
27.06.18

19.7.20
सहायक जयवंता
ग्रामीण कार्य विभाग
कार्य अन्तर्गत
विभागीय

Sl. No.	Item	Description of Items	Unit	Quantity	Rate	Amount
11	11(A-40)	Construction of Embankment subgrade on earthen shoulder with material obtained from borrow pits	Cum	1787.01	115.94	206791.00
12	12(B-40)	Construction of gravel/sand aggregate base by providing well graded material spreading in uniform layer with motor grader on prepared surface, mixing by sub in place method with rotator at CMC, and compacting with three wheel 80-100 kN static roller to achieve the desired density, complete as per Technical Specification Clause 401	Cum	1040.80	175	182140.00
13	13(C-40)	Providing, laying, spreading and compacting stone aggregates of specific sizes to water bound macadam specification including spreading in uniform thickness, hand picking, rolling with three wheel 80-100 kN static roller in stages to proper grade and compact, applying and brooming, stone screening to fill up the interstices of coarse aggregate, watering and compacting to the required density Grading 3 as per Technical Specification Clause 405. (A) By Manual Means	Cum	655.51	1114.16	730466.00
14	14(D-40)	Prime Coat	Sqm	6579.00	12.05	79244.00
15	15	Surface Dressing using Bituminous Binder With Waste Plastic using modified mechanical mixer (First Coat) Nominal aggregate size 13.2 mm	Sqm	6579.00	92.44	608179.00
16	16	Surface Dressing using Bituminous Binder With Waste Plastic using modified mechanical mixer (Second Coat) Nominal aggregate size 9.5 mm	Sqm	6579.00	80.52	529731.00
17	17	CC Pavement	Cum	211.88	146.81	31091.00
18	18	Printing New Letters and Figures of any Shade	Per cm height per letter	2730.00	0.76	2074.00

Signature
Proprietor

SPR steel
19.7.18
AW

27.06.18
Executive Engineer
R.W.D. W.D.
Gopalganj - 2
27.06.18

SQR Item No	Description of Items	Unit	Quantity	Rate	Amount
10.3 (A-3)	Cautionary, mandatory, advisory, direction and place identification signs Providing and fixing of retro-reflective cautionary, mandatory and advisory signs as per IRC:67 made of encapsulated lens type reflective sheeting vide Clause 1701.2.3, fixed over aluminium sheeting, 1.5 mm thick supported on RCC Post 100 mm x 100 mm firmly fixed to the ground by means of properly designed foundation with M15 grade cement concrete 450 mm x 450 mm x 600 mm, 400 mm below ground level as per approved drawing Clause 1701 (600 mm etc.)	Each	10.00	11.00	110.00
21	10.16 Providing and fixing of typical HIGHWAY Informatory sign board with Logo as per MORD specifications and drawing. Three MS Plates of 1.6 mm thick, top and middle plate duly welded with MS flat iron 25mm x 5mm size on back on edges. The lower plate will be welded with MS angle iron frame of 25mm x 25mm x 5mm. The angle iron frame of the lower most plate and flat iron frame of middle plate will be welded to 2 nos. 75mm x 75 mm of 12 SWG sheet tubes posts duly embedded in cement concrete M-15 grade blocks of 450mm x 450mm x 600mm, 600mm below ground level. The top most diamond plate will be welded to middle plate by 47mm x 47mm of 12 SWG steel plate tube. All M.S. will be stove enamelled on both sides. Lettering and printing arrows, border etc. will be painted with ready mixed synthetic enamel paint of superior quality in required shade and colour. All sections of framed posts and steel tube will be painted with primer and two coats of epoxy paint as per drawing Clause 1701 and Annexure 1700.1	Each	5.00	1015.22	5076.11
22	RCD Road Marking with Hot Applied Thermoplastic Compound with Reflecting Glass Beads on Bituminous Surface. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorizing glass beads @ 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:25. The finished surface to be level, uniform and free from streaks and holes.	Sqm	344.00	762.81	262598.44
23	10.1 Kilometer Stone Reinforced cement concrete M15 grade kilometre stone/local stone of standard design as per IRC:81 fixed in position including painting and printing, etc as per drawing and Technical Specification Clause 1701.	Each	3.00	1.61	712.14
	B) Ordinary Kilometer Stone (Precast)	Each	11.00	5.44	59.84
	200 m stone (precast)				
24	10.11 Boundary Pillar Reinforced cement concrete M15 grade boundary pillar/local stone of standard design as per IRC:25, fixed in position including finishing and lettering but excluding painting as per drawing and Technical Specification Clause 1701	Each	24.00	4.57	109.68
25	11.1 Earthwork in excavation for structures as per drawing and technical specifications Clause 303.1 including setting out, construction of shoring and bracing, removal of stumps and other deleterious material and disposal upto a lead of 50 m, dressing of sides and bottom and backfilling in trenches with excavated suitable material. Up to 3.0 m Below GL.	Cum	192.74	1.01	45075.00
26	11.4 (I) Plain Cement Concrete M10 (1:3:6 nominal mix) in levelling course below open foundation of Head walls as per drawings & Technical Specification Clause 1109	Cum	10.99	54.135	594.10
27	11.4 (II) Plain/reinforced cement concrete in substructure complete as per drawings and technical specification. Clauses: 802, 804, 805, 806, 807, 1202 and 1204 P.C.C grade M 15, Nominal mix (1:2.5:5)	Cum	104.08	54.107	5635.17
28	9.3(A) Providing and laying reinforced cement concrete pipe NPS for culverts on first class bedding of granular material in single row including fixing collar with cement mortar 1:2 but excluding excavation, protection works, backfilling, concrete and masonry works in head walls and parapets Clause 1106, 1000 mm Dia	Run	37.50		110.00
29	12.5 PCC Grade M-15 Nominal mix (1:2.5:5) Guard Stone	Cum	1.78	6.116	10.89
30	14.1 Providing and laying boulder apron for bed protection with stone boulders of minimum size and weight as per Table 1500.1; no fragment weighing less than 25 kg laid dry complete as per drawing and technical specifications Clause 1501	Cum	25.81	27.87	717.11

Anjanu Construction

Director

Steel
19.7.24

सहायक प्रमुख
ग्रामीण कार्य विभाग
कार्य और मंडल
(मोफालगंज)

Executive Engineer
R.M.D.M.O.
Banskanth-2

No.	BOR Item No.	Description of Item	Unit	Quantity	Rate	Amount
37		1st Year Maintenance Cost			10000.00	10000.00
37		2nd Year Maintenance Cost			10000.00	10000.00
37		3rd Year Maintenance Cost			10000.00	10000.00
37		4th Year Maintenance Cost			10000.00	10000.00
37		5th Year Maintenance Cost			10000.00	10000.00
Total Cost						50000.00
Total					50000.00	50000.00

B.O.W Approved for Rs 11,21,87,12.00 (One crore Twelve Lacs Eight
Thousand Seven Hundred & Twelve) Rupees only for items
1 to 36

11/12/17

Anjlsnu Construction

Director

Executive Engineer
R.W.D, W.D
Occupancy - 2

27-06-18

At. Steel
Sheet

19.2.01

सहायक अभियंता
राज्य राजस्व विभाग
मुंबई

बिहार सरकार
ग्रामीण कार्य विभाग

पत्रांक - मु0 अ0-4 (मु0)-नाबार्ड-03-39/2017
प्रेषक,

8712

/पटना, दिनांक-17/10/17

संजय कुमार, भा0प्र0स0
अपर सचिव।

आतंक प्रताप सलाहकार द्वारा
अनुपस्थिति में
सेवा में,
महालेखाकार (लेखा एवं हकदारी)
बिहार, पटना।

विषय:- योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परिव्यय-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की
परियोजनाएं (नाबार्ड ऋण संपोषित योजना)-उपशीर्ष के अन्तर्गत बिहार राज्य के विभिन्न जिलों में (परिशिष्ट-1 के रूप में संलग्न सूची
के अनुरूप) कुल 50 पथ निर्माण योजनाओं पर पथवार प्रशासनिक स्वीकृति प्रदान करने के संबंध में।

महाराज,

निदेशानुसार योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परिव्यय-103-ग्राम विकास-राज्य योजना -
उप शीर्ष-0105 - ग्राम विकास की परियोजनाएं (नाबार्ड ऋण संपोषित योजना) - उप शीर्ष के अन्तर्गत बिहार राज्य के विभिन्न जिलों
में (परिशिष्ट - 1 के रूप में संलग्न सूची के अनुरूप) कुल 50 पथ निर्माण योजनाओं जिसकी लम्बाई 75.680 कि०मी० एवं राशि रु० ७८.
7233 करोड़ (छियासिस करोड़ बहतर लाख तैतीस हजार रु० मात्र) है-हेतु पथवार प्रशासनिक स्वीकृति प्रदान की जाती है।

परिशिष्ट-1

नाबार्ड संपोषित योजना अन्तर्गत वित्तीय वर्ष 2017-18 के लिए प्रशासनिक अनुमोदित योजनाओं की सूची :-										
योजनाओं की सूची										
Chief Engineer-3										
Sl. No.	District	Works Division	Block	MMGSY CMCPL No.	Name of Road	Length (K.M)	Construction Cost	Maintenance Cost	TA Amount (Rs Lacs)	Amount (Rs Lacs)
1	2	3	4	5	6	7	8	9	10	11
1	Muzaffarpur	Muzaffarpur East-2	Gaighat	S065	Bunni Chowk PMGSY Road To Dhala Bhandh NH-57	3.290	191.13	11.66	202.79	58.09
2	Muzaffarpur	Muzaffarpur East-2	Minapur	S-012	Tengrari Murgiya Chowk To Jagdar Nath Pakri PMGSY Path	1.405	83.55	4.29	87.84	59.47
3	Vaishali	Mahnar	Sabdar Bujurg	S056	PMGSY Sone Lal Thakur Ke Ghar To Braham Azhan Hote Huye Ram Babu Rai Ke Ghar Tak (Din Dwaipur)	0.821	58.213	1.920	60.133	70.90
4	Vaishali	Mahnar	Desri	S028	In Taiyabpur Village Near House of Rajmanath Mahio To Khadagpur Dev Ali Rai House	0.555	40.788	1.301	42.089	73.49
5	Vaishali	Mahnar	Jandaha	S097	Swasth Upkendra Loma To Baiju Usar Ke Ghar Tak	1.125	62.280	4.183	66.463	55.36
6	Vaishali	Mahnar	Desri	S06	House of Bindu Rai in Drampur Ram Rai Village To House of Vicendra Rai	0.510	37.835	1.197	39.032	74.19
7	Vaishali	Mahnar	Bidupur	S019	Chechar Mandir to Gopalpur Siman Mahadalit Tola	1.000	80.63	2.47	83.10	80.63

8	Vaishali	Mahnar	Bidupur	S020	Hajipur Mahnar Road ke Pakdi Bajar to Bhairpur Ghat	1.200	90.00	2.80	92.80	75.00
9	Vaishali	Hajipur	Lalganj	S019	Lalganj Hajipur Road ke Namidih Pipal tree to Kanaha gram sima tak	1.410	109.58	3.365	112.94	77.71
10	Vaishali	Hajipur	Patedhi Belsar	S020	Nagwan Mishrauliya Bibipur (RWD) Road to Mishrauliya Afjal Khas	1.100	68.00	4.740	72.74	61.82
11	Vaishali	Hajipur	Lalganj	S020	Lalganj Hajipur Road to Dhanushi gram Uday Singh House to Dhanushi Vishun Kunar ke Borine tak	2.100	127.694	8.076	135.77	60.81
12	Vaishali	Hajipur	Vaishali	S048	Sain Vaishali Road to Bhagwanpur Pandit Tola	1.775	102.141	5.699	107.84	57.54
13	Vaishali	Hajipur	Patedhi Belsar	S08	Mujiya Karneji Road to Karneji North Tola	1.010	74.715	2.365	77.08	73.98
14	Vaishali	Hajipur	Bhagwanpur	S07	PMGSY Road Ashoi Jat to Asoi Sahni Tola	2.500	149.156	10.054	159.21	59.66
15	Vaishali	Hajipur	Bhagwanpur	S026	NH-77 Ghaghra Nadi ke North Akhtiyarpur to Vishunpur Indu Chintaman tak	1.786	94.769	8.591	103.36	53.06
16	Vaishali	Hajipur	Vaishali	S016	Mansurpur Harpur Basant Road to Chakramdas East Tola	2.024	107.142	8.498	115.64	52.94
17	Vaishali	Hajipur	Hajipur	S040	Dharmpur Phulhara Road to Kuari Buzurg	1.000	73.834	2.536	76.17	73.83
18	Gopalganj	Gopalganj-2	Barauli	S07	Rupan Chhap Paiks Godam To Gathiya Toli Musahar Toli Tak Path	1.150	49.200	3.44	52.64	42.78
19	Gopalganj	Gopalganj-2	Baikunthpur	S072	Usari Bazar PMGSY To Maulana Tola Hote Hua Saran Bandh	0.900	33.97	1.56	35.53	37.74
20	Gopalganj	Gopalganj-2	Sidhawalila	S039	Reo Pitch Sarak Se To Noniya Tola Hote Hua Yadav Tola Tak	1.500	66.86	2.87	69.73	44.57
21	Gopalganj	Gopalganj-2	Manjha	S012	Koini Bhasahi Pitch Path Se Shyama Nagar	0.750	40.32	1.32	41.64	33.76
22	East Champaran	Chakia	Chakia	S01	PMGSY Road Panchayat Bhawan Bagari to Madhya Vidhyalaya Bagari Tola Via Pathak Tola	2.045	112.74	5.82	118.56	55.13
23	East Champaran	Chakia	Kalyanpur	S031	Konhiya Chowk to Subaiya via Lariya	1.804	93.73	6.95	100.68	51.96
24	East Champaran	Chakia	Mehsi	S026	Bhimapur Bazar to Balua	1.405	85.32	0.90	86.22	60.73

25	East Champaran	Chakia	Kalyanpur	S021	Bahara World Bank to Kathariya Punydev Pandey ke Ghar Via Bhusaulwa	3.004	158.86	10.21	169.07	52.88
26	East Champaran	Chakia	Kesariya	S010	Rampur Kolar to Bairiya	2.579	140.91	5.19	146.10	54.64
27	Siwan	Maharajganj	Bhagwanpur Hat	S023	Banpura to Baghi Tola via Bishnu Dham	1.850	117.00	5.48	122.48	63.25
28	Siwan	Maharajganj	Basantpur	S02	L029 to Barhoga Binti Ahir tola	1.100	69.42	3.48	72.90	63.11
29	Siwan	Maharajganj	Bhagwanpur Hat	S01	Nahua More To Lahuri Kauria	2.500	122.81	8.37	131.18	49.12
30	Siwan	Maharajganj	Maharajganj	S012	Gularbagga To Sonbarsa Mauje	2.400	150.32	8.69	159.00	62.63
31	Siwan	Maharajganj	Goriakothi	S012	Sadipur To Jamo Minapur Path Tak	1.250	76.06	4.56	80.62	60.85
32	Siwan	Maharajganj	Daraundha	S013	Rama Chapra Bindu Singh ka Ghar To Bhusi Ki Ore	1.700	106.484	5.971	112.46	62.64
33	Siwan	Maharajganj	Lakrinabiganj	S09	S016 To Imadpur	2.050	126.474	7.645	134.12	61.69
34	East Champaran	Chakia	Kesariya	S012	Bairiya To Tajpur Rampur Koral	0.832	45.88	2.15	48.027	52.74
35	Gopalganj	Gopalganj-1	Gopalganj	S024	Poo Bhithbherwa Near Ramjei Manjhi House to Pachhim Tola	1.200	53.31	2.80	56.11	44.43
36	Gopalganj	Gopalganj-1	Gopalganj	S043	Red Road to Derwa Tola	1.200	55.50	3.24	58.74	46.25
37	Darbhanga	Benipatti	Benipatti	S031	Mohammad pur Chowk to Mohammad Pur Paschim	1.924	130.26	8.59	138.85	67.70
38	Darbhanga	Benipatti	Bisfi	S040	Chandrawana to Bhopandul Paschim Tola	1.955	135.51	8.59	144.10	69.31
39	Darbhanga	Benipatti	Harlakhi	S035	Narhanis (Harney) to East Tol	1.031	70.84	2.96	73.80	68.71
40	Darbhanga	Benipatti	Madhwapur	S06	Newatola to Parsalla Dalit Tola	1.647	114.23	8.60	122.83	69.36
41	Darbhanga	Benipatti	Madhwapur	S025	Patar Tola to Tarsiya Paschim	2.175	143.79	8.37	152.16	66.11
42	Gopalganj	Gopalganj-2	Sidhawalia	S041	Jhajhawa Salehput PMGSY Sarak Ramkrishna Sharma Ke Ghar ke Pass se to Rampurwa Kalwar Tola Bandh Tola	2.500	109.66	5.28	114.94	43.86
43	Gopalganj	Gopalganj-2	Barauli	S025	Madhopur PMGSY Ambika Chaudhari to Giri Tola Harizan Tola Tak Path	2.200	97.01	3.57	100.58	44.10
44	Gopalganj	Gopalganj-2	Baikunthpur	S09	Hamidpur Matiyari Paharpur Road to Ahir Tola Hote Hue Karamshila	2.200	121.19	5.09	126.28	55.09
45	Madhubani	Benipatti	Benipatti	S018	Reo Path Shahpur To Rampur Toli	0.570	40.105	2.249	42.354	70.36

46	Madhubani	Benipatti	Distt	S072	Distt To Ghat Bhatra	0.884	62.16	3.93	66.09	70.31
47	Madhubani	Benipatti	Harlakhi	S06	Gangaur To Pansatwa	0.564	39.02	1.61	40.63	69.18
48	Madhubani	Jalnagar	Basopatti	S080	Khauna PMGSY Road To Khauna Pachhiyari Paswan Tol Khauna	0.600	38.08	0.007	38.087	63.47
49	Siwan	Maharajganj	Maharajganj	S013	Ratan Babo to Sarangpur	0.600	32.00	2.010	34.009	53.13
50	Gopalganj	Gopalganj-1	Gopalganj	S07	Hem Bardaha Khairatwa MMGSY Road to Dumaria Mauje Tola	1.000	46.12	2.70	48.82	46.12
Total						75.680	4434.59	237.74	4672.33	

2. इस योजना को दो वित्तीय वर्ष 2017-18 एवं 2018-19 में पूरा किये जाने का लक्ष्य है।
3. कार्यपालक अभियंता, ग्रामीण कार्य विभाग, संबंधित कार्य प्रमंडल, योजना की विस्तृत कार्य योजना तैयार करेंगे तथा उसके अनुरूप कार्यों को समयबद्ध ढंग से पूर्ण कराना सुनिश्चित करेंगे।
4. कार्यपालक अभियंता, संबंधित कार्य प्रमंडल सुनिश्चित करेंगे कि स्वीकृत पथ किसी अन्य योजना के अन्तर्गत सम्मिलित नहीं है।
5. कार्यपालक अभियंता, संबंधित कार्य प्रमंडल, योजना के कार्य सम्पादन हेतु निकासी एवं व्ययन पदाधिकारी होंगे।
6. कार्य ई-निविदा के माध्यम से Standard Bidding Document के आधार पर कराया जायेगा।
7. कर्मियों की गुणवत्ता सुनिश्चित करने की जिम्मेदारी संबंधित कार्यपालक अभियंता की होगी। किये गये कार्यों का गुणवत्ता प्रमाणन के माध्यम से गुण-दोष के आधार पर किया जायेगा।
8. योजना के क्रियान्वयन से पूर्व इस पर सहमति पदाधिकारी से प्राथमिक स्वीकृति प्राप्त कर ली जायेगी। प्राथमिक स्वीकृति के समक्ष सभी सहमति प्राधिकार IRC SP-72 वर्ष 2015 एवं IRC SP-62 वर्ष 2014 के तकनीकी प्रावधानों का अक्षरशः अनुपालन सुनिश्चित करेंगे।
9. इस योजना का व्यय योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परियोजना-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं (नाबार्ड ऋण संपोषित योजना)-उपशीर्ष जिसका विषय कोड 37-4515001030105 एवं स्कीम कोड-6308 के अन्तर्गत वित्तीय वर्ष 2017-18 में उपबंधित राशि से विकसनीय होगा।
10. योजना शीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परियोजना-103-ग्राम विकास-राज्य योजना-0105-ग्राम विकास की परियोजनाएं (नाबार्ड ऋण संपोषित योजना)-उपशीर्ष के अन्तर्गत वित्तीय वर्ष 2017-18 में 454.31 लाख रुपये का बजट उपबंध स्वीकृत है।
11. कार्यपालक अभियंता, ग्रामीण कार्य विभाग, संबंधित कार्य प्रमंडल, द्वारा योजना का भौतिक एवं वित्तीय प्रगति प्रतिवेदन प्रत्येक माह के 10 तारीख तक निश्चित रूप से कमरा संबंधित अधीक्षण अभियंता एवं संबंधित मुख्य अभियंता, पटना के माध्यम से विभाग को उपलब्ध कराया जायेगा।
12. इन योजनाओं का निर्माण नाबार्ड के तहत कराये जाने के प्रस्ताव पर मा0 मुख्यमंत्री महोदय, बिहार सरकार का अनुमोदन प्राप्त है। ये 50 फस Brics New development Bank (NDB) के वित्त पोषण के लिए पूर्व में चिन्हित मुख्यमंत्री ग्राम संपर्क योजना के 656 फसों की सूची में शामिल है।
13. इन योजनाओं के प्रशासनिक स्वीकृति के प्रस्ताव पर सचिका सं०- मु० अ०-4 (मु०) नाबार्ड-03-39/2017 के 90 सं०-37/टि० पर दिनांक 23.09.17 को अनुमोदन प्राप्त है।
14. बिहार कोषागार संहिता में निहित प्रावधानों के आलोक में बजट प्रावधान के अंतर्गत ही राशि की निकासी की जाय।
15. वित्त विभाग के संकल्प संख्या-4-45/94-301 वि (2) दिनांक 31.01.1995 एवं वित्त विभाग के पत्रांक स्कीम (वि)-11-2005-5090 वि (2) दिनांक 15.09.05 एवं 295 दिनांक 24.03.15 के आलोक में तथा वित्त विभाग के संकल्प सं० 96 दिनांक 03.01.2008 में निहित निर्देशों का अक्षरशः पालन किया जाय तथा बिहार वित्त नियमावली के सुसंगत प्रावधानों के आलोक में योजना में उपबंधित राशि की उपलब्धता के आधार पर व्यय की जाय। यह आदेश आंतरिक वित्तिय सलाहकार की सहमति प्राप्त कर निर्गत किया जा रहा है। आंतरिक वित्तिय सलाहकार की सहमति सचिका सं०- मु० अ०-4 (मु०) नाबार्ड-03-39/2017 के पृष्ठ संख्या- /टि० पर दिनांक- को प्राप्त है।
16. यह राशि उसी मद में खर्च की जायेगी, जिसके लिए पुनर्विनियोजित की गयी है, अन्य में नहीं।
17. योजना के लिए संबंधित कार्यपालक अभियंता से विस्तृत कार्य योजना मांगी जायेगी एवं प्राक्कलन की विशिष्टताओं के अनुसार निर्धारित समय सीमा के अंदर कार्य पूर्ण कराना सुनिश्चित किया जाय।

18. योजना के कार्यान्वयन के काम में इनका निर्धारित निरीक्षण (नियमित अंतराल पर) अनिवार्य रूप से किया जाना होगा।
प्रतिवेदन अभिलेखपद्ध किया जाय।
19. वित्त विभाग को पत्रांक-770, दिनांक 20.09.11 को द्वारा सूचित किया गया है कि भाषाई से प्राप्त के अन्तर्गत के परियोजनाओं की प्रशासनिक अनुमोदन प्राप्त करने के उपरान्त ही रवीकृति हेतु भाषाई को भीजी जाये।

निर्देशांक-
(संलग्न क्रमांक)
अपर सचिव

ज्ञापांक- मु0 अ0-4 (मु0)-नाबार्ड-03-39/2017 8712 /पटना, दिनांक- 17/10/17
प्रतिलिपि- सभी संबंधित कोषागार पदाधिकारी, जिला कोषागार/उप कोषागार को सूचनाएं एवं आवश्यक कार्यवाई हेतु प्रेषित।

अपर सचिव

ज्ञापांक- मु0 अ0-4 (मु0)-नाबार्ड-03-39/2017 8712 /पटना, दिनांक- 17/10/17
प्रतिलिपि- माननीय मंत्री के आप्त सचिव, प्राणीय कार्य विभाग/प्रधान सचिव, योजना एवं विकास विभाग/वित्त विभाग (आय-व्यय शाखा)/आंतरिक वित्तीय सलाहकार, प्राणीय कार्य विभाग/भूविज्ञान सचिव/संयोजक एवं सामान्य विभाग/कार्यिक एवं प्रशासनिक सुचारु विभाग, सभी संबंधित प्रगण्डनीय आयुक्त/सभी संबंधित जिला पदाधिकारी/सभी संबंधित उप विकास आयुक्त/अभियंता प्रमुख या0 का0 वि0, बिहार, पटना/सभी संबंधित मुख्य अभियंता, पटना, प्राणीय कार्य विभाग/मु0 अ0-4 (मुख्यालय), या0 का0 वि0/सभी संबंधित अग्रिम अभियंता, या0 का0 वि0, कार्य अंचल/सभी संबंधित कार्यपालक अभियंता, या0 का0 वि0 कार्य प्रगण्ड/मुख्य महाप्रबंधक भाषाई, बिहार क्षेत्रीय कार्यालय, (पीएम कार्यालय, पीएम मजिस्ट्रेट काक बंगला रोड, पटना) को सूचनाएं एवं आवश्यक कार्यवाई हेतु प्रेषित। आईटीओ मोडल, प्राणीय कार्य विभाग को विभाग के वेबसाइट पर अपलोड करने हेतु प्रेषित।

अपर सचिव