

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Maint of Road					
from mandal gate to					
PMHSY Road Namraili					
under MMHSY (SC)					
Agency:- Sri Binod Kumar Sah					
Dgr no:- 45822/2019-2020					
Date of start:- 06.03.2020					
Date of Completion:- 05.03.2021					
Actual Date of Completion:- 28.02.2021					
Date of entry:- 21/02/2025					
Record entry					

① Restoration of Rain cutx
with Soil

1	x	5.50	x	1.120	x	0.300	=	1.84 m ³
3	x	5.00	x	1.10	x	0.300	=	4.95 "
4	x	3.50	x	1.125	x	0.350	=	5.51 "
5	x	2.80	x	1.10	x	0.400	=	6.16 "
2	x	5.10	x	1.120	x	0.450	=	5.14 "
1	x	10.00	x	1.125	x	0.300	=	3.37 "
10	x	2.10	x	1.10	x	0.300	=	6.93 "
3	x	8.00	x	1.120	x	0.350	=	4.40 "
4	x	6.00	x	1.120	x	0.400	=	10.75 "
3	x	7.50	x	1.100	x	0.300	=	7.42 "
2	x	4.50	x	1.100	x	0.300	=	2.97 "
2	x	4.60	x	1.120	x	0.300	=	1.07 "
3	x	4.20	x	1.100	x	0.300	=	4.15 "
							=	69.66 m ³