

# Schedule XLV-Form No. 134

Part II

સાંજના આ નામ :- બાલકાં પોલીસસ્ટેશન સુચનાકારીનું પુનઃપ્રસારણ  
આકાર નંબર one 2660 અર્થે મળેલું છે  
કે પુનઃ વિતરણ થાય છે

DIVISION

સામાન્ય વાદ વિભાગ, કાર્ય મથક

સરકારી સંસ્થા

SUB-DIVISION

1728/23-24 II

પ્રાપ્ત - 21/01/24

MEASUREMENT BOOK

1728/II

સાંજના નંબર 21/01/24 પ્રાપ્ત થયેલું

5th on A/c Bill

ABSTRACT OF COST

27

Sch. XLV-Form No. 134

| Particulars                                                                                                   | Details of actual measurement |    |    |    | Contents of area     |
|---------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|----------------------|
|                                                                                                               | No.                           | L. | B. | D. |                      |
| Name of work:- Construction of High Level RCC Bridge across Kattu River on Logo to Marjadhia - Marjadhia Road |                               |    |    |    |                      |
| Block:- Gaunaha                                                                                               |                               |    |    |    |                      |
| Agency:- Sona Engicon Private Limited                                                                         |                               |    |    |    |                      |
| At:- Sona Commercial complex                                                                                  |                               |    |    |    |                      |
| Thana road, P.S - Gopalgunj                                                                                   |                               |    |    |    |                      |
| Pin Code:- 841428                                                                                             |                               |    |    |    |                      |
| Agreement No:- 14/2023-24                                                                                     |                               |    |    |    |                      |
| Date of start:- 4.11.2023                                                                                     |                               |    |    |    |                      |
| Time of completion:- 03.11.2024                                                                               |                               |    |    |    |                      |
| Aggr value: $\Rightarrow$ Rs 6,09,57,133 = Rs                                                                 |                               |    |    |    |                      |
| Rate:- 0.35% below                                                                                            |                               |    |    |    |                      |
| Details of work done:-                                                                                        |                               |    |    |    |                      |
| (1) EFW in excavation for structures etc all complete job upto 3.0m depth                                     |                               |    |    |    |                      |
| 445.18m <sup>3</sup> vide TMB, P-18                                                                           |                               |    |    |    | Rs 1,90,131 = Rs     |
| @ Rs 427.089/m <sup>3</sup>                                                                                   |                               |    |    |    | = Rs 1,90,127 = Rs   |
| (2/2) Providing and laying PCC M.S in level up Course below pile cap etc all complete job.                    |                               |    |    |    |                      |
| 25.08m <sup>3</sup> vide TMB, P-18                                                                            |                               |    |    |    | Rs 2,42,871 = Rs     |
| @ Rs 9680.77/m <sup>3</sup>                                                                                   |                               |    |    |    | = Rs 2,42,871 = Rs   |
|                                                                                                               |                               |    |    |    | Rs 42,994 = Rs       |
|                                                                                                               |                               |    |    |    | C.O.D. 4,33,002 = Rs |

Continuation



| Particulars | Details of actual measurement |    |    |    | Contents of area                                                                                              |
|-------------|-------------------------------|----|----|----|---------------------------------------------------------------------------------------------------------------|
|             | No.                           | L. | B. | D. |                                                                                                               |
|             |                               |    |    |    | B.F $\rightarrow$ Rs 4,88,59,997 = $\infty$                                                                   |
| (42/41)     |                               |    |    |    | Construction of embankment with material obtained from borrow pits with a lead of 1000m etc all complete job. |
|             |                               |    |    |    | 1624.80 m <sup>3</sup> vide MB-1728, Pt-I, P-39                                                               |
|             |                               |    |    |    | @ Rs 261.09/m <sup>3</sup> = Rs 4,24,219 = $\infty$                                                           |
| (43/42)     |                               |    |    |    | Construction of Granular Sub-base by providing well graded material etc all complete job.                     |
|             |                               |    |    |    | 54.837 m <sup>3</sup> vide MB-1728, Pt-I, P-40                                                                |
|             |                               |    |    |    | @ Rs 5,008.70/m <sup>3</sup> = Rs 2,74,662 = $\infty$                                                         |
| (44/43)     |                               |    |    |    | Providing and Laying Rec Pipe N.P. as per design in Single row etc all complete job.                          |
|             |                               |    |    |    | 52.50 m vide MB-1728, Pt-I, P-40                                                                              |
|             |                               |    |    |    | @ Rs 7948.16/m = Rs 4,17,278 = $\infty$                                                                       |
| (45/44)     |                               |    |    |    | Dismantling of Exis-ting structures etc all complete job.                                                     |
|             |                               |    |    |    | 513.03 m <sup>3</sup> vide MB, P-24                                                                           |
|             |                               |    |    |    | Limitado $\rightarrow$ 513.00 m <sup>3</sup> @ Rs 1713.06/m <sup>3</sup> = Rs 8,78,800 = $\infty$             |
|             |                               |    |    |    | Total $\rightarrow$ Rs 5,08,54,956 = $\infty$                                                                 |

| <u>Material Statement</u>         |   |                        |
|-----------------------------------|---|------------------------|
| Earth                             | → | 3103.42 m <sup>3</sup> |
| Coarse sand                       | → | 119.48 m <sup>3</sup>  |
| stone product                     | → | 498.70 m <sup>3</sup>  |
| stone Boulder                     | → | 298.67 m <sup>3</sup>  |
| <u>Prepared:</u> 02/11/24<br>J.E. |   |                        |

Continuation