

Bridge - Koyli Bazar To Bistar

Schedule XLV-Form No. 134

Bural Muzes Department of W.D. Punjab **DIVISION**

W.D. Sub Div. Nanpur **SUB-DIVISION**

3075
11/12/2014

MEASUREMENT BOOK

2nd on N/C Bill

Measurement

10

Sch. XLV Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
4x N/W: - Const ⁿ of RCC Box culvert (4x6.0x3.0m) in Koyali Bazar to Bihar Rd. in Nangpur Block under Nabard.					
A/gg - n/s Ram Balak Ray, Vill. Turki Khararua, ward no. - 1 Turki Ladara Tola, P.O. - Turki Minapur, Muzaffarpur, Bihar.					
Agg. No. - 13/SRD of 2024 - 25					

Date of start - 30/10/2024

Date of comp - 23/10/2025

Date of Act comp - undersigned

Continuation

Abstract

17

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/2) Dismantling the old structure like culvert do - all comp. jobs -					
Qty TMB Pg (6)					54.00 m ³
@ 319.43/m ³					2 17,252.00
(2/2) Removing all types of hume pipe and stacking do - all comp. jobs -					
Qty TMB Pg (6)					60.00 m
@ 299.31/m ³					2 35,958.00
(3/2) Const ⁿ of embankment with material obtained do - all comp. jobs -					
Qty TMB Pg (6)					225 m ³
@ 176.17/m ³					2 39,638.00
(4/2) Const. of GER Gr-B by providing well graded material spreading in uniform layers do - all comp. jobs -					
Qty TMB Pg (6)					11.25 m ³
@ 3897.28/m ³					2 43,844.00
(5/12) E/w in excavation for structure do - all comp. jobs -					
Qty TMB Pg (6)					215.76 m ³
Qty TMB Pg (11) sl. no. (2)					112.32 m ³
					328.08 m ³
@ 398.85/m ³					2 1,30,855.00

Continuation

2 2,67,547.00


B/F — 74,04,239-00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(6/16) Plain cement conc. PCC M-15 (1:2:5) in levelling course do- all comp. jobs —					
Qty TMB Pg (7) —					16.62 m ³
Qty TMB Pg (12) Sl. No. (3) —					9.02 m ³
					25.7 m ³
				H	25.62 m ³
@ 8012.61/m ³					22,05,360-00
(7/25) Supplying, fitting & placing reinforcement in sub-structure do- all comp. jobs —					
Qty TMB Pg (7) Sl. No. (7) —					11.08 MT
Qty TMB Pg (12) Sl. No. (7) —					0.836 MT
					11.916 MT
				H	11.27 MT
@ 80263-00/MT					29,04,564-00
(8/17) P/V PCC M-20 (1:2:4) conc. for plain conc. in open foundr do- all comp. jobs —					
Qty TMB Pg (3) Sl. No. (7) —					19.98 m ³
Qty TMB Pg (12) Sl. No. (4) —					47.6 m ³
					67.58 m ³
@ 8712.43/m ³					25,88,786-00
(9/c) Rein./Plain cement conc. M-20 in sub-structure do- all comp. jobs —					
Qty TMB Pg (Contingent) Pg (1) —					116.10 m ³
Qty TMB Pg (3) Sl. No. (1) —					44.91 m ³
					161.01 m ³
@ 9413.34/m ³					158.61 m ³
					214,93,050-00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(10) supplying, fitting & placing H.V.D bar rein. in s/c do all comp. jobs —					
Qty TMB Pg (15) —					6.5 MT
@ 81822.50/MT —					75,03,208-00
(11) P/V & laying rein. cement conc. M-25 in s/s do all comp. jobs —					
Qty TMB Pg (16) —					71.28 m ³
@ 10658.29/m ³ —					77,59,723-00
(12) P/V weepholes in brick masonry/ Plain/ rein conc. abutments, return wall do all comp. jobs —					
Qty TMB Pg (13) Sl. no. (6) —					44 nos.
@ 116.96/nos. —					25,146-00
(13) Drainage spouts do all comp. jobs —					
Qty TMB Pg (16) Sl. no. (10) —					10 nos.
@ 28.69/nos. —					29,287-00
(14) const ⁿ of R.C.C. railing do all comp. jobs —					
Qty TMB Pg (16) Sl. no. (12) —					44.42 m
@ 6751.56/m —					2,23,251-00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(15) (24) P/V to laying cement conc. M-30 grade including rein. do - all comp. jobs -					
Qty TMB Pg. (16) st no. - (11) -					11.66m ³
@ 16545.05/m ³ -					₹ 1,92,915.00
					₹ 5,363,845.00
Add 18% GST (+)					₹ 9,65,492.00
Add 1% LC (+)					₹ 53,638.00
Add S/F (+)					₹ 31,094.00
					₹ 64,14,069.00
As per agg. 0.44% below (-)					₹ 7055.00
					₹ 64,07,014.00
less pre. payment (-)					₹ 14,82,282.00
					₹ 49,24,732.00
 21.04.25 A.E					CP 21.04.25 EE